


SEQUENCE OF CONSTRUCTION - STAGE I

- PLACE HOT-MIX ASPHALT BASE COURSE, 9" AS SPECIFIED IN THE PLAN VIEW AS A PRE-STAGE TO STAGE I.
- PLACE STOP BARS AS SHOWN ON PLANS.
- REMOVE SKIP-DASH PAVEMENT MARKINGS BETWEEN STOP BARS.
- PLACE 412.5 FT TEMPORARY CONCRETE BARRIER AND IMPACT ATTENUATORS, TEMPORARY.
- SEE STANDARD 701321 FOR DETAILS NOT SHOWN ON PLANS.
- PERFORM ALL NECESSARY WORK FOR STAGE I CONSTRUCTION.



| | | | | | | | | | | | | |
|---|--|-----------------------|------------------------|---|---|-------------------------|----------------------------|---------------------------|--------------------------------|------------------|------------------------|--------------------|
| FILE NAME = c:\pwwork\pwwork\therpr1\dms52632\0876 | USER NAME = therpr1 ID: shi-staging0040.dgn | DESIGNED - DRAWN - | REVISED - REVISED - | STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION | STAGE I CONSTRUCTION SN 039-0011(E) 0040(P), SECTION 1-2BR | | | F.A.S. RTE. 739 | SECTION 1BR, 1-2BR, 401-2BR | COUNTY GREENE | TOTAL SHEETS 150 | SHEET NO. 78 |
| | PLOT SCALE = 20.000' / IN. | CHECKED - | REVISED - | | SCALE: 1" = 20' | SHEET NO. 2 OF 2 SHEETS | STA. 218+00 TO STA. 223+86 | CONTRACT NO. 76410 | | | | |
| | PLOT DATE = 3/25/2010 | DATE - | REVISED - | | ILLINOIS FED. AID PROJECT | | | | | | | |
| | | | | | | | | | | | | |