



**MAINTENANCE OF TRAFFIC STAGE 3**

SEQUENCE OF CONSTRUCTION

1. CHANGEABLE MESSAGE SIGNS SHALL BE PLACED AT PROJECT STARTUP AT LOCATIONS PRECEDING THE IL 3 & I-270 INTERCHANGE ON EACH LEG AS DIRECTED BY THE ENGINEER.
2. CLOSE AND REMOVE RAMPS E2 AND E3.
3. MILL TO ACHIEVE DESIRED SLOPES AND RESTRIPE PAVEMENT ON I-270 FOR AN ACCELERATION AND DECELERATION LANE FOR RAMPS E7 AND E6.
4. CONSTRUCT GRADING FOR FUTURE RELOCATED RAMP P1 AND RAMP P4 THAT DOES NOT INTERFERE WITH EXISTING RAMP OPERATIONS. PREPARE IL 3 FOR FINAL SURFACE.
5. PLACE SURFACE ON IL 3 AND RAMPS P5, P5LT, AND P8.

TRAFFIC PLACEMENT

1. MAINTAIN NORTHBOUND AND SOUTHBOUND TRAFFIC ON IL 3.
2. ROUTE THE WESTBOUND I-270 TO SOUTHBOUND IL 3 TRAFFIC TO THE NEWLY CONSTRUCTED RAMP P5LT. ROUTE THE IL 3 TO EASTBOUND I-270 EASTBOUND TRAFFIC TO THE RECONSTRUCTED ALIGNMENT OF RAMP P8.
3. CLOSE RAMPS E2 AND E3.

TRAFFIC CONTROL STANDARDS

701101 701400 701401 701406  
701421 701426 701456

PAYMENT

TRAFFIC CONTROL AND PROTECTION, STANDARD 701401, 701406, 701421 AND 701456

**LEGEND**

- |  |                                      |  |   |
|--|--------------------------------------|--|---|
|  | WORK THIS STAGE                      |  | TYPE II BARRICADE, DRUM, OR VERTICAL BARRICADE WITH STEADY BURN MONODIRECTIONAL LIGHT |
|  | FINAL SURFACE PAVING ONLY THIS STAGE |  | DIRECTION INDICATOR BARRICADE WITH STEADY BURN MONODIRECTIONAL LIGHT                  |
|  | DIRECTION OF TRAFFIC DETOUR          |  | TRAFFIC CONTROL SIGN  |
|  | TYPE III BARRICADE                   |  |   |

NOTE:  
ACTUAL SIGN AND TRAFFIC CONTROL DEVICE PLACEMENT TO BE DETERMINED BY THE ENGINEER.

LAST SAVED = 3/14/2010  
 PEN TABLE = VB.tbl  
 PLOT DRIVER = TR-Xerox62804-Top-File.plt

FILE NAME =	USER NAME = sdonahue	DESIGNED -	REVISED -
\\0906600\0906601\oad\plans\032.D07	EDB7-Sh1-Staging3-02.dgn	DRAWN -	REVISED -
	PLOT SCALE = 100.0045' / IN.	CHECKED -	REVISED -
	PLOT DATE = 3/16/2010 4:39:16 PM	DATE -	REVISED -

**STATE OF ILLINOIS  
DEPARTMENT OF TRANSPORTATION**

**HORNER &  
SHIFRIN, INC.  
ENGINEERS**

**SUGGESTED STAGES OF CONSTRUCTION  
AND TRAFFIC CONTROL**  
STAGE 3

SCALE: 1" = 100' SHEET NO. 7 OF 7 SHEETS STA. 1360+55.42 TO STA. 1373+22.21

F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
270	60-2RS-3	MADISON	231	48
CONTRACT NO. 76D87			ILLINOIS FED. AID PROJECT	