

F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
399	36R-1.37R-2)	TAZEWELL	449	44
STA 7+663.000		TO STA 10+097.000		
FED. ROAD DIST. NO. 4		ILLINOIS FED. AID PROJECT		

STAGE III CONSTRUCTION


1. CONTRACTOR SHALL FINISH NORTH SIDE OF ROADWAY FROM STA. 7+663 TO STA. 8+145 INCLUDING RETAINING WALL PAVEMENT, SIDEWALK, CURB AND GUTTER, DRAINAGE STRUCTURES, PIPES, AND ALL OTHER WORKS INDICATED ON THE PLANS AND STARTED IN PREVIOUS STAGES.
2. THE SOUTH SIDE OF ROADWAY FROM STA. 8+275 TO STA. 8+800 SHALL BE CONSTRUCTED INCLUDING PAVEMENT, SIDEWALK, CURB AND GUTTER, DRAINAGE STRUCTURES, PIPES AND ALL OTHER WORKS AS SHOWN IN THE PLANS.

STAGE IV TRAFFIC

1. ONE LANE OF TRAFFIC SHALL BE MAINTAINED IN EACH DIRECTION FROM STA. 7+663 TO STA. 9+065.
2. TRANSITION TO TWO LANES IN EACH DIRECTIONS IS PER HIGHWAY STANDARD 701602.
3. TWO LANES OF TRAFFIC IN EACH DIRECTION SHALL BE MAINTAINED FROM STA. 9+185 TO THE END OF THE PROJECT.

STAGE IV CONSTRUCTION

1. CONTRACTOR SHALL CONSTRUCT CENTER LANE FROM STA. 7+663 TO STA. 9+065.
2. AFTER ALL PAVEMENT, CURB AND GUTTER AND SIDEWALK CONSTRUCTIONS ARE COMPLETED, ALL LANDSCAPING AND OTHER MISCELLANEOUS WORKS AS INDICATED ON THE PLANS SHALL BE FINISHED DURING THIS STAGE.
3. CLEAN NEW PAVEMENT OF TEMPORARY PAVEMENT MARKINGS AND INSTALL PERMANENT PAVEMENT MARKINGS AS SHOWN ON THE PLANS.



TEMPORARY RAMP DETAIL

ALL CONSTRUCTION STAGING IS SUGGESTED AND MAY BE REVISED ON WRITTEN APPROVAL FROM THE ENGINEER TWO WEEKS PRIOR TO STAGING WORK. THERE WILL BE NO INCREASE IN TRAFFIC CONTROL COSTS DUE TO THE CONTRACTOR REVISION OF THE PLAN CONSTRUCTION SEQUENCE.

REVISIONS		ILLINOIS DEPARTMENT OF TRANSPORTATION ILLINOIS ROUTE 8 - SEGMENT 2 STAGE CONSTRUCTION GENERAL NOTES
NAME	DATE	
LCE	3-4-10	SCALE: NA DATE: DECEMBER, 2003 DRAWN BY: RLK CHECKED BY: YPG