



**INTENDED SEQUENCE**

1. PLACEMENT OF PERIMETER EROSION CONTROL BARRIER AT ALL AREAS WHERE WATER WILL FLOW FROM THE PROJECT PRIOR TO THE COMMENCEMENT OF ANY WORK. SEE STANDARD 280001-04.
2. PROTECT AND REPAIR ALL EXPOSED FIELD TILES THE SAME DAY AS THE EXPOSURE. NO FIELD TILE WILL BE LEFT OPEN MORE THAN ONE DAY.
3. AS WORK PROCEEDS, ALL DRAINAGE STRUCTURES AND PIPES SHALL HAVE INLET AND PIPE PROTECTION INSTALLED AS SHOWN ON THESE PLANS, AS WELL AS EROSION CONTROL BLANKET AT OUTLETS.
4. REMOVE AND DISPOSE OF ALL SILT RETAINED BY TEMPORARY EROSION CONTROL DEVICES FOR MAINTENANCE.
5. SWEEP CLEAN THE ADJACENT ROADWAY, DURING STAGE CONSTRUCTION, OF ANY DIRT OR DEBRIS TRACKED ONTO THE ROADWAY BY CONSTRUCTION.

**LEGEND**

PERIMETER EROSION BARRIER  
 INLET & PIPE PROTECTION

McLEAN COUNTY, ILLINOIS  
MFT SECTION 05-00071-04-RS

**EROSION CONTROL PLAN  
"SWPPP"**

DRAWN BY DRR	 <b>Farnsworth</b> GROUP 2706 McGraw Drive Bloomington, Illinois 61704 309.663-8438 / fax 309.663-1871	FILE NO. 24-8051
DATE 01/20/09		BOOK NO. 2416
CHECKED BY RGD		SHEET NO. 26 OF 37