

ROUTE NO.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO
F.A.P. 351	2008-001VB	COOK	579	224
STA.		TO STA.		
FED. ROAD DIST. NO. 7	ILLINOIS	FED. AID PROJECT		

CONTRACT NO. 60E10

3/13/2008 2:09:52 PM
 qt:\17049,069\Track & Rail Main Contract\FINAL PLANS\stg10\notes.dgn

SUGGESTED STAGE 10 TRACK CONSTRUCTION SEQUENCE

1. CUT AND THROW EXIST. CN TRACK 3 TO EXIST. TEMP. TRACK 2 (EXIST. CN TRACK 2 TO BE LINED AND SURFACED FROM 50 MPH DESIGN TO 20 MPH DESIGN FOR PERM CN TRACK 3. TEMP. CN TRACK 2 TO BECOME PERM. CN TRACK 3) (CONTRACTOR)
2. CUT AND THROW EXIST. CN TRACK 4 TO EXIST. TEMP. TRACK 3 (TEMP. CN TRACK 3 TO BECOME PERM. CN TRACK 4) (CN)
3. REMOVE EXIST. TEMP CN TRACK 4. (CONTRACTOR)

NOTE:
 DURATIONS NOTED ABOVE FOR WORK PERFORMED BY METRA AND THE CN ARE APPROXIMATE ONLY AND SUBJECT TO WEATHER CONDITIONS, AVAILABILITY OF RAILROAD STAFF, AND NUMEROUS OTHER FACTORS. THE CONTRACTOR SHALL CLOSELY COORDINATE HIS WORK AND PLANNED SCHEDULE WITH THE RAILROADS CONCERNING WORK TO BE PERFORMED BY THE RAILROADS. NO ADDITIONAL TIME WILL BE ALLOWED IN THE CONTRACTOR'S SCHEDULE FOR MEETING OF THE INTERIM COMPLETION DATES SPECIFIED FOR THIS PROJECT DUE TO VARIATIONS IN THESE APPROXIMATE DURATIONS.

SUMMARY OF QUANTITIES FOR SUGGESTED STAGE 10 TRACK CONSTRUCTION TASKS

ITEM	UNIT	CONTRACTOR PAY ITEM QUANTITY	QUANTITY BY RR	
			FORCE ACCOUNT WORK BY RAILROADS (FOR REFERENCE ONLY)	
			METRA	CN
RAILROAD TRACK SHIFT ASSIST	EACH	5		
RAILROAD TRACK, REMOVE	TRK. FT.	1505		
RAILROAD TRACK SHIFT	EACH			5

NOTES:
 FOR DETAILS AND PAY ITEMS ASSOCIATED WITH CONSTRUCTION OF CATENARY SUPPORT AND CATENARY DEAD END STRUCTURES SEE CATENARY STRUCTURES SHEETS.
 FOR DETAILS AND PAY ITEMS ASSOCIATED WITH CONSTRUCTION AND INSTALLATION OF CONDUITS AND CABLES FOR RE-ROUTING OF METRA AC POWER AND FIBER OPTIC SCADA/COMMUNICATION SYSTEM, SEE METRA UTILITIES SHEETS.
 FOR DETAILS AND PAY ITEMS ASSOCIATED WITH CONSTRUCTION AND INSTALLATION OF METRA SIGNAL SYSTEM, SEE METRA SIGNALS SHEETS.

REVISIONS	
NAME	DATE
REZ	10/19/07

ILLINOIS DEPARTMENT OF TRANSPORTATION
 US RTE 6 FROM I-294 TO IL RTE 1
 METRA & CN OVER 159TH STREET

**TRACK CONSTRUCTION
 STAGE 10 TASKS AND SEQUENCING**

SHT. 50 OF 88
 DATE 2/21/2008

DRAWN BY REZ
 CHECKED BY RMS