

STORM WATER POLLUTION PREVENTION PLAN

Route: FAP 662 Marked: IL 4
 Section: 2-2(RS) & 3-1, 2(RS-10, TS-5) Project No.:
 County: SANGAMON Contract No.: 72889

This plan has been prepared to comply with the provision of the NPDES Permit Number ILR10 _____ issued by the Illinois Environmental Protection Agency for storm water discharges from construction site activities.

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information submitted, is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Christina M. Reed JPH
 (Signature)

Mar. 20, 2008
 (Date)

Regional Engineer
 (Title)

Note: The above boxed in area will be filled out by IDOT - Construction after the award of the contract to obtain the required NPDES permit.

The following plan was established and included in these plans to direct the Contractor in the placement of temporary erosion control systems and to provide a storm water pollution prevention plan for compliance under NPDES. The Contractor shall abide to all requirements within this plan as part of the contract.

The purpose of this plan is to prevent / minimize siltation within the construction zone and to eliminate sediments from entering and leaving the construction zone by utilizing proper temporary erosion control systems and providing ground cover within a reasonable time.

Certain items, as shown in this plan and referenced by the legend, shall be placed by the Contractor at the beginning of construction. Other items shall be placed by the Contractor as directed by the Engineer on a case by case situation resulting from the Contractor's sequence of activities, time of the year, and expected weather conditions.

The Contractor shall place permanent erosion control systems and seeding within a reasonable amount of time; therefore, reducing the amount of area being open to the possibility of erosion and reducing the amount of temporary erosion control systems and temporary seeding. The Resident Engineer will determine if temporary erosion control systems shown in the plan can be deleted, the size of the proposed ditch checks, the proper method of installation, and if any additional temporary erosion control systems shall be added which are not included in this plan. The Contractor shall perform all work as directed by the Engineer and as shown in special details and in Standard 280001 of the plans.

The special provisions Temporary Seeding, Temporary Erosion Control Seeding, and Temporary Erosion Control additionally supplement this plan.

All disturbed areas having high potential for erosion, as determined by the Engineer, shall be temporarily seeded or permanently seeded by October 1st of each construction year and shall not be reopened until after the winter shutdown period.

SITE DESCRIPTION

Description of Construction Activity:

1. The project consists of patching and resurfacing IL 4/Veterans Parkway, reconstructing the Southwest Plaza Dr intersection to accommodate dual left turn lanes from NB IL 4/Veterans Parkway, increasing storage in the right turn lane to Southwest Plaza Drive, installing guardrail, and modernizing traffic signals.
2. Construction consists of grading, HMA resurfacing, placing aggregate shoulders, and other miscellaneous work to complete improvements to the proposed roadways.

Description of Intended Sequence of Major Construction Activities Which Will Disturb Earth and Lead to Possible Erosion for Major Portions of the Construction Site:

1. Excavation will be completed at the Southwest Plaza Drive intersection to grade out for the proposed roadway ditches.
2. Drainage structures will be installed during the construction of the excavation to provide proper drainage.
3. Embankment will be placed to widen shoulders at proposed guardrail locations.
4. Placement, maintenance, removal and proper clean-up of temporary erosion control, such as erosion control fence, temporary ditch checks, inlet and pipe protection, and temporary seeding.

Area of Construction Site:

The total area of the construction site is estimated to be approx. 210 acres in which 1.3 acres will be disturbed by excavation, grading or other activities.

Drainage Tributaries Receiving Water from this Construction Site:

LICK CREEK

FILE NAME = \\eng022\c\2202\vol\sheet\0672889-sh	USER NAME = default	DESIGNED -	REVISED - AUG 2007 JCN	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	STORM WATER POLLUTION PREVENTION PLAN	F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.	
	erosion.dgn	DRAWN - CADD	REVISED -			662	2-2(RS) & 3-1, 2(RS-10, TS-5)	SANGAMON	181	128	
	PLDT SCALE = 40,000' / IN.	CHECKED - JCN	REVISED -			CONTRACT NO. 72889					
	PLDT DATE = 3/17/2008	DATE - APRIL 5, 1999	REVISED -			SCALE:	SHEET NO. OF SHEETS	STA. TO STA.	FED. ROAD DIST. NO. ILLINOIS FED. AID PROJECT		