





LEGEND

-  Seeding, Class 3 (Special)
-  Erosion Control Blanket
-  Temporary Ditch Checks
-  Perimeter Erosion Barrier

EROSION CONTROL NOTES

The Soil Erosion And Sediment Control Practices Will Be Inspected Weekly And After 1/2" Of Rain Or More By The Individual On Site In Charge Of Soil Erosion And Sediment Control During The Construction Of The Project.

Perimeter Erosion Barrier Shall Comply With Section 260 Of The Standard Specifications And Shall Be Placed As Shown On The Erosion Control Plan And In Accordance With Stations Shown On The Schedule Of Quantities Sheet Or As Directed By The Engineer.

Silt Fence Shall Be Installed Following The Completion And Stabilization Of All Areas Adjacent To The On-Site Drainages. The Silt Fence Will Remain In Place Until The Contributing Area Is Stabilized.

For Seeding, Class 3 (Special) See Special Provisions.

Mulch Shall Be Placed Over The Entire Seeded Region.

Erosion Control Blanket Shall Be Placed In Ditches And To All Disturbed Areas As Shown On This Erosion Control Plan Sheet And In Accordance With Section 251 Of The Standard Specifications For Road And Bridge Construction.

The Use Of Green Dye In The Erosion Control Blanket Is Not Acceptable.

The Use Of Asphalt As A Binder Is Not Acceptable.

Temporary Ditch Checks Shall Comply With Section 280 Of The Standard Specifications For Road And Bridge Construction And Standard 280001-04 Located In The Specifications. Temporary Ditch Checks Shall Be Rolled Excelsior.

Temporary Ditch Checks Shall Be Placed At 100' Maximum Centers And Shall Be Placed At Stations Called Out In The Schedule Of Quantities Or As Directed By The Engineer.

Stockpiles Of Soil And Other Building Materials To Remain In Place More Than Three (3) Days Shall Be Furnished With Erosion And Sediment Control Measures (I.E. Perimeter Silt Fence). Stockpiles To Remain In Place For 30 Days Or More Shall Receive Temporary Seeding.

All Adjacent Streets Must Be Kept Clear Of Debris, Inspected Daily And Cleaned When Necessary.

BILL OF MATERIAL

Item	Unit	Quantity
Seeding, Class 3 (Special)	Acre	1.44
Erosion Control Blanket	Sq. Yd.	6,973
Temporary Erosion Control Seeding	Pound	1,200
Temporary Ditch Checks	Each	12
Perimeter Erosion Barrier	Foot	503

EROSION CONTROL PLAN
FAS 249 (C.H. 17 - YANKEE LANE) OVER CROW CREEK
SECTION 03-00190-00-BR
STA. 55+01 (S.N. 006-3231)
BUREAU COUNTY
PROJECT NO. BRS-249(104)
 W/A # 1119D05