

MAINTENANCE OF PEDESTRIAN TRAFFIC DETAILS





GENERAL NOTES FOR TRAFFIC CONTROL

THE CONTRCATOR SHALL NOT MOUNT CONSTRUCTION TRAFFIC CONTROL SIGNS ON EXISTING SIGNS OR SUPPORTS.

NARRATIVE FOR PEDESTRIAN TRAFFIC CONTROL STAGES

TWO WEEKS PRIOR TO CONSTRUCTION, CONTRACTOR SHALL PLACE CHANGEABLE MESSAGE BOARDS BEYOND THE NORTHERN AND SOUTHERN LIMITS OF THE PROJECT. MESSAGE DISPLAYED ON MESSAGE BOARDS SHALL BE APPROVED BY THE ENGINEER.

FULL BRIDGE CLOSURE
35 WORKING DAYS OF FULL BRIDGE CLOSURE FOR SUBSTRUCTURE
REPAIR, EXPANSION JOINT REPLACEMENT AND FINGER JOINT
REPLACEMENT AS SHOWN ON PLANS.

STAGE 1 MAINTAIN EXISTING PEDESTRIAN TRAFFIC ON AVENUE "G" USING EXISTING WEST SIDEWALK.

STAGE II MAINTAIN EXISTING PEDESTRIAN TRAFFIC ON AVENUE "G" USING EXISTING EAST SIDEWALK.

 $\frac{\text{NOTES}:}{\text{PEDESTRIAN}}$ access shall be maintained at all times.

CONTRACTOR SHALL PROVIDE SIGNAGE AND DETECTABLE PEDESTRIAN CHANNELIZING BARRICADES TO FACILITATE AND PROTECT PEDESTRIANS WHEN BRIDGE IS CLOSED TO VEHICULAR TRAFFIC.

THE CONTRACTOR SHALL PROTECT PEDESTRIANS FROM HAZARDS CAUSED BY CONSTRUCTION ACTIVITIES AT ALL TIMES, THIS INCLUDES, BUT IS NOT LIMITED TO, FLYING DEBRIS FROM WORK.

ı				
ı	FILE NAME :	USER NAME = dosadd	DESIGNED -	REVISED ~
ı	Di\BR\Dosa\Whiteside\G4J9Z Repairs SN Ø	8-2051 \$ SN 098-0052\CADD\D287713->ht-cove	.DRAWN	REVISED -
ı		PLOT SCALE * 180,0000 1/ 10.	CHECKED -	REVISED -
ı	Default	PLOT DATE + Fr: Mar 28 11:87:25 2014	DATE -	REVISED -

MAINTENANCE OF PEDESTRIAN TRAFFIC DETAILS SN 098-0051 & 098-0052		F.A.U. SECTION				COUNTY	TOTAL	SHEET NO.
		D2 BRI	IDGE R	EPA]R	2014-2	WHITESIDE	33	4
318 030-0031 X 030-0032						CONTRACT		64J92
SHEET OF SHEETS STA TO STA ILLINOISIFED. AID PROJECT								