

STAGE 1:

- STORM SEWER PIPE REPLACEMENT AT STATIONS:
124+61.26
127+56.63
130+43.32
- SANITARY SEWER PIPE REPLACEMENT AT STATION:
118+43.88
- WATER MAIN PIPE REPLACEMENT AT STATION:
108+64.34
- TRAFFIC CONTROL ALONG KENNEDY DRIVE SHALL BE ACCOMPLISHED UTILIZING IDOT STANDARD 701501 AND 701502.
- PATCH TRENCHED AREA WITH TEMPORARY HMA. KENNEDY DRIVE TO BE OPEN TO TRAFFIC ON WEEKENDS DURING PATCHING OPERATIONS

STAGE 2:

- CLOSE WEST 13' OF KENNEDY DRIVE UTILIZING IDOT STANDARD 701502 CASE II FROM AVENUE OF THE CITIES TO 17TH AVENUE, 701701 AT 17TH AVENUE AND 701606 ON 30TH AVENUE
- CLOSE SIDEWALK ALONG WEST SIDE OF KENNEDY DRIVE UTILIZING 701801. INSTALL TEMPORARY CROSSWALK AT STATION 49+75.00 WITH TEMPORARY SIDEWALK AND TEMPORARY PEDESTRIAN RAMPS.
- MODIFY SIGNALS FOR 30TH AVENUE TEMPORARILY TO ALLOW SAFE PASSAGE THROUGH INTERSECTION
- INSTALL EROSION CONTROL MEASURES
- REMOVE AND REPLACE DRIVEWAYS & SIDEWALKS:
 - COMMERCIAL DRIVES TO BE REMOVED AND REPLACED 1/2 AT A TIME TO ALLOW CONTINUOUS ACCESS DURING CONSTRUCTION, UTILIZING 701801 TO CLOSE SIDEWALKS
- PATCHING, CURB REPLACEMENT, AND STORM SEWER INLETS
- OVERLAY AND UTILITY ADJUSTMENTS:
 - SIDE STREETS TO BE COMPLETED 1/2 WIDTH AT A TIME
 - KENNEDY DRIVE TO BE OPEN TO TRAFFIC WHEN WORKERS ARE NOT PRESENT

STAGE 3:

- OPEN WEST 13' OF KENNEDY DRIVE AND SIDEWALK ALONG WEST SIDE OF KENNEDY DRIVE.
- CLOSE EAST 13' OF KENNEDY DRIVE UTILIZING DOT STANDARD 701502 CASE II FROM AVENUE OF THE CITIES TO 17TH AVENUE, 701701 AT 17TH AVENUE AND 701606 AT 30TH AVENUE
- MODIFY SIGNALS FOR 30TH AVENUE TEMPORARILY TO ALLOW SAFE PASSAGE THROUGH INTERSECTION
- INSTALL EROSION CONTROL MEASURES
- REMOVE & REPLACE DRIVEWAYS AND SIDEWALKS:
 - ALLOW RESIDENTS TO PARK IN CLOSED LANE
 - COMMERCIAL DRIVES TO BE REPLACED 1/2 AT A TIME TO ALLOW CONTINUOUS ACCESS DURING CONSTRUCTION
 - UTILIZE 701801 TO CLOSE SIDEWALKS
- PATCHING, CURB REPLACEMENT, AND STORM SEWER INLETS
- OVERLAY AND UTILITY ADJUSTMENTS:
 - SIDE STREETS TO BE COMPLETED 1/2 WIDTH AT A TIME

STAGE 4:

- OPEN EAST 13' OF KENNEDY DRIVE AND SIDEWALK ALONG EAST SIDE OF KENNEDY DRIVE. REMOVE TEMPORARY CROSSWALK, TEMPORARY SIDEWALK, AND TEMPORARY PEDESTRIAN RAMPS.
- CLOSE MIDDLE 13' OF KENNEDY DRIVE UTILIZING IDOT STANDARD 701501 (WHEN WORKERS ARE PRESENT) AND 701502 CASE I FROM AVENUE OF THE CITIES TO 17TH AVENUE, 701701 AT 17TH AVENUE AND 701606 AT 30TH AVENUE
- MODIFY SIGNALS FOR 30TH AVENUE TEMPORARILY TO ALLOW FOR SAFE PASSAGE THROUGH INTERSECTION
- PATCHING
- OVERLAY AND UTILITY ADJUSTMENTS
- PAINT CENTER LINE

STAGE 5:

- PAINT STRIPING UTILIZING IDOT TRAFFIC CONTROL STANDARD 701311 AND 701427
- SIGNAL MODIFICATIONS AT 30TH AVENUE UTILIZING IDOT TRAFFIC CONTROL STANDARD 701301

| | | | |
|---|--------------|-------------------|------------|
| FILE NAME = P:\Projects\MD\3113710\DWG | USER NAME = | DESIGNED -- PRL | REVISED -- |
| | | DRAWN -- PRL | REVISED -- |
| | PLOT SCALE = | CHECKED -- PRL | REVISED -- |
| | PLOT DATE = | DATE -- 17APR2012 | REVISED -- |

STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION

TRAFFIC CONTROL
NOTES

SCALE: SHEET 23 OF 23 SHEETS STA. TO STA.

| F.A.U. RTE. | SECTION | COUNTY | TOTAL SHEETS | SHEET NO. |
|--------------------|----------------|-------------|---------------------------|-----------|
| 5849 | II-00151-00-RS | ROCK ISLAND | 75 | 53 |
| CONTRACT NO. 85558 | | | ILLINOIS FED. AID PROJECT | |