

ID	Task Name	Duration	Start	Finish	Qtr 4, 2005			Qtr 1, 2006			Qtr 2, 2006			Qtr 3, 2006		
					Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
45	PUBLIC NOTIFICATION (2 weeks)	0 days	Thu 11/10/05	Thu 11/10/05				◆ 11/10								
46	BEGIN NB I-94 STAGE 2	0 days	Fri 11/25/05	Fri 11/25/05				◆ 11/25								
47	CLOSE RAMPS @ 95th ent, 87th ex, 79th ent/76th ex	0 days	Fri 11/25/05	Fri 11/25/05				◆ 11/25								
48	rem / relocate temp conc barrier (2 crews)	5 days	Fri 11/25/05	Thu 12/1/05												
49	temp pavement markings	1 day	Thu 12/1/05	Thu 12/1/05												
50	curb & gutter removal (2 crews)	4 days	Mon 12/5/05	Thu 12/8/05												
51	pavement removal (2 crews)	4 days	Mon 12/5/05	Thu 12/8/05												
52	paved shoulder removal	2 days	Mon 12/5/05	Tue 12/6/05												
53	junction chamber	8 days	Wed 12/7/05	Fri 12/16/05												
54	remove existing structure (wall 1,69)	6 days	Tue 11/29/05	Tue 12/6/05												
55	drill & set soldier piles (walls 1, 2A, 2B, 3, 4, AIS #1, 5, 69, 70) (2 crews)	58 days	Wed 12/7/05	Fri 2/24/06												
56	timber lagging (2 crews)	29 days	Fri 1/20/06	Wed 3/1/06												
57	structure excavation (2 crews)	8 days	Wed 2/22/06	Fri 3/3/06												
58	reinf bars epoxy ctd (2 crews)	34 days	Mon 3/6/06	Thu 4/20/06												
59	concrete structures (2 crews)	24 days	Fri 4/14/06	Wed 5/17/06												
60	earth excavation (2 crews)	11 days	Thu 5/18/06	Thu 6/1/06												
61	storm sewer 36" to 42"	4 days	Mon 5/22/06	Thu 5/25/06												
62	storm sewer 12" to 30"	(3 crews) 15 days	Mon 5/22/06	Fri 6/9/06												
63	manholes	11 days	Mon 5/22/06	Mon 6/5/06												
64	catch basins (3 crews)	12 days	Thu 5/25/06	Fri 6/9/06												
65	CTA NOTIFICATION FOR SINGLE TRACKING (42 days)	42 days	Thu 3/23/06	Fri 5/19/06												
66	ovrhd sign foundations	13 days	Mon 5/22/06	Wed 6/7/06												
67	ovrhd sign structure (2 crews)	13 days	Thu 6/8/06	Mon 6/26/06												
68	sign panels	4 days	Tue 6/27/06	Fri 6/30/06												
69	subbase gran mat 24" (2 crews)	6 days	Thu 6/1/06	Thu 6/8/06												
70	stabilized subbase 4"	2 days	Fri 6/9/06	Mon 6/12/06												
71	pcc pvmt 11" (jointed)	6 days	Tue 6/13/06	Tue 6/20/06												
72	temporary pavement	5 days	Wed 6/21/06	Tue 6/27/06												
73	subbase gran. Mat. 6"	1 day	Fri 6/9/06	Fri 6/9/06												
74	pcc base course	4 days	Mon 6/12/06	Thu 6/15/06												
75	conc c & g (2 crews)	5 days	Wed 6/21/06	Tue 6/27/06												
76	conc median surf 6" (2 crews)	7 days	Wed 6/28/06	Thu 7/6/06												
77	pavement markings	2 days	Fri 7/7/06	Mon 7/10/06												
78	topsoil furnish & place	4 days	Tue 7/11/06	Fri 7/14/06												
79	seeding class 2A	1 day	Mon 7/17/06	Mon 7/17/06												
80	plantings	2 days	Tue 7/18/06	Wed 7/19/06												
81	erosion control blanket (2 crews)	5 days	Thu 7/20/06	Wed 7/26/06												
82	OPEN RAMPS @ 95th ent, 87th ex, 79th ent/76th ex	0 days	Thu 7/27/06	Thu 7/27/06												
83	STAGE 2 COMPLETION DATE	0 days	Mon 7/31/06	Mon 7/31/06												

Project: 17A construction schedule
Date: Thu 3/17/05

Task: [Pattern] Progress
Split: [Pattern] Milestone

Summary: [Pattern] External Tasks
Project Summary: [Pattern] External Milestone

Deadline: [Symbol]

REVISIONS	
NAME	DATE

03/25/2005 10:27:08 AM