

## PRE-STAGE

INSTALL SIGNS SHOWN ON DETAILS "TEMPORARY INFORMATION SIGNING" PLACE PRIOR TO THE START OF CONSTRUCTION ACTIVITY ON ILLINOIS ROUTE 53

CONSTRUCT TEMPORARY PAVEMENT TO BE USED FOR STAGE 1 AND STAGE 2 (SEE STAGING PLAN)

## STAGE 1

ESTABLISH TRAFFIC CONTROL AS SHOWN ON THE SUGGESTED STAGING & TRAFFIC CONTROL STAGE I. THIS WORK SHALL BE PAID FOR AS TRAFFIC CONTROL & PROTECTION (SPECIAL)

SIDE STREETS, DRIVEWAYS, AND CROSSEOVERS MUST REMAIN ACCESSIBLE TO AND FROM ILL 53

## STAGE II

ESTABLISH TRAFFIC CONTROL AS SHOWN ON THE SUGGESTED STAGING & TRAFFIC CONTROL STAGE II. THIS WORK SHALL BE PAID FOR AS TRAFFIC CONTROL & PROTECTION (SPECIAL)

BEGIN WORK ON WEST PORTION OF THE ROADWAY

SIDE STREETS, DRIVEWAYS, AND CROSSEOVERS MUST REMAIN ACCESSIBLE TO AND FROM ILL 53

## STAGE III

INSTALL FINAL PAVEMENT MARKINGS, RAISED REFLECTIVE PAVEMENT MARKERS, REMOVAL OF TEMPORARY PAVEMENT, THIS WORKSHALL BE DONE USING THE APPROPRIATE TRAFFIC CONTROL & PROTECTION STANDARDS.

FILE NAME =	USER NAME = qureshiya	DESIGNED -	REVISED -	<b>STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION</b>	<b>STAGING NOTES IL ROUTE 53</b>				F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
c:\pwwork\pwwork\qureshiya\d0255746\012211-shit-plen.dgn		DRAWN -	REVISED -		846	4-RS-4	WILL	25	14				
PLOT SCALE = 53.9365' / IN.		CHECKED -	REVISED -		CONTRACT NO. 60N05								
PLOT DATE = 5/25/2011		DATE -	REVISED -		SCALE:	SHEET NO.	OF	SHEETS	STA.	TO STA.	ILLINOIS FED. AID PROJECT		