



CONTRACT LIMITS  
END AT 191+49.00

CONTRACT 76C50  
BY OTHERS



350' FROM CONSTRUCTION ENTRANCE

WORK AREA INCLUDED IN CONTRACT 76C41

FLAGGERS TO BE UTILIZED DURING CULVERT CONSTRUCTION PER STD. 701301 TWO WAY TRAFFIC SHALL BE RESTORED AT NIGHT. UTILIZE SIGNS AS REQUIRED.



W20-7(0)-48

W20-4(0)-48

BY OTHERS

ROADWAY PAVING BY OTHERS

MATCH LINE STA. 190+00  
SEE SHEET 57

NOTE 1

PROPOSED RAMP B

1ST STREET BRIDGE (BY OTHERS) CONTRACT 76C50

N. 1ST STREET

I-70 EB TO I-55 NB

N. 2ND ST.

IL RTE 3

PERMANENT EASEMENT

I-70 EB TO I-64 EB

IL ROUTE 3 (ST. CLAIR AVE.)

IL ROUTE 3 (ST. CLAIR AVE.)

**MAINTENANCE OF TRAFFIC LEGEND**

- WORK AREA
- EXISTING SIGN
- PROPOSED SIGN
- TRAFFIC CONTROL SIGN W/ TYPE B MONODIRECTIONAL FLASHING LIGHT
- BARRICADE, TYPE III
- FLAGGER WITH TRAFFIC CONTROL SIGN

NOTES:  
1. THE ARCHAEOLOGICAL PITS SHALL BE EXCAVATED AND COMPACTED. ONCE THIS IS COMPLETE, THE BRIDGE CONE BY CONTRACT 76C50 CAN BE CONSTRUCTED, AND FINALLY THE EMBANKMENT REQUIRED IN THIS CONTRACT CAN BE CONSTRUCTED.

FILE NAME =	USER NAME = #USER#	DESIGNED - JB	REVISED -	<b>STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION</b>	<b>PROPOSED I-70 SUGGESTED STAGING AND MAINTENANCE OF TRAFFIC STA. 190+00 TO TRI-LEVEL</b>			F.A.P. RTE. 998	SECTION 82-1A	COUNTY ST. CLAIR	TOTAL SHEETS 190	SHEET NO. 58
#FILEL#		DRAWN - JB	REVISED -		I-70 CONNECTION			CONTRACT NO. 76C41				
TENG & ASSOCIATES, INC. ENGINEERS/ARCHITECTS/PLANNERS CHICAGO, ILLINOIS	PLOT SCALE = #SCALE#	CHECKED - ACL	REVISED -		SCALE: 1"=50'			SHEET NO. OF SHEETS STA. TO STA.			FED. ROAD DIST. NO. ILLINOIS FED. AID PROJECT	
	PLOT DATE = #DATE#	DATE - 02/04/11	REVISED -		SCALE: 1"=50'			SHEET NO. OF SHEETS STA. TO STA.			FED. ROAD DIST. NO. ILLINOIS FED. AID PROJECT	