



LEGEND

- WORK AREA
- DETECTOR LOOP
- TRAFFIC SIGNAL
- IMPACT ATTENUATOR
- TEMPORARY CONCRETE BARRIER
- SIGN
- EXISTING GUARDRAIL
- DRUM WITH STEADY BURNING LIGHT AND TEMP PAV'T MARKING
- TYPE III BARRICADE

NOTE:

THE INITIAL PLACEMENT OF THE TEMPORARY PAVEMENT MARKINGS IS INCLUDED IN THE COST OF STANDARD 701321. ONE APPLICATION FOR REPLACEMENT HAS BEEN INCLUDED IN THE CONTRACT.

① PAVEMENT REMOVAL
STA 228+20.5 TO 228+52
STA 229+92 TO 230+23.5

SEQUENCE OF CONSTRUCTION

1. SETUP STAGE II TRAFFIC CONTROL AS SHOWN
2. REMOVE EASTBOUND EXISTING GUARD RAIL
3. CONSTRUCT STAGE II STRUCTURE
4. REMOVE TEMPORARY CONCRETE BARRIER
5. CONSTRUCT EASTBOUND SHOULDER WIDENING FOR TYPE 1 SPECIALS
6. INSTALL EASTBOUND GUARD RAIL
7. REMOVE TEMPORARY TRAFFIC SYSTEM

FILE NAME =	USER NAME = colemm	DESIGNED - AWH	REVISED -
ca:\pw_work\pw\dot\colemm\dms43654\d9181823-sht-not.dgn		DRAWN - AWH	REVISED -
PLOT SCALE = 30.0000' / IN.		CHECKED -	REVISED -
PLOT DATE = 3/25/2011		DATE -	REVISED -

**STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION**

**STAGE 2 MOT PLAN
SN 073-0038 RECONSTRUCTION**

SCALE: 30' = 1" SHEET NO. OF SHEETS STA. 225+00 TO STA. 233+00

F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
869	.	**	299	57
CONTRACT NO. 98797			ILLINOIS FED. AID PROJECT	