

CONTRACT NO. 07314

DESCRIPTION OF STABILIZATION PRACTICES DURING CONSTRUCTION:

1. DURING CONSTRUCTION, AREAS OUTSIDE THE CONSTRUCTION LIMITS AS OUTLINED PREVIOUSLY HEREIN SHALL BE PROTECTED. THE CONTRACTOR SHALL NOT USE THIS AREA FOR STAGING (EXCEPT AS DESCRIBED ON THE PLANS AND DIRECTED BY THE ENGINEER), PARKING OF VEHICLES OR CONSTRUCTION EQUIPMENT, STORAGE OF MATERIALS, OR OTHER CONSTRUCTION RELATED ACTIVITIES.

- (A.) WITHIN THE CONSTRUCTION LIMITS, AREAS WHICH MAY BE SUSCEPTIBLE TO EROSION AS DETERMINED BY THE ENGINEER SHALL REMAIN UNDISTURBED UNTIL FULL SCALE CONSTRUCTION IS UNDERWAY TO PREVENT UNNECESSARY SOIL EROSION
- (B.) EARTH STOCKPILES SHALL BE TEMPORARILY SEEDED IF THEY ARE TO REMAIN UNUSED FOR MORE THAN FOURTEEN DAYS.
- (C.) AS CONSTRUCTION PROCEEDS, THE CONTRACTOR SHALL INSTITUTE THE FOLLOWING AS DIRECTED BY THE ENGINEER:
 - I. PLACE TEMPORARY EROSION CONTROL FACILITIES AT LOCATIONS SHOWN ON THE PLANS.
 - II. TEMPORARILY SEED ERODABLE BARE EARTH ON A WEEKLY BASIS TO MINIMIZE THE AMOUNT OF ERODABLE SURFACE AREA WITHIN THE CONTRACT LIMITS.
 - III. CONSTRUCT ROADSIDE DITCHES AND PROVIDE TEMPORARY EROSION CONTROL SYSTEMS.
 - IV. TEMPORARILY DIVERT WATER AROUND PROPOSED CULVERT LOCATION.
 - V. BUILD NECESSARY EMBANKMENT AT PROPOSED LOCATIONS.
 - VI. CONTINUE BUILDING UP THE EMBANKMENT TO THE PROPOSED GRADE WHILE AT THE SAME TIME PLACING PERMANENT CONTROL SUCH AS RIPRAP DITCH LINING AND CONDUCTING FINAL SHAPING TO THE SLOPES.
- (D.) EXCAVATED AREAS AND EMBANKMENT SHALL BE PERMANENTLY SEEDED IMMEDIATELY AFTER FINAL GRADING. IF NOT, THEY SHALL BE TEMPORARILY SEEDED IF NO CONSTRUCTION ACTIVITY IN THE AREA IS PLANNED FOR 7 DAYS.

(E.) CONSTRUCTION EQUIPMENT SHALL BE STORED AND FUELED ONLY AT DESIGNATED LOCATIONS. ALL NECESSARY MEASURES SHALL BE TAKEN TO CONTAIN ANY FUEL OR OTHER POLLUTANT IN ACCORDANCE WITH EPA WATER QUALITY REGULATIONS. LEAKING EQUIPMENT OR SUPPLIES SHALL BE IMMEDIATELY REPAIRED OR REMOVED FROM THE SITE.

(F.) THE RESIDENT ENGINEER SHALL INSPECT THE PROJECT DAILY DURING CONSTRUCTION ACTIVITIES. INSPECTION SHALL ALSO BE DONE WEEKLY AND AFTER RAINS OF 1/2 INCH OR GREATER OR EQUIVALENT SNOWFALL AND DURING THE WINTER SHUTDOWN PERIOD. THE PROJECT SHALL BE ADDITIONALLY INSPECTED BY THE CONSTRUCTION FIELD ENGINEER ON A BI-WEEKLY BASIS TO DETERMINE THAT EROSION CONTROL EFFORTS ARE IN PLACE AND EFFECTIVE AND IF OTHER EROSION CONTROL WORK IS NECESSARY.

(G.) SEDIMENT COLLECTED DURING CONSTRUCTION OF THE VARIOUS TEMPORARY EROSION CONTROL SYSTEMS SHALL BE DISPOSED OF ON THE SITE ON A REGULAR BASIS AS DIRECTED BY THE ENGINEER. THE COST OF THIS MAINTENANCE SHALL BE INCLUDED IN THE UNIT BID PRICE FOR EARTH EXCAVATION.

(H.) THE TEMPORARY EROSION CONTROL SYSTEMS SHALL BE REMOVED AS DIRECTED BY THE ENGINEER AFTER USE IS NO LONGER NEEDED OR NO LONGER FUNCTIONING. THE COST OF THIS REMOVAL SHALL BE INCLUDED IN THE UNIT BID PRICE FOR TEMPORARY EROSION CONTROL SYSTEM.

DESCRIPTION OF STRUCTURAL PRACTICES AFTER FINAL GRADING:

- 1. TEMPORARY EROSION CONTROL SYSTEMS SHALL BE LEFT IN PLACE WITH PROPER MAINTENANCE UNTIL PERMANENT EROSION CONTROL IS IN PLACE AND WORKING PROPERLY AND ALL PROPOSED TURF AREAS ARE SEEDED AND ESTABLISHED.
- 2. ONCE PERMANENT EROSION CONTROL SYSTEM AS PROPOSED IN THE PLANS ARE FUNCTIONAL AND ESTABLISHED, TEMPORARY ITEMS SHALL BE REMOVED, CLEANED UP, AND DISTURBED TURF AREAS RESEEDED.

MAINTENANCE AFTER CONSTRUCTION:

- 1. CONSTRUCTION IS COMPLETE AFTER ACCEPTANCE BY THE TRI-CITY REGIONAL PORT DISTRICT FINAL INSPECTION. MAINTENANCE UP TO THIS DATE WILL BE BY THE CONTRACTOR.

MISCELLANEOUS:






- 1. RECOMMENDED SPACING OF DITCH CHECK MATERIALS BASED UPON THE PERCENT OF SLOPE ACCORDING TO THE FOLLOWING TABLE:


DITCH CHECK SPACING

% SLOPE	(D)	(X)
	HT. AT CENTER/ OVERFLOW PT. OF DITCH CHECK	SPACING OF DITCH CHECK IN FEET
8%	12"	13
	18"	20
	24"	26
7%	12"	14
	18"	21
	24"	28
6%	12"	17
	18"	26
	24"	34
5%	12"	20
	18"	30
	24"	40
4%	12"	25
	18"	38
	24"	50
3%	12"	33
	18"	50
	24"	66
2%	12"	50
	18"	75
	24"	100
1% & BELOW	12"	100
	18"	150
	24"	200

- 2. CONSTRUCT PERIMETER EROSION CONTROL AT THE BEGINNING OF CONSTRUCTION. REMOVE ALL TEMPORARY CONTROL AT THE END OF CONSTRUCTION.
- 3. TEMPORARY DITCH CHECKS SHALL BE LOCATED AT EVERY 1.5 FOOT OF FALL/RISE IN THE DITCH GRADE.
- 4. TEMPORARY DITCH CHECKS, AGGREGATE USES GRADING NO. 3. REMOVE AT THE END OF CONSTRUCTION.
- 5. TEMPORARY EROSION CONTROL SEEDING SHALL BE APPLIED AT THE RATE OF 100 LBS. PER ACRE.
- 6. MULCH AS APPLIED TO TEMPORARY EROSION CONTROL SEEDING SHALL BE THE METHOD SPECIFIED IN THE CONTRACT AND AT THE DIRECTION OF THE ENGINEER. MULCH WILL BE PAID SEPARATELY AND SHALL CONFORM TO SECTION 251 OF THE STANDARD SPECIFICATIONS.
- 7. ALL AREAS DISTURBED FOR ANY REASON SHALL BE SEEDED WITH CLASS 1 SEEDING, MULCH, AND NECESSARY NUTRIENTS AS DIRECTED BY THE ENGINEER. SEEDING AND NUTRIENTS SHALL CONFORM TO SECTION 250 AND MULCH SHALL CONFORM TO SECTION 251 USING METHOD 2. THIS WORK WILL BE PAID FOR AS "SEEDING, CLASS 1", WHICH WILL INCLUDE MULCH AND NUTRIENTS.
- 8. TEMPORARY SEEDING AND/OR TEMPORARY MULCH SHALL BE COMPLETED ON A WEEKLY BASIS ON EXPOSED GROUND AND SHALL BE DONE ACCORDING TO SECTION 280 OF THE STANDARD SPECIFICATIONS. TEMPORARY EROSION CONTROL SEEDING SHALL BE APPLIED AT A RATE OF 100 LBS PER ACRE. THIS WORK WILL BE PAID FOR AS "TEMPORARY EROSION CONTROL SEEDING". TEMPORARY EROSION CONTROL MULCH SHALL BE DONE ACCORDING TO SECTION 280 OF THE STANDARD SPECIFICATIONS. THIS WORK WILL BE PAID AS "TEMPORARY EROSION CONTROL SEEDING". TEMPORARY EROSION CONTROL MULCH SHALL BE DONE ACCORDING TO SECTION 280 OF THE STANDARD SPECIFICATIONS. THIS WORK WILL BE PAID AS "TEMPORARY EROSION CONTROL MULCH".
- 9. STRAW BALES, HAY BALES, PERIMETER EROSION BARRIER, AND SILT FENCES WILL NOT BE PERMITTED FOR TEMPORARY OR PERMANENT DITCH CHECKS. DITCH CHECKS SHALL BE CHOSEN FROM THE DEPARTMENT'S APPROVED PRODUCTS LIST. THE ONLY PRODUCTS APPROVED ARE ENVIROBERM, TRIANGULAR SILT DIKE, GEORIDGE, AND ROLLED EXCELSIOR. ROLLED EXCELSIOR MUST COMPLY WITH THE SPECIFICATIONS OUTLINED IN THE IDOT, BUREAU OF DESIGN AND ENVIRONMENT MANUAL (BDE). AGGREGATE DITCH CHECKS CAN BE USED WHERE SPECIFIED.
- 10. ALL EROSION CONTROL PRODUCTS FURNISHED SHALL BE SPECIFICALLY RECOMMENDED BY THE MANUFACTURER FOR THE USE SPECIFIED IN THE EROSION CONTROL PLANS. PRIOR TO THE APPROVAL AND THE USE OF THE PRODUCT, THE CONTRACTOR SHALL SUBMIT TO THE ENGINEER A NOTARIZED CERTIFICATION BY THE PRODUCER STATING THE INTENDED USE OF THE PRODUCT AND THAT THE PHYSICAL PROPERTIES REQUIRED FOR THIS APPLICATION ARE MET OR EXCEEDED. THE CONTRACTOR SHALL PROVIDE MANUFACTURER INSTALLATION PROCEDURES TO FACILITATE THE ENGINEER IN THE CONSTRUCTION INSPECTION.
- 11. THE QUANTITIES AND SPACING SHOWN IN PLANS WERE BASED ON AN ASSUMED VALUE OF D=2'. QUANTITIES AND SPACING MAY CHANGE DEPENDING ON ACTUAL D. USE FORMULA BELOW TO DETERMINE SPACING OF QUANTITIES. X=D/% SLOPE
- 12. FOR DITCH SLOPES >8% USE AGGREGATE DITCH CHECKS.

LEGEND

-  INLET AND PIPE PROTECTION-STRAW BALES, FILTER FABRIC, AGGREGATES
-  TEMPORARY DITCH CHECKS
-  PERIMETER EROSION BARRIER-SILT FILTER FENCE OR OTHER APPROVED BY THE ENGINEER
-  EROSION CONTROL BLANKET
-  RIPRAP

 Juneau Associates, Inc. P.C. CONSULTING ENGINEERS AND LAND SURVEYORS 2125 State Street, P.O. Box 1105, Granite City, Illinois 62040 Phone: (618) 937-1100 / (618) 937-4235 / Fax: (618) 937-2541		EROSION AND SEDIMENT CONTROL BISSELL STREET MADISON, ILLINOIS SECTION No. 05-00001-00-WR																	
REVISIONS <table border="1"> <thead> <tr> <th>NO.</th> <th>DATE</th> <th>BY</th> <th>REMARKS</th> </tr> </thead> <tbody> <tr> <td> </td> <td> </td> <td> </td> <td> </td> </tr> <tr> <td> </td> <td> </td> <td> </td> <td> </td> </tr> <tr> <td> </td> <td> </td> <td> </td> <td> </td> </tr> </tbody> </table>		NO.	DATE	BY	REMARKS													SCALE: 1 Inch = 20 feet	
NO.	DATE	BY	REMARKS																
DSN. BY: BFK DWL. BY: JJB CHK'D: BFK		DATE: 1/19/07 DATE: 1/19/07 DATE: 1/19/07																	
JOB NO. E061300		DGN. NAME: EC GR2 OF 102 SHTS																	

NOTE: ALL ITEMS SHALL BE CONSTRUCTED AS SHOWN ON STANDARD 280001 AND AS DIRECTED BY THE ENGINEER. MAINTENANCE AND CLEANING OF THE EROSION CONTROL ITEMS SHALL BE INCLUDED IN THE RESPECTIVE EROSION CONTROL PAY ITEM.

FINAL SURVEY PLOTTED	BY	DATE
NOTE BOOK TEMPLATE		
AREAS CHECKED		
NO.		

ORIGINAL SURVEY PLOTTED	BY	DATE
NOTE BOOK TEMPLATE		
AREAS CHECKED		
NO.		