



ACTIVITY ID	ACTIVITY DESCRIPTION	EARLY START	EARLY FINISH	ORIG DUR	2005												2006																		
					MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY																
CONTRACT 9C8 (62840) - 63RD STREET TRAFFIC SIGNALS																																			
63RD STREET & WENTWORTH AVENUE																																			
1	INSTALL AND MAINTAIN TEMPORARY TRAFFIC SIGNALS, REMOVE EXISTING AND INSTALL NEW LIGHTING AND TRAFFIC SIGNALS	02-May-05	23-Nov-05																																
63RD STREET & WELLS STREET																																			
1	INSTALL AND MAINTAIN TEMPORARY TRAFFIC SIGNALS, REMOVE EXISTING AND INSTALL NEW LIGHTING AND TRAFFIC SIGNALS	02-May-05	11-Nov-05																																
CONTRACT 9C11 (62841) - SEWER TELEVISION																																			
WENTWORTH AVENUE																																			
1	TELEVISION EXISTING SEWER	02-May-05	13-May-05																																
2	TELEVISION EXISTING AND PROPOSED SEWER	14-Nov-05	23-Nov-05																																
WELLS STREET																																			
1	TELEVISION EXISTING SEWER	02-May-05	13-May-05																																
2	TELEVISION EXISTING AND PROPOSED SEWER	31-Oct-05	11-Nov-05																																
CONTRACT 9C12 (62842) - CONDUIT & LIGHT POLE FOUNDATIONS																																			
STAGE 2 - WENTWORTH AVENUE																																			
1	CONSTRUCT NEW LIGHTING FOUNDATIONS	17-Oct-05	23-Nov-05																																
STAGE 2 - WELLS STREET																																			
1	CONSTRUCT NEW LIGHTING FOUNDATIONS	26-Sep-05	28-Oct-05																																

NOTE: DATES ASSOCIATED WITH WORK ITEMS MAY CHANGE BASED ON OTHER CONTRACTS AND/OR THE ENGINEER. NO ADDITIONAL COMPENSATION WILL BE CONSIDERED DUE TO CHANGES OR EXTENSIONS IN THE SCHEDULE.

LEGEND:

-  WORK PERFORMED IN CONTRACTS BY OTHERS
-  WORK PERFORMED AS PART OF THIS CONTRACT



REVISIONS	
NAME	DATE

ILLINOIS DEPARTMENT OF TRANSPORTATION
F.A.I. 90/94 (DAN RYAN EXPRESSWAY)
59th ST TO 47th ST (FRONTAGE ROAD)
CITY OF CHICAGO LIGHTING CONDUIT & FOUNDATIONS
WELLS STREET

SUGGESTED CONSTRUCTION SCHEDULE

SCALE: NONE DRAWN BY: AMM
DATE: February 11, 2005 CHECKED BY: RMG

V:\contract\90\468\p40468\elect\4-contract-90\contract-90\2005\0205.dwg