



LEGEND

▨ STAGE 1A CONSTRUCTION AREA

STAGE 1A MAINTENANCE OF TRAFFIC

TRAFFIC CONTROL AND PROTECTION SHALL BE PERFORMED IN ACCORDANCE WITH THE TRAFFIC CONTROL PLAN, SECTION 701 OF THE STANDARD SPECIFICATIONS AND THE SPECIAL PROVISIONS.

TWO WAY TRAFFIC SHALL BE ACCOMMODATED AT ALL TIMES ON EXISTING PAVEMENT EXCEPT DURING ISOLATED FLAGGER CONTROLLED LANE CLOSURES.

EXISTING TRAFFIC CONTROL SIGNS AND DEVICES WILL BE REMOVED BY THE CONTRACTOR AFTER THE PROPOSED TRAFFIC CONTROL REQUIREMENTS ARE MET, OR AS AUTHORIZED BY THE ENGINEER. SIGNS OR DEVICES LEFT IN PLACE AT THIS TIME ARE TO BE PROTECTED FROM DAMAGE BY THE CONTRACTOR.

EXCAVATED AREA SHALL BE PROTECTED BY BARRIER WALL OR BARRICADES AT APPLICABLE SPACING.

DRUMS WITH WORKING LIGHTS SHALL BE REQUIRED TO DELINEATE THE TRAVEL WAY ADJACENT TO THE CONSTRUCTION ZONE. THE MAXIMUM SPACING SHALL BE 50 FEET, CENTER TO CENTER ALONG TANGENTS; AND 25 FEET, CENTER TO CENTER ALONG RADII TO SIDE ROADS AND ENTRANCES.

ACCESS SHALL BE MAINTAINED TO SIDE ROADS AND ENTRANCES AT ALL TIMES.

THE FOLLOWING TRAFFIC CONTROL STANDARDS ARE THE MINIMUM REQUIREMENTS FOR THE TRAFFIC CONTROL FOR THIS PROJECT: 701011, 701301, 701311, 701326, 701501, 701901 & B.L.R. 17-4.

STAGE 1A CONSTRUCTION

CONTINUE BRIDGE AND ADJACENT PAVEMENT WORK.

CONTINUE CONSTRUCTION OF THE PROPOSED FULL DEPTH PAVEMENT (MINUS THE SURFACE COURSE) AND ADJACENT CURB & GUTTER ALONG T.R. 55 (RENWICK RD.) FROM STA. 110+50.00 TO STA. 126+56.70.

CONSTRUCT STORM SEWER TRUNK LINE AND LATERALS ALONG RIVER RD. FROM STA. 10+10.00 TO STA. 12+89.79 AND FROM STA. 14+00.00 TO STA. 18+10.00.

CONSTRUCT PAVEMENT PATCHES WHERE STORM SEWER LATERALS CROSS RIVER RD.

CONSTRUCT TEMPORARY WIDENING ALONG T.R. 55 (RENWICK RD.) FROM STA. 127+00 TO STA. 135+36.

REMOVE GUARDRAIL @ S.E. QUADRANT OF T.R. 55 (RENWICK RD.) & RIVER RD.

CONSTRUCT TEMPORARY WIDENING ALONG RIVER RD. FROM STA. 8+36 TO STA. 18+11.

FILE NAME =
V:\2545\2545F1A00.dgn

USER NAME = bdeoraens

DESIGNED -

REVISED -

DRAWN -

REVISED -

PLOT SCALE = 130.000' / IN.

CHECKED -

REVISED -

PLOT DATE = 5/10/2011

DATE -

REVISED -

**STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION**

T.R. 55 (RENWICK RD.) STAGE 1A OVERALL TRAFFIC CONTROL PLAN

SCALE: N/A

SHEET NO. 1 OF 5 SHEETS

STA. N/A

TO STA. N/A

F.A.
RTE.

TR 55

SECTION

90-16103-01-BR

COUNTY

WILL

TOTAL SHEETS

255

SHEET NO.

43

CONTRACT NO. 83126

FED. ROAD DIST. NO. ILLINOIS FED. AID PROJECT