



- STAGE 2, - SUGGESTED CONSTRUCTION SEQUENCE**
 FOLLOWING COMPLETION OF STAGE 1 CONSTRUCTION
- 1 RELOCATE THE TEMPORARY CONCRETE BARRIER WALL AND PLACE TEMPORARY PAVEMENT MARKINGS IN ACCORDANCE WITH THESE PLANS AND IN CONJUNCTION WITH THE LATEST REVISION OF HIGHWAY STANDARD 701321 AS INCLUDED WITH THESE PLANS.
 - 2 PERFORM STAGE 2 STRUCTURE AND SHOULDER REMOVAL FOR CONSTRUCTION OF HODGES CREEK STRUCTURE (SN 059-0510).
 - 3 PERFORM ALL EXCAVATION WORK FOR STAGE 2 STRUCTURE (SN 059-0510).
 - 4 PERFORM ALL CONSTRUCTION WORK FOR STAGE 2 STRUCTURE (SN 059-0510).
 - 5 INSTALL TEMPORARY RAMPS AT EACH END OF STRUCTURE (SN 059-0510) FOR STAGE 3 TRAFFIC.

LEGEND

- BRIDGE CONSTRUCTION, STAGE II	- TEMPORARY BRIDGE TRAFFIC SIGNALS
- IMPACT ATTENUATOR, NARROW	- DRUM WITH STEADY BURNING LIGHT
- TEMPORARY BARRIER WALL	- 24" STOP BAR
- HOT-MIX ASPHALT BINDER COURSE RAMP	- TYPE III BARRICADES
- BASE COURSE WIDENING, 10"	- TYPE C BIDIRECTIONAL REFLECTOR
- SIGN	- STEADY BURNING LIGHTS AND DOUBLE VERTICAL PANELS
- INDUCTION LOOP DETECTOR	- TEMPORARY RUMBLE STRIP

FILE NAME =	USER NAME = laughlinr1	DESIGNED -	REVISED -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	MAINTENANCE OF TRAFFIC - STAGE II			F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
et:\pw\work\PWIDOT\LAUGHLINRL\0212999\672A94-Sht-Staging2ph1.dgn	DRAWN -	REVISED -	761					107B-2	MACOUPIN	98	19	
PLOT SCALE = 60.0000' / IN.	CHECKED -	REVISED -	CONTRACT NO. 72A94									
PLOT DATE = Jun-28-2010 02:00:54PM	DATE -	REVISED -	SCALE:		SHEET NO.	OF SHEETS	STA.	TO STA.	FED. ROAD DIST. NO.	ILLINOIS FED. AID PROJECT		