

STORM WATER POLLUTION PREVENTION PLAN

THE FOLLOWING PLAN IS ESTABLISHED AND INCORPORATED IN THE PROJECT TO DIRECT THE CONTRACTOR IN THE PLACEMENT OF TEMPORARY EROSION CONTROL SYSTEMS AND TO PROVIDE A STORM WATER POLLUTION PREVENTION PLAN FOR COMPLIANCE WITH NPDES.

THE PURPOSE OF THIS PLAN IS TO MINIMIZE EROSION WITHIN THE CONSTRUCTION SITE AND TO LIMIT SEDIMENTS FROM LEAVING THE SITE BY UTILIZING PROPER TEMPORARY EROSION CONTROL SYSTEMS AND PROVIDING GROUND COVER WITHIN A REASONABLE AMOUNT OF TIME.

CERTAIN EROSION CONTROL FACILITIES SHALL BE INSTALLED BY THE CONTRACTOR AT THE BEGINNING OF CONSTRUCTION. OTHER ITEMS SHALL BE INSTALLED BY THE CONTRACTOR AS DIRECTED BY THE ENGINEER ON A CASE BY CASE SITUATION DEPENDING ON THE CONTRACTOR'S SEQUENCE OF ACTIVITIES, TIME OF YEAR, AND EXPECTED WEATHER CONDITIONS.

THE CONTRACTOR SHALL INSTALL PERMANENT EROSION CONTROL SYSTEMS AND SEEDING WITHIN A TIMEFRAME SPECIFIED HEREIN AND AS DIRECTED BY THE ENGINEER, THEREFORE MINIMIZING THE AMOUNT OF AREA SUSCEPTIBLE TO EROSION AND REDUCING THE AMOUNT OF TEMPORARY SEEDING, WHICH WILL BE THE CONTRACTOR'S COST. THE ENGINEER WILL DETERMINE IF ANY TEMPORARY EROSION CONTROL SYSTEMS SHOWN IN THE PLAN CAN BE DELETED AND IF ANY ADDITIONAL TEMPORARY EROSION CONTROL SYSTEMS, WHICH ARE NOT INCLUDED IN THIS PLAN, SHALL BE ADDED. THE CONTRACTOR SHALL PERFORM ALL WORK AS DIRECTED BY THE ENGINEER AND AS SHOWN ON THE PLANS.

SITE DESCRIPTION:

THE FOLLOWING IS A DESCRIPTION OF THE CONSTRUCTION ACTIVITY WHICH IS THE SUBJECT OF THIS PLAN:

THIS PROJECT CONSISTS OF RECONSTRUCTING THE SOUTHEAST QUADRANT APRON AT THE CHICAGO EXECUTIVE AIRPORT. THE PROJECT INCLUDES EARTH EXCAVATION, EMBANKMENT, STORM SEWERS, WATER MAIN, SANITARY SEWER, MANHOLES, INLETS VARIOUS PAVEMENT ITEMS AND OTHER MISCELLANEOUS CONSTRUCTION WORK.

DESCRIPTION OF CONSTRUCTION ACTIVITY:

THE FOLLOWING IS A DESCRIPTION OF THE INTENDED SEQUENCE OF MAJOR ACTIVITIES WHICH WILL DISTURB SOILS FOR MAJOR PORTIONS OF THE CONSTRUCTION SITE, SUCH AS GRUBBING, EXCAVATION AND GRADING:

1. PLACEMENT, MAINTENANCE, REMOVAL AND PROPER CLEAN-UP OF TEMPORARY EROSION CONTROL. SUCH AS PERIMETER SILT FENCE, TEMPORARY DITCH CHECKS AND INLET PROTECTION.
2. STORM SEWERS, MANHOLES, INLETS AND CULVERT INSTALLATION.
3. EXCAVATION AND EMBANKMENT WILL BE COMPLETED WITHIN THE PROJECT LIMITS TO GRADE OUT FOR THE PROPOSED DRAINAGE AND PAVEMENT IMPROVEMENTS.
4. PAVEMENT CONSTRUCTION.
5. FINAL GRADING AND OTHER MISCELLANEOUS ITEMS.
6. PLACEMENT OF PERMANENT EROSION CONTROL, SUCH AS SEEDING, MULCHING AND EROSION CONTROL BLANKET. REMOVAL AND DISPOSAL OF TEMPORARY SOIL EROSION AND SEDIMENT CONTROL MEASURES.

AREA OF CONSTRUCTION SITE:

THE TOTAL AREA OF THE CONSTRUCTION SITE IS ESTIMATED TO BE 8.7 ACRES OF WHICH 8.7 ACRES WILL BE DISTURBED BY EXCAVATION, GRADING AND OTHER ACTIVITIES.

OTHER REPORTS, STUDIES AND PLANS WHICH AID IN THE DEVELOPMENT OF THE STORM WATER POLLUTION PREVENTION PLAN AS REFERENCED DOCUMENTS:

1. INFORMATION OF THE SOILS AND TERRAIN WITHIN THE SITE WAS OBTAINED FROM TOPOGRAPHIC SURVEYS AND SOIL BORINGS THAT WERE UTILIZED FOR THE DEVELOPMENT OF THE PROPOSED TEMPORARY EROSION CONTROL SYSTEMS.
2. PROJECT PLAN DOCUMENTS, SPECIFICATION AND SPECIAL PROVISIONS, AND PLAN DRAWINGS INDICATING DRAINAGE PATTERNS AND APPROXIMATE SLOPES ANTICIPATED AFTER GRADING ACTIVITIES WERE UTILIZED FOR THE PROPOSED PLACEMENT OF THE TEMPORARY EROSION CONTROL SYSTEMS.

DRAINAGE TRIBUTARIES AND SENSITIVE AREAS RECEIVING RUNOFF FROM THIS CONSTRUCTION SITE:

THE CONSTRUCTION SITE DRAINS INTO THE DES PLAINES RIVER THROUGH A STORM SEWER SYSTEM.

EROSION AND SEDIMENT CONTROL:

DESCRIPTION OF STABILIZATION PRACTICES AT THE BEGINNING OF CONSTRUCTION:

THE DRAWINGS SPECIFICATIONS AND SPECIAL PROVISIONS WILL ENSURE THAT EXISTING VEGETATION IS PRESERVED WHERE ATTAINABLE AND DISTURBED PORTIONS OF THE SITE WILL BE STABILIZED. STABILIZATION PRACTICES INCLUDE: TEMPORARY SEEDING, PERMANENT SEEDING, MULCHING, EROSION CONTROL BLANKET, SOD, EROSION CONTROL BLOCK, PROTECTION OF TREES, PRESERVATION OF NATURAL VEGETATION, AND ALL OTHER APPROPRIATE MEASURES AS DIRECTED BY THE ENGINEER. STABILIZATION MEASURES SHALL BE INITIATED AS SOON AS PRACTICAL IN PORTIONS OF THE SITE WHERE CONSTRUCTION ACTIVITIES HAVE TEMPORARILY OR PERMANENTLY CEASED, BUT IN NO CASE MORE THAN 7 DAYS AFTER THE CONSTRUCTION ACTIVITY IN THAT PORTION OF THE SITE HAS TEMPORARILY OR PERMANENTLY CEASED.

AREAS OF EXISTING VEGETATION (WOOD AND GRASSLANDS) OUTSIDE THE PROPOSED CONSTRUCTION LIMITS SHALL BE IDENTIFIED BY THE ENGINEER FOR PRESERVING AND SHALL BE PROTECTED FROM CONSTRUCTION ACTIVITIES.

DEAD, DISEASED, OR UNSUITABLE VEGETATION WITHIN THE SITE SHALL BE REMOVED AS DIRECTED BY THE ENGINEER.

AS SOON AS REASONABLE ACCESS IS AVAILABLE TO ALL LOCATIONS WHERE WATER DRAINS AWAY FROM THE PROJECT, TEMPORARY DITCH CHECKS, INLET PROTECTION AND PERIMETER SILT FENCE SHALL BE INSTALLED AS CALLED OUT IN THE PLAN AND DIRECTED BY THE ENGINEER.

THIS PLAN HAS BEEN PREPARED TO COMPLY WITH THE PROVISIONS OF THE NPDES PERMIT NUMBER ILR10, ISSUED BY THE ILLINOIS ENVIRONMENTAL PROTECTION AGENCY FOR STORM WATER DISCHARGES FROM CONSTRUCTION SITE ACTIVITIES.

DESCRIPTION OF STABILIZATION PRACTICES DURING CONSTRUCTION:

DURING CONSTRUCTION, AREAS OUTSIDE THE CONSTRUCTION LIMITS AS OUTLINED PREVIOUSLY HEREIN SHALL BE PROTECTED. THE CONTRACTOR SHALL NOT USE THIS AREA FOR STAGING (EXCEPT AS DESCRIBED ON THE PLANS AND DIRECTED BY THE ENGINEER), PARKING OF VEHICLES OR CONSTRUCTION EQUIPMENT, STORAGE OF MATERIALS, OR OTHER CONSTRUCTION RELATED ACTIVITIES.

WITHIN THE CONSTRUCTION LIMITS, AREAS WHICH MAY BE SUSCEPTIBLE TO EROSION AS DETERMINED BY THE ENGINEER SHALL REMAIN UNDISTURBED UNTIL FULL SCALE CONSTRUCTION IS UNDERWAY TO PREVENT UNNECESSARY SOIL EROSION.

EARTH STOCKPILES SHALL BE TEMPORARILY SEEDED, AT THE CONTRACTORS EXPENSE, IF THEY ARE TO REMAIN UNUSED FOR MORE THAN FOURTEEN DAYS.

THE DOWN STREAM SIDE OF ALL STOCKPILES SHALL BE ENCOMPASSED WITH EROSION CONTROL BARRIER.

AS CONSTRUCTION PROCEEDS, THE CONTRACTOR SHALL INSTITUTE THE FOLLOWING AS DIRECTED BY THE ENGINEER:

- A. PLACE TEMPORARY EROSION CONTROL FACILITIES AT LOCATIONS SHOWN ON THE PLANS.
- B. CONSTRUCT DITCHES AND PROVIDE TEMPORARY EROSION CONTROL SYSTEMS.
- C. BUILD NECESSARY EMBANKMENT AT CULVERT/STORM SEWER LOCATIONS AND THEN EXCAVATE AND PLACE PIPE.
- D. EXCAVATED AREAS AND EMBANKMENT AREAS SHALL BE PERMANENTLY SEEDED OR SODDED IMMEDIATELY AFTER FINAL GRADING. IF NOT, THEY SHALL BE TEMPORARILY SEEDED, AT THE CONTRACTOR'S COST, IF NO CONSTRUCTION ACTIVITY IN THE AREA IS PLANNED FOR SEVEN DAYS.

CONSTRUCTION EQUIPMENT SHALL BE STORED AND FUELED ONLY AT DESIGNATED LOCATIONS WITHIN THE STAGING AREA. ALL NECESSARY MEASURES SHALL BE TAKEN TO CONTAIN ANY FUEL OR POLLUTANT IN ACCORDANCE WITH EPA WATER QUALITY REGULATIONS. LEAKING EQUIPMENT OR SUPPLIES SHALL BE IMMEDIATELY REPAIRED OR REMOVED FROM THE SITE.

THE RESIDENT ENGINEER SHALL INSPECT THE PROJECT DAILY DURING CONSTRUCTION ACTIVITIES. INSPECTION SHALL ALSO BE DONE WEEKLY AND AFTER RAINS OF 1/2 OR GREATER OR EQUIVALENT SNOWFALL AND DURING WINTER SHUTDOWN PERIOD. THE PROJECT SHALL ADDITIONALLY BE INSPECTED BY THE RESIDENT ENGINEER ON A BI-WEEKLY BASIS TO DETERMINE THAT THE EROSION AND SEDIMENT CONTROL EFFORTS ARE IN PLACE AND EFFECTIVE AND IF OTHER EROSION CONTROL WORK IS NECESSARY.

SEDIMENT COLLECTED DURING CONSTRUCTION OF THE VARIOUS TEMPORARY EROSION CONTROL SYSTEMS SHALL BE DISPOSED OF ON SITE ON A REGULAR BASIS AS DIRECTED BY THE ENGINEER. THE COST OF THIS MAINTENANCE SHALL BE INCLUDED IN THE UNIT BID PRICE FOR UNCLASSIFIED EXCAVATION AND EROSION CONTROL ITEMS.

THE TEMPORARY EROSION CONTROL SYSTEMS SHALL BE REMOVED AS DIRECTED BY THE ENGINEER AFTER USE IS NO LONGER NEEDED OR NO LONGER FUNCTIONING. THE COST OF THIS REMOVAL SHALL BE INCLUDED IN THE UNIT BID PRICE FOR VARIOUS TEMPORARY EROSION CONTROL PAY ITEMS.

THE CONTRACTOR SHALL BE RESPONSIBLE FOR PREVENTING SOIL CONTAMINATION FROM BUILDING MATERIALS, FERTILIZERS, CHEMICALS, PAVEMENT MARKING, WASTE PILES, FUEL CONTAINMENT, AND ANY OTHER POTENTIAL HAZARDOUS MATERIALS THAT MAY EXIST ONSITE.

NO DEDICATED CONCRETE OR ASPHALT BATCH PLANTS SHALL BE LOCATED ON THIS SITE.

DESCRIPTION OF STRUCTURAL PRACTICES AFTER FINAL GRADING:

TEMPORARY EROSION CONTROL SYSTEMS SHALL BE LEFT IN PLACE WITH PROPER MAINTENANCE UNTIL PERMANENT EROSION CONTROL IS IN PLACE AND WORKING PROPERLY AND ALL PROPOSED TURF AREAS ARE SEEDED AND ESTABLISHED.

COST OF MAINTAINING THE VARIOUS TEMPORARY EROSION CONTROL SYSTEMS SHALL BE INCLUDED INCLUDED IN THE UNIT BID PRICE FOR THE VARIOUS TEMPORARY EROSION CONTROL PAY ITEMS.

ONCE PERMANENT EROSION CONTROL SYSTEMS AS PROPOSED IN THE PLANS ARE FUNCTIONAL AND ESTABLISHED, TEMPORARY ITEMS SHALL BE REMOVED, CLEANED UP, AND DISTURBED TURF RE-SEEDED AND/OR SODDED.

MAINTENANCE AFTER CONSTRUCTION:

CONSTRUCTION IS COMPLETE AFTER FINAL ACCEPTANCE BY THE ILLINOIS DIVISION OF AERONAUTICS. MAINTENANCE OF TEMPORARY AND PERMANENT EROSION CONTROL SYSTEMS UP TO THIS DATE WILL BE REQUIRED BY THE CONTRACTOR.

DOCUMENTATION:

PRIOR TO BEGINNING WORK, THE CONTRACTOR SHALL COMPLETE AND SUBMIT A "NOTICE OF INTENT (NOI)" PROPERLY SIGNED TO THE ILLINOIS ENVIRONMENTAL PROTECTION AGENCY.

PRIOR TO BEGINNING WORK, THE CONTRACTOR SHALL POST A SIGN OR OTHER NOTICE NEAR THE MAIN ENTRANCE OF THE CONSTRUCTION SITE. IF THIS IS NOT POSSIBLE, THEN IT MAY BE PERMITTED TO POST THIS NOTICE IN A LOCAL PUBLIC BUILDING. THE SIGN OR NOTICE MUST CONTAIN THE FOLLOWING:

1. A COPY OF THE COMPLETED NOTICE OF INTENT (NOI) AS SUBMITTED TO THE IEPA
2. THE LOCATION OF THE SWPPP AND NAME AND 24/7 TELEPHONE NUMBER OF THE CONTACT PERSON.

THROUGHOUT CONSTRUCTION, THE CONTRACTOR SHALL MAINTAIN AND UPDATE AN "AS-BUILT" SET OF STORM WATER POLLUTION PREVENTION PLANS IN THE PROJECT FILES. THE SWPPP SHALL BE UPDATED WITHIN 7-DAYS OF ANY MODIFICATIONS TO THE PLANS. THE SWPPP AND ALL REVISIONS SHALL BE RETAINED FOR THREE YEARS AFTER FINAL STABILIZATION OF THE SITE, WHICH SHALL BE DEFINED AS VEGETATION COVER OF AT LEAST 70% OF HISTORIC CONDITIONS, COMPLETION OF 100% OF COMMERCIAL AREA, AND COMPLETION OF 100% OF RESIDENTIAL HOME SITES.

A STORM WATER POLLUTION PREVENTION PLAN EROSION CONTROL INSPECTION REPORT (FORM BC 2259) SHALL BE COMPLETED WITH INSPECTION FREQUENCIES AS OUTLINED HEREIN. SWPPP REPORTS SHALL BE RETAINED FOR THREE YEARS AFTER THE DATE OF FINAL STABILIZATION AS DEFINED HEREIN.

IF ANY VIOLATION OF THE PROVISIONS OF THE PLAN IS IDENTIFIED DURING THE CONDUCT OF THE CONSTRUCTION COVERED IN THIS PLAN, THE ENGINEER AND/OR CONTRACTOR SHALL COMPLETE AND FILE AN "INCIDENT OF NONCOMPLIANCE (ION)" REPORT FOR THE IDENTIFIED VIOLATION. THE FORMS SHALL BE AS PROVIDED BY THE ILLINOIS ENVIRONMENTAL PROTECTION AGENCY, AND SHALL INCLUDE SPECIFIC INFORMATION ON THE INCIDENT THAT CAUSED NONCOMPLIANCE, ACTIONS THAT WERE TAKEN TO CORRECT THE NONCOMPLIANCE AND TO PREVENT ITS REOCCURRENCE, AND A STATEMENT DETAILING ANY ENVIRONMENTAL IMPACT WHICH MAY HAVE RESULTED FROM THE NONCOMPLIANCE. ALL REPORTS OF NONCOMPLIANCE SHALL BE SIGNED BY A RESPONSIBLE AUTHORITY IN ACCORDANCE WITH PART VI. G. OF THE GENERAL PERMIT.

AFTER PROJECT FINAL ACCEPTANCE, THE CONTRACTOR SHALL COMPLETE AND SUBMIT A "NOTICE OF TERMINATION (NOT)" FORM PROPERLY SIGNED TO THE ILLINOIS ENVIRONMENTAL PROTECTION AGENCY. FORMS FOR THE IEPA SHALL BE MAILED TO THE FOLLOWING ADDRESS:
ILLINOIS ENVIRONMENTAL PROTECTION AGENCY
DIVISION OF WATER POLLUTION CONTROL, MAIL CODE #15
ATTN: PERMIT SECTION
1021 NORTH GRAND AVENUE EAST
P.O. BOX 19276
SPRINGFIELD, ILLINOIS 62794-9276

GENERAL NOTES FOR SOIL EROSION AND SEDIMENT CONTROL:

1. ALL TREE PROTECTION, SEDIMENT CONTROL MEASURES, AND PERMANENT AND TEMPORARY STORM WATER PRACTICES SHALL BE IN PLACE PRIOR TO STARTING CONSTRUCTION.
2. NO WORK SHALL BE PERFORMED IN FLOWING WATER. WORK IN AND NEAR FLOWING WATER SHALL BE ISOLATED FROM CONCENTRATED FLOWS OR STREAM FLOWS AT ALL TIMES. THE USE OF EARTHEN MATERIAL FOR ISOLATION WILL NOT BE ACCEPTABLE.
3. CONSTRUCTION MATERIALS AND/OR OTHER STOCKPILES SHALL NOT BE LOCATED ON STREAM BANKS NOR IN THE PATH OF STREAM FLOW.
4. TEMPORARY EROSION CONTROL DEVICES SHALL BE CONSTRUCTED AS SHOWN ON THE PLANS OR AS DIRECTED BY THE ENGINEER.
5. PERMANENT SEEDING SHALL BE USED WHENEVER POSSIBLE. UNDER NO CIRCUMSTANCES SHALL THE CONTRACTOR PROLONG GRADING OR SHAPING SO THAT THE ENTIRE PROJECT CAN BE PERMANENTLY SEEDED AT ONE TIME.
6. THE CONTRACTOR SHALL INSPECT ADJACENT STREETS DAILY AND CLEAN ADJACENT STREETS WHEN NECESSARY. ADJACENT STREETS SHALL BE KEPT FREE OF SOIL AND DEBRIS.
7. SHOULD IT BE NECESSARY TO REMOVE ANY EROSION CONTROL DEVICES FOR CONSTRUCTION REASONS, THE CONTRACTOR SHALL FIRST OBTAIN PERMISSION AND SHALL REPLACE AND/OR REPAIR THE REMOVED DEVICES THE SAME DAY. THE COST OF REMOVING AND REPLACING THE DEVICE SHALL BE CONSIDERED INCIDENTAL TO THE CONTRACT.
8. ALL OTHER SOIL EROSION AND SEDIMENT CONTROL DEVICES AND MEASURES DEEMED NECESSARY BY THE RESIDENT ENGINEER, COOK COUNTY, CHICAGO EXECUTIVE AIRPORT, IDOT DIVISION OF AERONAUTICS, AND THE IEPA SHALL BE IMPLEMENTED IMMEDIATELY UPON NOTIFICATION OF THE CONTRACTOR.
9. THE CONTRACTOR SHALL PROVIDE LOCATIONS FOR CONCRETE TRUCK WASHOUT, AS APPROVED BY THE ENGINEER, PRIOR TO ANY CONCRETE POURS. THESE LOCATIONS SHALL NOT BE NEAR ANY STREAM OR BODY OF WATER. LOCATIONS SHALL BE APPROVED BY THE ENGINEER PRIOR TO ANY CONCRETE POURS. ADDITIONALLY THE CONTRACTOR SHALL PROVIDE ADEQUATE FACILITIES TO WASH OUT PAVING EQUIPMENT AND FINISHING TOOLS. ALL WASTE WATER AND EXCESS CONCRETE MATERIALS SHALL BE CONTAINED BY AN APPROVED CONCRETE WASHOUT FACILITY.
10. THE CONTRACTOR SHALL COORDINATE CONSTRUCTION ACTIVITIES TO ENSURE THAT EROSION CONTROL MEASURES ARE CONSISTENT BETWEEN ALL PROJECT PHASES AND ALL SUB-CONTRACTORS.
11. THE CONTRACTOR SHALL TAKE ALL PRECAUTIONS TO PROTECT WETLANDS TO REMAIN FROM DAMAGE BY SEDIMENT, CONSTRUCTION EQUIPMENT, OR BY HIS PERSONNEL. THE CONTRACTOR SHALL ASSURE THAT DEBRIS OR ANY CONSTRUCTION MATERIAL IS NOT DISPOSED OF IN THE WETLANDS.
12. WATER PUMPED OR OTHERWISE DISCHARGED FROM THE SITE DURING CONSTRUCTION DEWATERING SHALL BE FILTERED BY AN APPROVED MEANS.
13. SEDIMENT COLLECTED DURING CONSTRUCTION BY THE VARIOUS TEMPORARY EROSION CONTROL SYSTEMS SHALL BE DISPOSED OF ON A REGULAR BASIS. SEDIMENT SHALL BE REMOVED FROM EROSION CONTROL SYSTEMS WHEN THE HEIGHT OF THE SEDIMENT EXCEEDS ONE-HALF OF THE HEIGHT OF THE DEVICE OR AS RECOMMENDED BY THE MANUFACTURER, WHICHEVER IS LESS.
14. ALL EROSION CONTROL MEASURES SHALL BE KEPT OPERATIONAL AND MAINTAINED CONTINUOUSLY THROUGHOUT THE PERIOD OF LAND DISTURBANCE UNTIL PERMANENT SOIL EROSION AND SEDIMENT CONTROL MEASURES ARE OPERATIONAL.
15. THE CONDITION OF THE CONSTRUCTION SITE FOR WINTER SHUTDOWN SHALL BE ADDRESSED EARLY IN THE FALL GROWING SEASON SO THAT SLOPES AND OTHER BARE EARTH AREAS MAY BE STABILIZED WITH TEMPORARY AND/OR PERMANENT VEGETATIVE COVER. ALL OPEN AREAS THAT ARE TO REMAIN IDLE THROUGHOUT THE WINTER SHALL RECEIVE TEMPORARY EROSION CONTROL MEASURES INCLUDING TEMPORARY SEEDING, MULCHING AND/OR EROSION CONTROL BLANKET PRIOR TO THE END OF THE FALL GROWING SEASON. THE AREAS TO BE WORKED BEYOND THE END OF THE GROWING SEASON MUST INCORPORATE SOIL STABILIZATION MEASURES THAT DO NOT RELY ON VEGETATIVE COVER SUCH AS EROSION CONTROL BLANKET AND HEAVY MULCHING.
16. PERMANENT STABILIZATION SHALL BE COMPLETED WITHIN 7 DAYS FOR AREAS WHERE WORK IS COMPLETED.

CONTRACTOR CERTIFICATION STATEMENT

THIS CERTIFICATION STATEMENT IS A PART OF THE STORM WATER POLLUTION PREVENTION PLAN FOR THE PROJECT DESCRIBED BELOW IN ACCORDANCE WITH NPDES PERMIT NO. ILR10 ISSUED BY THE ILLINOIS ENVIRONMENTAL PROTECTION AGENCY ON SEPTEMBER 29, 2008.

PROJECT INFORMATION:

ROUTE: CHICAGO EXECUTIVE AIRPORT MARKED: CONSTRUCT SOUTHEAST QUADRANT APRON
SECTION: 13 PROJECT NUMBER: PWK-3581
COUNTY: COOK CONTRACT NUMBER: 3-17-0018-B37 (PA049)

I CERTIFY UNDER PENALTY OF LAW THAT I UNDERSTAND THE TERMS AND CONDITIONS OF THE GENERAL NATIONAL POLLUTION DISCHARGE ELIMINATION SYSTEM (NPDES) PERMIT (ILR10) THAT AUTHORIZES THE STORM WATER DISCHARGES ASSOCIATED WITH INDUSTRIAL ACTIVITY FROM THE CONSTRUCTION SITE IDENTIFIED AS PART OF THIS CERTIFICATION.

SIGNATURE: _____ DATE: _____
PRINTED NAME: _____ TITLE: _____
NAME OF FIRM: _____
STREET ADDRESS: _____
CITY, STATE, ZIP: _____
PHONE NUMBER: _____

THE INFORMATION WITHIN THIS BOX SHALL BE COMPLETED BY THE CONTRACTOR AFTER THE AWARD OF THE CONTRACT TO OBTAIN THE REQUIRED NPDES PERMIT FROM IEPA. COMPLETION OF THIS IS A CONTRACT REQUIREMENT.

RECORD OF SITE DISTURBANCE AND STABILIZATION

MAJOR GRADING ACTIVITIES: LOCATION: _____	BEGINNING DATE: _____ COMPLETION DATE: _____
MAJOR GRADING ACTIVITIES: LOCATION: _____	BEGINNING DATE: _____ COMPLETION DATE: _____
SITE STABILIZATION: LOCATION: _____	BEGINNING DATE: _____ COMPLETION DATE: _____
SITE STABILIZATION: LOCATION: _____	BEGINNING DATE: _____ COMPLETION DATE: _____
CONSTRUCTION CEASED: EXPLANATION: _____	BEGINNING DATE: _____ COMPLETION DATE: _____

THE INFORMATION WITHIN THIS BOX SHALL BE COMPLETED BY THE CONTRACTOR AS CONSTRUCTION PROGRESSES IN ACCORDANCE WITH THE NPDES GENERAL PERMIT FOR STORMWATER DISCHARGES. THIS INFORMATION MAY ALSO BE NOTED DIRECTLY ON THE SWPPP SITE MAP.

PA049

PATH: K:\0329702\draw\sheets\
FILE: drndt1.dwg
UPDATE BY: johse
SURVEY BOOK #
XREF DWG:
XREF DWG:
DATE: Sun 3/28/04 9:02am

REVISIONS

NUMBER	BY	DATE

0 1 2
THIS BAR IS EQUAL TO 2"
AT FULL SCALE (34X22).

**CHICAGO EXECUTIVE AIRPORT
WHEELING/PROSPECT HEIGHTS, ILLINOIS
CONSTRUCT SOUTHEAST QUADRANT APRON**

**STORM WATER POLLUTION
PREVENTION PLAN (SWPPP)
NOTES**

© Copyright CMT, Inc.
CMT
CRAWFORD, MURPHY & TILLY, INC.
CONSULTING ENGINEERS
License No. 184-000613

CHICAGO EXECUTIVE AIRPORT

DESIGN BY: M/JW
DRAWN BY: M/JW
CHECKED BY:
APPROVED BY:
DATE: 07/24/09
JOB No: 09290-04

ILLINOIS PROJECT: PWK-3581
A.I.P. PROJECT: 3-17-0018-B37