















SYMBOLS

-  Work area
-  Sign
-  Type III barricade
-  Traffic signal
-  Detector loops
-  Impact attenuator
-  Non-directional flashing beacon
-  Drum with steady burning light 25' cts.
-  Temporary concrete barrier
-  Temporary rumble strip (when specified)
-  Double vertical panel (see detail)
-  Crystal, bidirectional barrier wall/guardrail marker
-  Temporary Pavement:  
Hot-mix asphalt surface course, mix "C", N50 1 1/2"  
Hot-mix asphalt binder course, IL-19.0, N50 8 1/2" (in 4 lifts)

- ① Type III barricade to be placed when no work is being performed.
- ② Barrier wall/guardrail markers at 7.6 m (25') cts. See Standards 704001 & 635011.

CONSTRUCTION SEQUENCE

PRESTAGE	
CONSTRUCTION TEMPORARY PAVEMENT	TRAFFIC CONTROL UTILIZE STANDARD 701201
STAGE 1	
CONSTRUCTION WESTBOUND DECK BEAM REPLACEMENT, BRIDGE APPROACH AND GUARDRAIL	TRAFFIC CONTROL ONE-WAY TRAFFIC ON EASTBOUND LANE FROM STA. 780+88 TO STA. 786+90 UTILIZE STANDARD 701321
STAGE 2	
CONSTRUCTION EASTBOUND DECK BEAM REPLACEMENT, BRIDGE APPROACH AND GUARDRAIL REMOVE TEMPORARY PAVEMENT	TRAFFIC CONTROL ONE-WAY TRAFFIC ON WESTBOUND LANE FROM STA. 781+38 TO STA. 787+40 UTILIZE STANDARD 701321
STAGE 3	
CONSTRUCTION ROADWAY RESURFACING AND PAVEMENT MARKING	TRAFFIC CONTROL UTILIZE STANDARD 701201



GENERAL NOTES

Traffic signals shall be operational only when all traffic controls are in place. When traffic signals are not in operation, flaggers shall be used and traffic control shall conform to Standard 701201.

Temporary concrete barrier shall be according to Standard 704001.

When existing pavement markings and raised pavement markers are in conflict with the traffic control and protection plan, existing pavement marking and raised pavement markers shall be removed and paid for as pavement marking removal or as raised reflective pavement marking removal.

FILE NAME = m:\proj\3329\3329\_22\design\proposals\plan\3329\_22\_07\_mst.dgn

**Ciorba Group, Inc.**  
CONSULTING ENGINEERS  
5507 North Cumberland Avenue, Suite 402  
Chicago, Illinois 60656  
Tel. 773.775.4009 Fax 773.775.4014

USER NAME = jjolesman	DESIGNED - JCC	REVISED -
PLDT SCALE = 50.0000' / IN.	DRAWN - JCC	REVISED -
PLDT DATE = 7/8/2008	CHECKED - MJL	REVISED -
	DATE - 07/09/2008	REVISED -

STATE OF ILLINOIS  
DEPARTMENT OF TRANSPORTATION

FAS 1317 / ILLINOIS ROUTE 113  
OVER TERRY CREEK  
TRAFFIC CONTROL AND PROTECTION - STAGE 1

SCALE: 1"=50' SHEET NO. OF SHEETS STA. TO STA.

F.A.S. RTE. 1317	SECTION 111 B-2	COUNTY WILL	TOTAL SHEETS 32	SHEET NO. 7
CONTRACT NO. 60D86			ILLINOIS FED. AID PROJECT	