

**CONSTRUCTION STAGING NOTES (CONTINUED)**

**DIXIE HWY./WESTERN AVE.**  
 CONSTRUCT SOUTHBOUND LANES ON DIXIE/WESTERN FROM STA. 5998+11 TO STA. 6027+50.  
 CONSTRUCT PERMANENT LIGHTING.  
 PLACE "DETOUR PLAN E" SIGNING.

RESTRICT TRUCK RIGHT TURNS ONTO 147TH STREET FROM WESTERN AVENUE TO CONSTRUCT NW QUADRANT OF INTERSECTION. RESTRICTION SHALL NOT LAST LONGER THAN 14 CALENDAR DAYS.

INSTALL TRAFFIC CONTROL FOR STAGE 2A.

PRIOR TO THE START OF STAGE 2A, PLACE TEMPORARY PAVEMENT AS NEEDED FOR STAGE 2A DURING OFF PEAK HOURS USING STANDARD LANE CLOSURES.

**I-57 RAMP**  
 CONSTRUCT RAMP F EAST SIDE SECTION OF PAVEMENT.

CONSTRUCT RAMP K RIGHT LANE AND RIGHT TURN LANE.

CONSTRUCT RAMP E LEFT TURN LANES.

SHIFT TRAFFIC ON RAMP J AS SHOWN ON PLANS.

**STAGE 2A**  
**KEDZIE AVENUE**

SHIFT TRAFFIC AS SHOWN ON PLANS.

CONSTRUCT SOUTHBOUND LEFT TURN LANE.

**DIXIE HWY./WESTERN AVE.**

REMOVE TRUCK TURN RESTRICTION.

CONSTRUCT SOUTHBOUND LANES ON DIXIE/WESTERN FROM STA. 5998+11 TO STA. 6027+50.

**I-57 RAMP**  
 SHIFT TRAFFIC ON 147TH STREET IN VICINITY OF THE RAMP.

CONSTRUCT RAMP K WEST HALF OF LANE AND PARTS OF 147TH STREET WESTBOUND LANES AS SHOWN ON PLANS.

SHIFT TRAFFIC ON RAMP E TO CONSTRUCT PARTS OF 147TH STREET WESTBOUND LANES AS SHOWN ON PLANS.

PLACE "DETOUR PLAN H" SIGNING.

RESTRICT LEFT TURNS ONTO NORTHBOUND I-57 FROM 147TH STREET. RESTRICTION CAN NOT LAST LONGER THAN ONE WEEK.

**STAGE 2B**  
**KEDZIE AVENUE**

CONSTRUCT NORTHWEST QUADRANT OF INTERSECTION AND SET UP TRAFFIC TO BUILD NEW SOUTHBOUND LANES IN SUBSEQUENT STAGES.

PLACE "DETOUR PLAN F" SIGNING.

RESTRICT RIGHT TRUCK TURNS ONTO 147TH STREET FROM KEDZIE AVE. RESTRICTION SHALL NOT LAST LONGER THAN 14 CALENDAR DAYS.

PRIOR TO THE START OF STAGE 2C, PLACE TEMPORARY PAVEMENT AS NEEDED FOR STAGE 2C DURING OFF PEAK HOURS USING STANDARD LANE CLOSURES.

**DIXIE HWY./WESTERN AVE.**  
 SHIFT TRAFFIC ONTO WEST SIDE OF ROAD.

PLACE "DETOUR PLAN G" SIGNING.

CONSTRUCT NORTHEAST QUADRANT OF INTERSECTION. RESTRICT RIGHT TRUCK TURNS ONTO DIXIE/WESTERN FROM WESTBOUND 147TH STREET. RESTRICTION SHALL NOT LAST LONGER THAN 14 CALENDAR DAYS.

**I-57 RAMP**  
 OPEN LEFT TURN LANE ONTO NORTHBOUND I-57.

**STAGE 2C**  
**KEDZIE AVENUE**

SHIFT TRAFFIC ON KEDZIE AVENUE TO OPEN 2 LANES IN EACH DIRECTION.

**DIXIE HWY./WESTERN AVE.**  
 SHIFT TRAFFIC ON 147TH STREET USING STAGE 3 CONFIGURATION, EXCEPT CLOSE THE EASTBOUND OUTER LANE AS SHOWN ON STAGE 2C PLAN SHEETS. SHIFT TRAFFIC EAST OF DIXIE/WESTERN AS SHOWN ON STAGE 2C PLAN SHEETS. TRAFFIC ON DIXIE/WESTERN WILL REMAIN IN STAGE 2B CONFIGURATION.

**STAGE 3A**  
**KEDZIE AVENUE**

CONSTRUCT KEDZIE AVENUE SOUTHBOUND PAVEMENT AT CENTER OF THE INTERSECTION. SHIFT TRAFFIC ON 147TH STREET USING STAGE 3 CONFIGURATION, EXCEPT USE STAGE 3A CONFIGURATION AT THE INTERSECTION WITH KEDZIE.

SHIFT TRAFFIC TO THE EAST SIDE OF STREET ON KEDZIE AVENUE.

**STAGE 3B**  
**KEDZIE AVENUE**

CONSTRUCT KEDZIE AVENUE NORTHBOUND PAVEMENT AT CENTER OF THE INTERSECTION.


TRAFFIC ON 147TH STREET SHALL REMAIN IN STAGE 3 CONFIGURATION.

























SHIFT TRAFFIC TO THE WEST SIDE OF STREET ON KEDZIE AVENUE.


**STAGE 3**  
**147TH STREET, KEDZIE AVENUE, DIXIE HWY./WESTERN AVE.**  
 CONSTRUCT MEDIAN, CENTER TURN LANE AND ISLANDS ON KEDZIE AVENUE, 147TH STREET AND DIXIE/WESTERN.

USE DAY CLOSURE STANDARDS AS NEEDED TO COMPLETE OTHER MINOR ITEMS AND CLEANUP.  
 INSTALL LANDSCAPING.  
 INSTALL PERMANENT SIGNING.  
 REMOVE ALL TEMPORARY SIGNING AND TRAFFIC STAGING MARKINGS.  
 INSTALL PERMANENT PAVEMENT MARKINGS.  
 COMPLETE LIGHTING INSTALLATION, REMOVE TEMPORARY LIGHTING.  
 TURN ON NEW TRAFFIC SIGNALS AND REMOVE TEMPORARY SIGNALS.  
 COMPLETE RESTORATION.

**SIGNING LEGEND**





- NOTES:**
- SIGNS (N) (H) (M) (G) (P) (Y) (Z) (AA) (AB) ARE INCLUDED IN THE COST OF TRAFFIC CONTROL AND PROTECTION (SPECIAL)
  - THE CONTRACTOR SHALL RELOCATE EXISTING SIGN TO TEMPORARY LOCATIONS AS SHOWN IN THE MAINTENANCE OF TRAFFIC PLANS. WORK SHALL COMPLY WITH ARTICLE 107.25 OF THE STANDARD SPECIFICATIONS.

<b>TYLIN INTERNATIONAL</b> USER NAME = PLOT SCALE = PLOT DATE =	DESIGNED - JPM DRAWN - JPM CHECKED - DAJ DATE - 5/23/2012	REVISED - REVISED - REVISED - REVISED -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	147TH STREET PROJECT MAINTENANCE OF TRAFFIC - STAGING NOTES CONT. AND SIGNING			F.A.I. RTE. XX SECTION (0405-1 & 0506-2) R-1 COUNTY COOK CONTRACT NO. 60M57	TOTAL SHEETS 577 SHEET NO. 92
	SCALE: NONE SHEET NO. 1 OF 1 SHEETS STA. TO STA.			ILLINOIS FED. AID PROJECT				
	Panel Style: regulatory.ssi M.U.T.C.D.: 2003 Edition							