


SUGGESTED SEQUENCE OF CONSTRUCTION:

PRE-STAGE I:

CONSTRUCT 2' HMA BASE COURSE WIDENING 9" IN THE SOUTHWEST AND SOUTHEAST QUADRANTS FOR WIDENING.
 TRAFFIC CONTROL SHALL BE IN ACCORDANCE WITH TRAFFIC CONTROL AND PROTECTION, STANDARD 701326.


STAGE I:

PLACE STOP BARS AS SHOWN ON THE PLANS.
 REMOVE CONFLICTING PAVEMENT MARKING BETWEEN STOP BARS.
 PLACE 387.5 FT TEMPORARY CONCRETE BARRIER AND IMPACT ATTENUATORS, TEMPORARY.
 SEE STANDARD 701321 FOR DETAILS NOT SHOWN ON PLANS.
 PERFORM PROPOSED STRUCTURE REPAIRS FOR STAGE I CONSTRUCTION.
 PLACE 1/2" WATERPROOFING MEMBRANE SYSTEM AND 2 1/2" HMA SURFACE COURSE OVER STRUCTURE FOR STAGE I CONSTRUCTION.
 CONSTRUCT TEMPORARY RAMPS ON BOTH ENDS OF THE STRUCTURE FOR STAGE I CONSTRUCTION.
 PERFORM ANY WIDENING WORK FOR STAGE I CONSTRUCTION.



LEGEND

- WORK AREA
- IMPACT ATTENUATOR
- TEMPORARY CONCRETE BARRIER
- BARRELS WITH STEADY BURNING BI-DIRECTIONAL LIGHT
- TEMPORARY BRIDGE TRAFFIC SIGNALS
- TYPE III BARRICADE



FILE NAME = c:\pwork\pwork\gelinh\d0292570\76F62	USER NAME = gelinh	DESIGNED - ___	REVISED - ___	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	STAGE I CONSTRUCTION			RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
	shht-staging.dgn	DRAWN - ___	REVISED - ___		SCALE: 1"=20'	SHEET NO. 2 OF 2 SHEETS	STA. 51+00	TO STA. 56+97.25	CH 1	1-HB-1	MADISON	28
	PLOT SCALE = 40.0000' / in.	CHECKED - ___	REVISED - ___					CONTRACT NO. 76F62				
	PLOT DATE = 7/3/2012	DATE - ___	REVISED - ___					ILLINOIS FED. AID PROJECT				