

SEQUENCE OF CONSTRUCTION PLAN PROJECT NOTES:

I. TXY B WORK AREA (NORTH PROJECT AREA DETAIL SHEET SCP1)

1. APPROVED PROGRESS SCHEDULE:

PRIOR TO THE START OF CONSTRUCTION, AN APPROVED PROGRESS SCHEDULE SHALL BE EXECUTED BY THE RESIDENT ENGINEER AND THE CONTRACTOR. THIS SCHEDULE SHALL SHOW START/ STOP DATES OF ALL PHASES, INCLUDING ALL AOA WORK REQUIRING DAYTIME ONLY CLOSURES OF TAXIWAYS AND RUNWAYS. THE APPROVED PROGRESS SCHEDULE SHALL BE DISTRIBUTED TO ALL PARTIES 3 WORKING DAYS PRIOR TO START OF CONSTRUCTION.

2. NOTAM (NOTICE TO AIRMEN) COORDINATION:

THE RESIDENT ENGINEER SHALL COORDINATE NOTAM AND FAA FACILITY COORDINATION WITH AIRPORT / FAA PERSONNEL.

3. CONSTRUCTION SITE ACCESS AND STAGING AREA:

THE CONTRACTOR ACCESS ROAD AND STAGING AREAS SHALL BE AS SHOWN ON THE REFERENCED PLAN. THE CONTRACTOR SHALL MAINTAIN AND REPAIR THE THE CONSTRUCTION ACCESS ROAD AND STAGING AREA IN ITS ORIGINAL CONDITION AT NO ADDITIONAL COST TO THE CONTRACT. ALTERNATE STAGING AREAS AND ACCESS FOR THIS AREA WILL NOT BE ALLOWED. THIS WORK AREA SHALL BE RESTRICTED FROM ACTIVE AOA AREAS WITH THE BARRICADE/FENCING PERIMETERS SHOWN.

THE ENTRANCE SHALL BE SIGNED ACCORDINGLY AS TO ALLOW ONLY CONSTRUCTION VEHICLE ACCESS AND WILL ONLY BE ACCESSIBLE DURING THE CONTRACTOR'S SCHEDULED WORK DAY. ALL SIGNAGE SHALL CONFORM TO THE CITY OF ROCKFORD AND IDOT CONSTRUCTION STANDARDS FOR VEHICLES ENTERING AND LEAVING THE SITE.

TRAVEL BETWEEN THE SOUTH AND NORTH WORK AREAS VIA THE EXISTING AIRFIELD RIAT PERIMETER ROADWAYS WILL NOT BE ALLOWED.

4. CONSTRUCTION EQUIPMENT FLAGGING / BEACON REQUIREMENTS:

THE CONTRACTOR WILL BE REQUIRED TO PUT AIRPORT FLAGS AND HAVE BEACON (FLASHING YELLOW) LIGHTS ON ALL EQUIPMENT AT ALL TIMES DURING CONSTRUCTION.

5. GATE SECURITY:

THE GATE SHALL BE MAINTAINED, CLOSED AND LOCKED AS DIRECTED BY THE DEPUTY DIRECTOR OF OPERATIONS. SHOULD THE CONTRACTOR'S OPERATIONS REQUIRE THE GATE TO REMAIN OPEN TO PROVIDE ACCESS TO HAULING OPERATIONS, A COMPETENT GATE GUARD SHALL BE REQUIRED TO CONTROL ACCESS TO THE AIRFIELD. A \$1,000 FINE SHALL BE ASSESSED FOR ANY OCCURRENCE OF AN UNSECURE GATE THAT IS THE CONTRACTOR'S RESPONSIBILITY. AN UNSECURED GATE SHALL BE DEFINED AS ANY GATE THAT IS NOT WITHIN THE SIGHT AND PHYSICAL CONTROL OF THE CONTRACTOR'S GUARD. IN THE EVENT THAT THE GATE MAY NOT BE SECURED, THE CONTRACTOR WILL BE CHARGED FOR AIRPORT PERSONNEL TO REMAIN AT THE GATE UNTIL SECURED.

6. CONSTRUCTION OUTSIDE OF BARRICADED AREAS REQUIRING TAXIWAY / RUNWAY CLOSURES:

WORK OUTSIDE THE BARRICADED LINES WITHIN THE AOA AREAS SHOWN SHALL REQUIRE TEMPORARY DAYTIME ONLY CLOSURES OF THE AFFECTED TAXIWAYS OR RUNWAYS. THIS WORK SHALL BE EXPEDITED AND PRIORITIZED TO MINIMIZE CLOSURE TIME OF THE ACTIVE PAVEMENTS. IN ADDITION, THIS WORK WILL REQUIRE ALL CREWS TO SUPPLY AND HAVE IN THEIR POSSESSION AT ALL TIMES AT LEAST ONE AIRPORT RADIO TO COMMUNICATE DIRECTLY WITH THE ATCT (AIR TRAFFIC CONTROL TOWER). THE OPERATOR OF THE AIRPORT RADIO SHALL BE FAMILIAR WITH AIRPORT RADIO PROCEDURES AND BE TUNED INTO THE GROUND CONTROL FREQUENCY AT ALL TIMES.

7. UNAUTHORIZED ACCESS TO AIRFIELD:

THE CONTRACTOR SHALL RESTRICT ALL CONSTRUCTION ACTIVITIES TO THE CONSTRUCTION AREA DETAILED IN THE PHASING PLAN. ANY UNAUTHORIZED MOVEMENTS, PEDESTRIAN OR VEHICULAR, BEYOND THE CONSTRUCTION LIMITS SHOWN SHALL BE CONSIDERED AN AIRFIELD INCURSION. AIRFIELD INCURSIONS, AT THE DISCRETION OF THE AIRPORT DEPUTY DIRECTOR OF OPERATIONS, MAY BE FINED \$10,000.00 PER INCIDENT. INCURSION FINES WILL BE ASSESSED IMMEDIATELY AND TAKEN FROM MONIES DUE THE CONTRACTOR ON THE NEXT CONSTRUCTION PAYMENT.

II. FALCON ROAD / RIAT ROAD WORK AREA (SOUTH PROJECT AREA DETAIL SHEET SCP1)

1. APPROVED PROGRESS SCHEDULE: (SEE NOTE 1 / SECTION I).

2. NOTAM COORDINATION: (SEE NOTE 2 / SECTION I).

3. CONSTRUCTION SITE ACCESS AND STAGING AREA: (SEE NOTE 3 / SECTION I).

4. CONSTRUCTION EQUIPMENT FLAGGING / BEACON REQUIREMENTS: (SEE NOTE 4 / SECTION I).

5. GATE SECURITY: (SEE NOTE 5 / SECTION I).

6. UNAUTHORIZED ACCESS TO AIRFIELD: (SEE NOTE 7 / SECTION I).


7. FALCON ROAD CONSTRUCTION:

THE CONTRACTOR SHALL CONSTRUCT THE NEW FALCON ROAD SECTION AND FENCING PRIOR TO THE REMOVAL OF THE EXISTING ROADWAY SECTION AND FENCING.

THE FINAL CONNECTIONS SHALL BE EXPEDITED TO MINIMIZE TRAFFIC DISRUPTION. ONE LANE OF TRAFFIC SHALL BE MAINTAINED AT ALL TIMES. SEE LANE CLOSURE SIGNAGE AND FLAGGING REQUIREMENTS IN THE SPECIFICATION STANDARDS SECTION.

8. RIAT ROAD CONSTRUCTION:

THE CONTRACTOR SHALL MAINTAIN THE EXISTING AIRPORT PERIMETER FENCING WITH RESPECT TO THE FALCON ROAD CONSTRUCTION PHASING. CONSTRUCTION OF THE RIAT ROAD CONNECTIONS THROUGH THE EXISTING FENCING SHALL BE COMPLETED AFTER THE NEW SECURITY FENCING INSTALLATION.



CONSTRUCTION EQUIPMENT
AND TRUCK SIGNAL FLAG
ORANGE / WHITE

R0012



Rockford, Illinois

Greater Rockford
Airport Authority

AIP: 3-17-0088-43
RFD-3487

Rehab. Txy B;
Rwy 1/19 RSA Impr.,
Falcon Rd. Reloc.
S. RIAT Rd. Constr.
E. RIAT Rd. Reloc.

Revisions

No.	Date	Description

0 1
THIS BAR IS EQUAL TO 1"
AT FULL SCALE (17 X 11).

DESIGN BY:	CMT- ARR
DRAWN BY:	CMT- ARR
CHECKED BY:	CMT- ARR
APPROVED BY:	JGP
DATE:	7.29.2005
JOB No:	04258-05-00

CONSTRUCTION
PHASING PLAN
DETAILS
(CPD1)

7