



- PRE-STAGE
1. REMOVE EXISTING MEDIAN FROM STA. 74+90 TO STA. 77+05 IN ACCORDANCE WITH HIGHWAY STANDARDS 701427 AND 701701-07.
 2. COMPLETE RESURFACING AND RECONSTRUCTION OF NORTHBOUND IL RTE. 31 FROM STA. 64+32 TO STA. 65+50 IN ACCORDANCE WITH HIGHWAY STANDARD 701606-07.
- STAGE 1
1. CLOSE EAST PORTION OF IL ROUTE 31 IN ACCORDANCE WITH HIGHWAY STANDARD 701606-07 AND AS SHOWN.
 2. REMOVE CONFLICTING EXISTING PAVEMENT MARKINGS AND RAISED REFLECTIVE PAVEMENT MARKERS.
 3. REMOVE EAST PORTION OF EXISTING BRIDGE, GUARDRAIL, SIDEWALK, CURB & GUTTER, MEDIAN, AND PORTIONS OF PAVEMENT.
 4. CONSTRUCT EAST PORTION OF PROPOSED BRIDGE, SHOULDER, INLETS, CURB & GUTTER, GUARDRAIL, PAVEMENT, AND TEMPORARY PAVEMENT.

NOTE:
THE REMOVAL OF THE TEMPORARY RAISED REFLECTIVE PAVEMENT MARKERS SHALL BE INCLUDED IN CONTRACT UNIT PRICE PER EACH FOR "TEMPORARY RAISED REFLECTIVE PAVEMENT MARKER".

FILE NAME =	USER NAME = Plotted by flin	DESIGNED - SGL	REVISED -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	MAINTENANCE OF TRAFFIC PLANS - STAGE 1 IL ROUTE 31 (STATE STREET) OVER SOO LINE RAILROAD	F.A.U. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.	
...\\D160C06-shr-staging\dgn	PLOT SCALE = 50,0000 / IN.	DRAWN - SGL	REVISED -			3887	R-VB-R	KANE	83	13	
PLOT DATE = 8/10/2011	CHECKED - FML	REVISOR -	REVISED -			CONTRACT NO. 60C06					
	DATE - 07/01/2011	REVISOR -	REVISED -			FED. ROAD DIST. NO. ILLINOIS FED. AID PROJECT					