



NOTE: STORM SEWER WORK AT GRIFFIN STREET SHALL BE COMPLETE TO THE EXTENT POSSIBLE DURING THIS STAGE.

CONTRACTOR SHALL STAGE HIS OPERATIONS TO PROVIDE ACCESS VIA THE SOUTH ENTRANCE UNTIL ACCESS CAN BE PROVIDED AT THE NORTH ENTRANCE.

CONTRACTOR SHALL STAGE HIS OPERATIONS TO MINIMIZE CLOSURE OF THIS PARKING LOT AND SHALL RELOCATE TYPE III BARRICADES TO RE-OPEN THE PARKING LOT ONCE WORK AT NEW EAST ENTRANCE IS COMPLETE.

- NOTES:
1. TRAFFIC CONTROL FOR PAVEMENT WIDENING ALONG IL 178 AND ALONG MILL STREET NEAR LINCOLN STREET SHALL BE IN ACCORDANCE WITH HIGHWAY STANDARDS 701001, 701006, AND 701501 AS APPROPRIATE FOR WORK.
 2. HMA SURFACE COURSE SHALL NOT BE PLACED UNTIL A LATER STAGE ONCE PCC PAVEMENT IS IN PLACE.
 3. WATER MAIN WORK AT AND NORTH OF LINCOLN STREET SHALL BE DONE PRIOR TO OR WITH STAGE IA WORK.
 4. CROSS ROAD TRENCHES FOR WATER AND SEWER WORK ON OPEN STREETS SHALL BE COMPLETELY BACK FILLED WHEN WORKERS ARE NOT PRESENT.

- STAGE I WORK ZONE
- AGGREGATE FOR TEMPORARY ACCESS
- BARRICADE OR DRUM WITH FLASHING LIGHT
- TYPE III BARRICADE WITH ROAD CLOSED SIGN (SEE STANDARD 701901)

FILE NAME = D366547-SHT-STAGEIA.DGN	USER NAME = ---	DESIGNED - JKC	REVISED - ---	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	IL RTE 178 (RELOCATED) STAGE IA & IB CONSTRUCTION AND TRAFFIC CONTROL PLANS			F.A.S. RTE. 1279	SECTION 6R,B	COUNTY LASALLE	TOTAL SHEETS 190	SHEET NO. 38
PLOT SCALE = 1"=50'		DRAWN - LAG	REVISED - ---		SCALE: 1"=50'	SHEET NO. ___ OF ___ SHEETS	STA. 176+00 TO STA. 186+38.02	FED. ROAD DIST. NO. . ILLINOIS FED. AID PROJECT				
PLOT DATE = 08/10		CHECKED - JKC	REVISED - ---		CONTRACT NO. 66547							
		DATE - 08/10	REVISED - ---									