



STAGE I REMOVAL




STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION



€ IL Rt. 13WB ---

STAGE I CONSTRUCTION Looking East



STAGE II CONSTRUCTION Looking East

15'-0" Stage I sheeting 15'-0" Stage II sheeting Cut-off Elev. 390.0± Elev. 390.0± Proposed box culvert Back of existing bridge abutment \$'-3"± Elev. 377.4± Elev. 375.5± Tip Elev. 360.5±

TEMPORARY SHEET PILING

NOTES

Hatched areas indicate "Removal of Existing Structures".

For quantities of Temporary Concrete Barrier, see roadway plans.

All dimensions are at right angles to the centerline of the roadway.

For detail of Temporary Concrete Barrier, see Sheet 3.

Minimum temporary sheet pile Section Modulus = 18.0 in 3 /ft and Fy =39,000 psi.

If the Contractor chooses to alter the temporary cantilevered sheet pilling design requirements shown on the plans, a design submittal including plan details and calculations will be required for review and acceptance by

The Contractor shall connect the first sheet to the existing abutment wall to ensure stability of sheets driven to the top of the existing footing. This connection shall be reviewed and accepted by the Engineer and included in the cost for Temporary Sheet Piling.

> CONSTRUCTION STAGING PLANS ILLINOIS ROUTE 13WB OVER PILES FORK CREEK FAP ROUTE 331 - SEC. 5B-3 JACKSON COUNTY STATION 86+40.00 STRUCTURE NO. 039-2026

SHEET NO.

16

25

CONTRACT NO. 98566

JACKSON

SHEET NO. 2

11 SHEETS

TML

RJN

4-30-97

DESIGNED

CHECKED

DRAWN

R-27

CHECKED