

















**LEGEND**

-  BASE COURSE WIDENING 10"
-  WORK AREA
-  DIRECTION OF TRAFFIC
-  SIGN
-  PAVEMENT REMOVAL
-  STRUCTURE REMOVAL
-  DOUBLE VERTICAL PANEL
-  TEMPORARY CONCRETE BARRIER
-  TEMPORARY IMPACT ATTENUATOR
-  EXISTING ROW
-  EXISTING EASEMENT
-  TRAFFIC SIGNAL
-  INDUCTION LOOP DETECTOR
-  DRUM WITH STEADY BURNING LIGHT
-  STONE RIPRAP, CLASS A5
-  STONE RIPRAP, CLASS A4

**SEQUENCE OF CONSTRUCTION**

**STAGE II CONSTRUCTION:**

1. SET UP TEMPORARY TRAFFIC CONTROL USING THESE PLANS AND IN CONJUNCTION WITH HIGHWAY STANDARD 701321.
2. REMOVE CONFLICTING PAVEMENT MARKINGS, RELOCATE TEMPORARY CONCRETE BARRIERS, TEMPORARY IMPACT ATTENUATORS AND TEMPORARY TRAFFIC SIGNALS AS SHOWN IN THE PLANS.
3. PLACE TEMPORARY STRIPING AS SHOWN IN THE PLANS.
4. SHIFT TRAFFIC TO STAGE II LANE.
5. REMOVE THE NORTH HALF OF THE EXISTING BRIDGE.
6. CONSTRUCT THE NORTH HALF OF THE PROPOSED BRIDGE, APPROACH CONNECTOR PAVEMENT AND TEMPORARY RAMPS AS SHOWN IN THE PLANS.
7. CONSTRUCT THE HMA SHOULDERS, EARTH SHOULDERS, GUARDRAIL AND PROPOSED DITCH FROM STA. 623+25 TO STA. 630+75 ALONG THE NORTH SIDE OF IL 48.

**STAGE III CONSTRUCTION:**

1. REMOVE TEMPORARY CONCRETE BARRIERS, TEMPORARY IMPACT ATTENUATORS, TEMPORARY TRAFFIC SIGNALS AND TEMPORARY GUARDRAILS.
2. REMOVE CONFLICTING STRIPING AND PLACE WORK ZONE PAVEMENT MARKINGS.
3. SHIFT TRAFFIC TO THE EXISTING LANES.
4. MILL EXISTING PAVEMENT AS SHOWN IN THE PLANS.
5. CONSTRUCT THE LEVELING BINDER, HMA BINDER COURSE AND HMA SURFACE COURSE USING HIGHWAY STANDARD 701306.
6. CONSTRUCT HMA SHOULDERS AND AGGREGATE SHOULDERS USING HIGHWAY STANDARD 701326.
7. PLACE FINAL STRIPING AND CLEANUP.

