

CONTRACT 62695

ID	Task Name	Duration	Start	Finish	Qtr 3, 2005			Qtr 4, 2005			Qtr 1, 2006			Qtr 2, 2006			Qtr 3, 2006	
					Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
1	PUBLIC NOTIFICATION (2 weeks)	0 days	Wed 8/17/05	Wed 8/17/05			◆ 8/17											
2	traffic control and protection	238 days	Thu 9/1/05	Mon 7/31/06														
3	BEGIN SB I-94 STAGE 1	0 days	Thu 9/1/05	Thu 9/1/05														
4	CLOSE RAMPS @ 71st Ent./75th Ex., 87th Ex., Wentworth Ex.	0 days	Thu 9/1/05	Thu 9/1/05														
5	temporary pvmt markings	1 day	Thu 9/1/05	Thu 9/1/05														
6	temporary concrete barrier	5 days	Fri 9/2/05	Thu 9/8/05														
7	drill & set soldier piles (walls 33,AIS3,68)	(3 crews) 6 days	Wed 9/7/05	Wed 9/14/05														
8	timber lagging	(3 crews) 3 days	Wed 9/14/05	Fri 9/16/05														
9	structure excavation	2 days	Wed 9/14/05	Thu 9/15/05														
10	reinf. bars epoxy ctd.	(3 crews) 4 days	Fri 9/16/05	Wed 9/21/05														
11	concrete structures	(3 crews) 3 days	Fri 9/23/05	Tue 9/27/05														
12	curb & gutter removal	(3 crews) 3 days	Tue 9/6/05	Thu 9/8/05														
13	pavement removal	(3 crews) 2 days	Tue 9/6/05	Wed 9/7/05														
14	paved shoulder removal	2 days	Tue 9/6/05	Wed 9/7/05														
15	earth excavation	12 days	Tue 9/13/05	Wed 9/28/05														
16	storm sewer (jacked in place)	5 days	Thu 9/8/05	Wed 9/14/05														
17	storm sewer 36" to 48"	7 days	Fri 9/16/05	Mon 9/26/05														
18	storm sewer 12" to 30"	(3 crews) 10 days	Fri 9/16/05	Thu 9/29/05														
19	manholes	7 days	Fri 9/16/05	Mon 9/26/05														
20	catch basins	(3 crews) 11 days	Fri 9/16/05	Fri 9/30/05														
21	CTA NOTIFICATION FOR SINGLE TRACKING (42 days)	42 days	Thu 9/1/05	Fri 10/28/05														
22	ovrhd./cant. sign foundations	4 days	Mon 10/31/05	Thu 11/3/05														
23	subbase gran. mat. 24"	(2 crews) 4 days	Mon 10/3/05	Thu 10/6/05														
24	stabilized subbase 4"	2 days	Fri 10/7/05	Mon 10/10/05														
25	pcc pvmt. 11" (jointed)	5 days	Tue 10/11/05	Mon 10/17/05														
26	pcc shoulders 11"	4 days	Tue 10/18/05	Fri 10/21/05														
27	temporary pavement	(2 crews) 3 days	Tue 10/18/05	Thu 10/20/05														
28	subbase gran. mat. 6"	1 day	Mon 10/3/05	Mon 10/3/05														
29	pcc base course	4 days	Tue 10/4/05	Fri 10/7/05														
30	concrete curb and gutter	(2 crews) 6 days	Mon 10/24/05	Mon 10/31/05														
31	conc. median surf.	(2 crews) 3 days	Tue 11/1/05	Thu 11/3/05														
32	pavement markings	2 days	Fri 11/4/05	Mon 11/7/05														
33	topsoil furnish & place	(2 crews) 3 days	Tue 11/8/05	Thu 11/10/05														
34	seeding class 2A	1 day	Fri 11/11/05	Fri 11/11/05														
35	erosion control blanket	(2 crews) 6 days	Mon 11/14/05	Mon 11/21/05														
36	OPEN RAMPS @ 71st Ent./75th Ex., 87th Ex., Wentworth Ex.	0 days	Mon 11/21/05	Mon 11/21/05														
37	STAGE 1 COMPLETION DATE	0 days	Tue 11/22/05	Tue 11/22/05														
38																		
39																		
40																		
41																		
42																		
43																		
44																		

Project: 17B Construction Schedule
Date: Tue 3/29/05

Task: Progress Summary External Tasks Deadline

Split: Milestone Project Summary External Milestone

FOR INFORMATION ONLY

TYLIN INTERNATIONAL

REVISIONS	
NAME	DATE

ILLINOIS DEPARTMENT OF TRANSPORTATION
F.A.I. 94 (DAN RYAN EXPRESSWAY)
SUGGESTED CONSTRUCTION SEQUENCE
CONTRACT #62695 (17B)
SHEET 1 OF 4

SCALE: NONE
DATE: SEPTEMBER 2, 2005

DRAWN BY: JPA
CHECKED BY: MAG