

NORTH WALNUT STREET CONSTRUCTION

| | | | | |
|--------------------|---------|-----------|--------------|-----------|
| CONTRACT NO. 90632 | | | | |
| F.A.P. RTE. | SECTION | COUNTY | TOTAL SHEETS | SHEET NO. |
| 729 | 342-4 | VERMILION | 285 | 52A |

SCALE = 1:250



Construction Sequence: North Walnut Reconstruction

STAGE I: Close and reconstruct North Walnut Street from East Main Street up to Sta. 4+098. Bank commercial exit onto Main Street shall be constructed in stages. Access to municipal parking lot will be through the alley.

STAGE II: Open North Walnut Street to two-way traffic, from East Main Street up to Sta. 4+098, in conjunction with completion of Stage 3B Main Street Area 2 reconstruction. Maintain North Walnut Street road closure from Sta. 4+098 - 4+115. Access to bank and municipal lots will be through reconstructed Walnut St. commercial entrances.

