



SEQUENCE OF CONSTRUCTION - STAGE 1A

STAGE 1A TRAFFIC
 SET UP TEMPORARY TRAFFIC CONTROL USING THESE PLANS IN CONJUNCTION WITH STANDARD 701326.

WREN ROAD WILL REMAIN OPEN DURING STAGE 1A.

STAGE 1A CONSTRUCTION
 COMPLETE EARTHWORK, DRAINAGE, RIPRAP, AND SEEDING ON NORTH SIDE OF IL ROUTE 16, EXCEPT FOR EARTHWORK AND DRAINAGE OMISSION STA. 808+70 TO STA. 810+00.

CONSTRUCT HMA BASE COURSE 10" FOR WIDENING ON NORTH SIDE OF IL ROUTE 16.

CONSTRUCT HMA BASE COURSE 10" FOR WREN ROAD.

CONSTRUCT TEMPORARY GUARDRAIL ON NORTH SIDE OF IL ROUTE 16.

GENERAL STAGING NOTES

- CONTRACTOR SHALL MAINTAIN ACCESS TO PRIVATE ENTRANCES AT ALL TIMES.
- ACCESS MUST BE PROVIDED TO ALL ENTRANCES. NO SIGNALS WILL BE REQUIRED.
- THIS TRAFFIC CONTROL PLAN SHALL BE USED IN CONJUNCTION WITH THE REFERENCED STANDARDS AND AS DIRECTED BY THE ENGINEER.
- TEMPORARY PAVEMENT MARKING AND WORK ZONE PAVEMENT MARKING REMOVAL REQUIRED FOR TRAFFIC CONTROL STANDARDS WILL NOT BE PAID FOR SEPARATELY.

LEGEND

- WORK AREA
- SIGN
- TYPE III BARRICADE
- DRUM WITH STEADY BURNING LIGHT
- TRAFFIC SIGNAL
- TYPE C BIDIRECTIONAL REFLECTOR
- TEMPORARY CONCRETE BARRIER
- IMPACT ATTENUATOR
- STEADY BURNING LIGHTS AND DOUBLE VERTICAL PANELS
- TRAFFIC FLOW

NOTE:

SEE "STORM WATER POLLUTION PREVENTION PLANS" FOR TEMPORARY EROSION CONTROL.

FILE NAME =	USER NAME = laughlinr1	DESIGNED -	REVISED -
e:\pwwork\pwwork\LAUGHLINRL\20169540\801STAGING1A.dgn		DRAWN -	REVISED -
	PLOT SCALE = 40.0000' / IN.	CHECKED -	REVISED -
	PLOT DATE = Oct-21-2009 11:03:37AM	DATE -	REVISED -

**STATE OF ILLINOIS
 DEPARTMENT OF TRANSPORTATION**

**MAINTENANCE OF TRAFFIC
 STAGE 1A STA. 803 + 50 TO STA. 806 + 00**

SCALE: SHEET NO. OF SHEETS STA. TO STA.

F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
325	114 (B-1)	MACOUPIN	57	13
CONTRACT NO. 72646				
ILLINOIS FED. AID PROJECT				