



TRAFFIC CONTROL DEVICES SHALL BE PLACED AS SPECIFIED ON STANDARD 701326, 701501, 701701, 701801, BLR 21, AND BLR 22, AND AS DIRECTED BY THE ENGINEER.

TEMPORARY PAVEMENT MARKINGS SHALL BE INSTALLED AT THE END OF STAGE 1 CONSTRUCTION AND THE LANES OPENED FOR STAGE 2 TRAFFIC

SEE SPECIAL PROVISIONS FOR LANE CLOSURE RESTRICTIONS AND ACCESS REQUIREMENTS

SEQUENCE OF OPERATIONS:

IN GENERAL, STAGE 1 CONSTRUCTION CONSISTS OF THE FOLLOWING CONSTRUCTION ACTIVITIES ON WESTBOUND OLD JACKSONVILLE ROAD AND MONROE STREET:

1. REMOVE CURB AND GUTTER ALONG WESTBOUND LANES
2. CONSTRUCT STORM SEWER
3. CONSTRUCT CURB AND GUTTER
4. CONSTRUCT PAVEMENT
5. RECONSTRUCT GUTTER AT CLOCKTOWER DR
6. RECONSTRUCT ENTRANCES
7. RECONSTRUCT RICKARD RD
8. INSTALL TEMPORARY PAVEMENT MARKINGS
9. CONSTRUCT SIDEWALKS

LEGEND	
①	TEMPORARY PAVEMENT MARKING - LETTERS AND SYMBOLS
②	TEMPORARY PAVEMENT MARKING - LINE 5" (WHITE SKIP DASH)
③	TEMPORARY PAVEMENT MARKING - LINE 5" (SOLID YELLOW)
④	TEMPORARY PAVEMENT MARKING - LINE 6" (SOLID WHITE)
⑤	TEMPORARY PAVEMENT MARKING - LINE 5" (YELLOW SKIP DASH)
⑥	TEMPORARY PAVEMENT MARKING - LINE 8" (SOLID WHITE)
⑦	TEMPORARY PAVEMENT MARKING - LINE 12" (SOLID WHITE)
⑧	TEMPORARY PAVEMENT MARKING - LINE 5" (SOLID WHITE)
	TEMPORARY PREFORMED PLASTIC PAVEMENT MARKING, TYPE B-INLAID-LINE 24"
	WORK ZONE



JOB = 2200.4
 FILE NAME = d672b99-sht-stage2.dgn
 PLOT SCALE = 100.0000 / IN.
 PLOT DATE = Oct-29-2009 11:33:42AM

DESIGNED - NAK
 DRAWN - AJH
 CHECKED -
 DATE - 8/21/2009

REVISED -
 REVISED -
 REVISED -
 REVISED -

**STATE OF ILLINOIS
 DEPARTMENT OF TRANSPORTATION**

STAGE 1 CONSTRUCTION

SCALE: SHEET NO. OF SHEETS STA. TO STA.

F.A.S. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
662	(2-1-2, 2-2) RS, TS-6	SANGAMON	244	56
CONTRACT NO. 72B99				
FED. ROAD DIST. NO. ILLINOIS FED. AID PROJECT				