



**SEQUENCE OF OPERATIONS:**

IN GENERAL, STAGE 2 CONSTRUCTION CONSISTS OF THE FOLLOWING CONSTRUCTION ACTIVITIES ON EASTBOUND OLD JACKSONVILLE ROAD AND MONROE STREET:

1. REMOVE CURB AND GUTTER ALONG EASTBOUND LANES
2. CONSTRUCT STORM SEWER
3. CONSTRUCT CURB AND GUTTER
4. CONSTRUCT PAVEMENT
5. CONSTRUCT CURB AND GUTTER AND WIDENING ON SOUTH LEG OF OLD JACKSONVILLE RD
6. REMOVE MEDIANS
7. CONSTRUCT PCC BASE COURSE
8. CONSTRUCT DOWELLED MEDIANS
9. INSTALL TEMPORARY PAVEMENT MARKINGS
10. CONSTRUCT SIDEWALKS

**LEGEND**

①	TEMPORARY PAVEMENT MARKING - LETTERS AND SYMBOLS
②	TEMPORARY PAVEMENT MARKING - LINE 5" (WHITE SKIP DASH)
③	TEMPORARY PAVEMENT MARKING - LINE 5" (SOLID YELLOW)
④	TEMPORARY PAVEMENT MARKING - LINE 6" (SOLID WHITE)
⑤	TEMPORARY PAVEMENT MARKING - LINE 5" (YELLOW SKIP DASH)
⑥	TEMPORARY PAVEMENT MARKING - LINE 8" (SOLID WHITE)
⑦	TEMPORARY PAVEMENT MARKING - LINE 12" (SOLID WHITE)
⑧	TEMPORARY PAVEMENT MARKING - LINE 5" (SOLID WHITE)
	TEMPORARY PREFORMED PLASTIC PAVEMENT MARKING, TYPE B-INLAID-LINE 24"
	WORK ZONE

TRAFFIC CONTROL DEVICES SHALL BE PLACED AS SPECIFIED ON STANDARD 701326, 701501, 701701, 701801, AND AS DIRECTED BY THE ENGINEER.

TEMPORARY PAVEMENT MARKINGS SHALL BE INSTALLED AT THE END OF STAGE 2 CONSTRUCTION AND THE LANES OPENED FOR STAGE 3 TRAFFIC

SEE SPECIAL PROVISIONS FOR LANE CLOSURE RESTRICTIONS AND ACCESS REQUIREMENTS