

O:\OwrProj\mpl\Projects\ASHLAND\Plan Sheets\sheet 20A.dgn

5:21:08 PM

12/13/2012

Designed By RLP Checked By JUF  
Drawn By JUF Checked By TMM

**Notes:**

1. All erosion control items to be furnished and maintained by the Contractor for the entire duration of the project, as directed by the Engineer.
2. Unless otherwise indicated, all vegetative and structural erosion and sediment control practices shall be constructed according to minimum standards and specifications in the Illinois Urban Manual and the January 2012 IDOT Standard Specifications.
3. A copy of the approved Erosion and Sediment Control Plan shall be maintained on the site at all times.
4. Prior to commencing land-disturbing activities in areas other than indicated on these plans (including, but not limited to, additional phases of development and off site borrow or waste areas) a Supplementary Erosion Control Plan shall be submitted to the owner for review.
5. The Contractor is responsible for installation of any additional erosion control measures necessary to prevent erosion and sedimentation as determined by the Engineer.
6. During any dewatering operations, water will be pumped into sediment basins or silt traps. Dewatering directly into field tiles or storm water structures is prohibited.
7. All adjacent streets must be kept clear of debris, inspected daily and cleaned when necessary.
8. All erosion control measures must be inspected weekly and after each 1/2" rain event.
9. Mulch shall be installed on all slopes and in critical areas immediately upon final grading.
10. The priority shall be given to the completion and stabilization of the disturbed areas. Work in these areas shall not be prolonged in attempt that all final grading and stabilization can take place at one time.
11. Stockpiles of soil and other materials to remain in place more than three (3) days shall be furnished with erosion and sediment control measures (I.E. perimeter erosion barrier). Stockpiles to remain in place for 21 days or more shall receive temporary seeding.
12. In areas where work is complete, permanent stabilization shall occur within 7 days of completion, and in areas where work has temporarily ceased for 21 days or more, temporary stabilization shall occur by the 14th day after work has ceased.
13. Completed slopes shall be seeded and mulched as the excavation proceeds to the extent considered desirable and practical. Permanent seeding shall be used whenever possible. Under no circumstances shall the contractor prolong final grading and shaping so that the entire project can be permanently seeded at one time.
14. The condition of the construction site for winter shutdown shall be addressed early in the fall growing season so that slopes and other bare earth areas may be stabilized with temporary and/or permanent vegetative cover for proper erosion and sediment control. All open areas that are to remain idle throughout the winter shall receive temporary erosion control measures including temporary seeding, mulching and/or erosion control blanket prior to the end of the fall growing season. The areas to be worked beyond the end of the growing season must incorporate soil stabilization measures that do not rely on vegetative cover such as erosion control blanket and heavy mulching.
15. No work shall be performed in flowing water, work in and near the critical areas should be isolated from concentrated flows or stream flow. The stream banks should be stabilized at the end of each day. Once work in this area begins, priority shall be given to the completion of the work and final stabilization of all disturbed areas.

<b>CONTRACTOR CERTIFICATION</b>	
"I certify under penalty of law that I understand the terms and conditions of the General National Pollutant Discharge Elimination System (NPDES) Permit (ILR10) that authorizes the storm water discharges associated with industrial activity from the construction site identified as part of this Certification."	
<b>GENERAL CONTRACTOR</b>	
Signature _____	Title _____
Company _____	Date _____
<b>SUB-CONTRACTOR</b> Responsible for: _____	
Signature _____	Title _____
Company _____	Date _____
<b>WITNESSED BY OWNER</b>	
Signature _____	Title _____
Company _____	Date _____

**INSPECTION AND MAINTENANCE SCHEDULE**

ACTIVITY	RESPONSIBLE PARTY	DURATION
Stabilization during construction maintenance	Contractor	Weekly and after every 1/2" of rainfall
Stabilization during construction-observation	Engineer	Weekly and after every 1/2" of rainfall
Vegetation maintenance	Contractor	Completion of Contract
Vegetation and stabilization maintenance	Village of Ashland	Ongoing after construction completion