



**STAGE II SEQUENCE OF CONSTRUCTION**

1. REMOVE ALL CONFLICTING PAVEMENT MARKINGS AND RELOCATE TEMPORARY CONCRETE BARRIER AND ATTENUATORS AN PUT IN PLACE OTHER TRAFFIC MEASURES FOR STAGE II CONSTRUCTION AS REQUIRED USING TRAFFIC CONTROL & PROTECTION STANDARD 701321.
2. COMPLETE ALL STAGE II CONSTRUCTION WORK - PAVEMENT, GUARDRAIL, SHOULDERS, DRAINAGE ITEMS, BRIDGE APPROACH PAVEMENTS, AND STAGE II STRUCTURAL WORK AS SHOWN ON THE PLANS.
3. CONSTRUCT HMA BINDER COURSE AND SUBBASE GRANULAR MATERIAL FOR TEMPORARY PROFILE.

**STAGE III SEQUENCE OF CONSTRUCTION**

1. FOLLOWING STAGE II CONSTRUCTION, COMPLETE BRIDGE APPROACH SHOULDERS, INLETS, HMA SHOULDERS, GUARDRAIL, ENTRANCES, AND HMA BINDER, LEVELING BINDER, AND SURFACE COURSES UP TO FINAL GRADE. PLACE FINAL STRIPING.

**GENERAL NOTES**

1. FOR ALL ENTRANCES THAT WILL NOT BE REMOVED WITH THESE PLANS, THE CONTRACTOR SHALL MAINTAIN ACCESS TO ALL P.E.'S & C.E.'S AT ALL TIMES. SIGNALS WILL BE REQUIRED AT THESE LOCATIONS.
2. ACCESS MUST BE PROVIDED TO ALL F.E.'S AS REQUIRED BY THE PROPERTY OWNER. NO SIGNALS WILL BE REQUIRED AT THESE LOCATIONS.
3. THIS TRAFFIC CONTROL PLAN SHALL BE USED IN CONJUNCTION WITH STANDARD 701321 AND AS DIRECTED BY THE ENGINEER.
4. VERTICAL PANELS, DRUMS WITH STEADY BURNING LIGHTS, TYPE III BARRICADES, SIGNS, MICROWAVE DETECTOR SYSTEMS, DETECTOR LOOPS, AND TYPE C BI-DIRECTIONAL REFLECTORS, SHALL BE INCLUDED IN THE COST OF THE PAY ITEM FOR "TRAFFIC CONTROL AND PROTECTION STANDARD 701321 (SPECIAL)." TEMPORARY PAVEMENT MARKING AND TRAFFIC SIGNALS WILL BE PAID FOR SEPARATELY.
5. THE CONTRACTOR SHALL PROVIDE AND ERECT LANE WIDTH AND LOAD RESTRICTION SIGNING. THESE SIGNS SHALL BE PLACED AS DIRECTED BY THE ENGINEER BEFORE IMPLEMENTING ANY STAGE I TRAFFIC CONTROL (SEE LOAD RESTRICTION DETOUR MAP).
6. THE CONTRACTOR SHALL NOTIFY THE DISTRICT 6 TRAFFIC SECTION OF THE BUREAU OF OPERATIONS PH: (217) 785-5836 AT LEAST 21 DAYS PRIOR TO IMPLEMENTING STAGE I TRAFFIC CONTROL AND WHEN A SWITCH IN STAGING IS MADE.
7. THE CONTRACTOR SHALL NOTIFY THE DISTRICT 6 TRAFFIC SECTION OF THE BUREAU OF OPERATIONS AT LEAST THREE (3) DAYS PRIOR TO ACTIVATING THE TEMPORARY TRAFFIC SIGNALS, PLEASE REFER TO THE DISTRICT 6 SPECIAL PROVISIONS FOR TEMPORARY BRIDGE TRAFFIC SIGNALS FOR CONTACT INFORMATION.



<div><div>The</div><div>VOLKERT/DMA</div><div>Joint Venture</div></div>	USER NAME = sparksgw	DESIGNED - DRH	REVISED -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	IL 78 OVER PANTHER CREEK OVERFLOW TRAFFIC CONTROL & PROTECTION – STAGE 2			F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
	FILE NAME =	DRAWN - DRH	REVISED -					614	144 (B-4); 144 (B-5)	CASS	97	31
	PLOT SCALE = 40.0000 ' / in.	CHECKED - VAM	REVISED -		SCALE: 1"=20'			CONTRACT NO. 72B55				
	PLOT DATE = Aug-31-2011 09:41:11AM	DATE - 8/26/2011	REVISED -		SHEET NO. 1 OF 4 SHEETS			STA. 982+00 TO STA. 988+00				
								FED. ROAD DIST. NO.		ILLINOIS	FED. AID PROJECT	