






MAINTAIN EROSION CONTROL MEASURES PLACED IN STAGE 1 REMOVE & REPLACE AS NEEDED AS STAGE 2 GRADING IS COMPLETED.

MAINTAIN EROSION CONTROL MEASURES PLACE IN STAGE 1.

EROSION CONTROL KEY

-  INLET AND PIPE PROTECTION
-  PERIMETER EROSION BARRIER
-  TEMPORARY DITCH CHECK
-  RIP-RAP (CLASS INDICATED IN SCHEDULE)
-  TEMPORARY EROSION CONTROL SEEDING & TEMPORARY EROSION CONTROL MULCH, METHOD 2

TEMP. DITCH CHECK SPACING		
SLOPE %	HEIGHT AT CENTER OF DITCH CHECK (OVERFLOW PT) (INCHES)	SPACING OF DITCH CHECK (FEET)
8.0	12"	13
	18"	20
	24"	26
7.0	12"	14
	18"	21
	24"	28
6.0	12"	17
	18"	26
	24"	34
5.0	12"	20
	18"	30
	24"	40
4.0	12"	25
	18"	38
	24"	50
3.0	12"	33
	18"	50
	24"	66
2.0	12"	50
	18"	75
	24"	100
1.0 & UNDER	12"	100
	18"	150
	24"	200

FILE NAME = D876884.sht:eros2.dgn
 USER NAME = rjo
 PLOT SCALE = 100.0000' / IN.
 PLOT DATE = 10/17/2011

DESIGNED - J.L.T.	REVISOR -
DRAWN - J.L.T.	REVISIONS -
CHECKED - A.T.M.	REVISIONS -
DATE - 10/19/11	REVISIONS -

**STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION**

**IL ROUTE 15
EROSION AND SEDIMENT CONTROL PLAN - STAGE 2**
 SCALE: 1"=50' SHEET NO. 5 OF 7 SHEETS STA. 714+00.00 TO STA. 727+00.00

F.A.P. RTE. 103	SECTION 27-1-VHB-1	COUNTY ST. CLAIR	TOTAL SHEETS 277	SHEET NO. 80
CONTRACT NO. 76884				
ILLINOIS FED. AID PROJECT				