

MATCHLINE STA. 1819+00

MATCHLINE STA. 833+00

INSTALL PROPOSED SIGN STRUCTURE STA. 1819+67

INSTALL PROPOSED CULVERT THIS WORK SHALL BE SCHEDULED TO OCCUR DURING A WEEKEND CLOSURE. CLASS D PATCH, TYPE IV, 10 INCH = 73 SQ YD

CONSTRUCT 10" MINIMUM PROPOSED PAVEMENT DEPTH

REMOVE EXISTING CULVERTS AND STRUCTURES

PLACE FINAL SURFACE COURSE

INSTALL PROPOSED CULVERTS AND STRUCTURES

INSTALL PARTIAL PROPOSED CULVERT (SEE CULVERT PROFILES FOR STAGE LINES) TEMPORARY SOIL RETENTION SYSTEM = 200 SQ FT PLUG AND BURY CULVERT (COST INCLUDED IN CONSTRUCTION OF CULVERT)


CONSTRUCT TEMPORARY DITCH UPSTREAM ELEV. = 438.25 DOWNSTREAM ELEV. = 435.06

BARRICADES AT 50' C-C (TYP)

INSTALL PROPOSED UNDERDRAIN AND OUTLET (TYP)

INSTALL PARTIAL PROPOSED CULVERT (SEE CULVERT PROFILES FOR STAGE LINES) TEMPORARY SOIL RETENTION SYSTEM = 202 SQ FT PLUG AND BURY CULVERT (COST IS INCLUDED IN CONSTRUCTION OF THE CULVERT). CULVERT TO BE INSTALLED DURING AN OFF-PEAK CLOSURE OF THE OUTER EASTBOUND LANE UTILIZING TEMPORARY CONCRETE BARRIER WALL = 100' TEMPORARY IMPACT ATTENUATOR (NON-REDIRECTIVE) CLASS D PATCH, TYPE II, 10 INCH = 14 SQ YD (LEFT) CLASS D PATCH, TYPE II, 10 INCH = 14 SQ YD (RIGHT)

REMOVE EXISTING END SECTION PIPE CULVERT, CLASS A, TYPE 1, 54" (TEMPORARY) 18' @ 0.50 % CONCRETE COLLAR = 1.1 CU YD



LEGEND

- WORK ZONE
- COMPLETED PAVEMENT
- TEMPORARY PAVEMENT - FULL DEPTH (CONSTRUCTED THIS STAGE)
- TEMPORARY PAVEMENT - FULL DEPTH (CONSTRUCTED PREVIOUS STAGE)
- TEMPORARY RAMP
- MILL/OVERLAY
- TEMPORARY CONCRETE BARRIER WALL
- IMPACT ATTENUATORS, TEMPORARY (FULLY REDIRECTIVE, NARROW)
- IMPACT ATTENUATORS, TEMPORARY (NON-REDIRECTIVE)
- DRUM WITH STEADY BURNING LIGHT
- TYPE II BARRICADE WITH STEADY BURNING LIGHT
- TYPE III BARRICADE WITH FLASHING LIGHTS
- DIRECTION OF TRAFFIC FLOW

FILE NAME =	USER NAME = Brad Downen	DESIGNED - JMS	REVISED -
...ND978182-shr-staging\A-IL13_003.dgn		DRAWN - JMS	REVISED -
	PLOT SCALE = 50.0000' / IN.	CHECKED - BJD	REVISED -
	PLOT DATE = 10/17/2011	DATE - 10/07/11	REVISED -

**STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION**

**MAINTENANCE OF TRAFFIC PLAN - IL 13
STAGE 1A**

SCALE: 1" = 50' SHEET NO. OF SHEETS STA. 1819+00 TO STA. 833+00

F.A. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
	(X1-6-2)HBK-2, HB-1,2; (X-1)R-1	WILLIAMSON	968	214
	F.A.I. 57 AND F.A.P. 331			CONTRACT NO. 78182
ILLINOIS FED. AID PROJECT				