


EROSION CONTROL NOTES

1. THE CONTRACTOR SHALL BE REQUIRED TO INSTALL AND MAINTAIN EROSION CONTROL MEASURES IMMEDIATELY AFTER STRIPPING OF EXISTING VEGETATION.
2. RUNOFF LEAVING THE JOBSITE MUST PASS THROUGH AN EROSION CONTROL SYSTEM FOLLOWING STANDARD 280001.
3. SILT FENCE SHALL BE USED AS A PERIMETER EROSION BARRIER TO FILTER RUNOFF LEAVING THE PROJECT LIMITS.
4. SILT FENCE SHALL BE PLACED AROUND THE PERIMETER OF THE EARTH STOCKPILES, WHICH WILL BE PAID FOR AS PERIMETER EROSION BARRIER.
5. PROPOSED DRAINAGE STRUCTURES RECEIVING RUNOFF SHALL BE PROTECTED WITH INLET FILTERS IMMEDIATELY AFTER CONSTRUCTION.
6. INLET FILTERS SHALL BE USED TO PROTECT EXISTING INLETS AFTER THE SOIL IS EXPOSED AROUND INLET.
7. DITCH CHECKS SHALL BE INSTALLED IMMEDIATELY AFTER GRADING IS COMPLETE.
8. EROSION CONTROL BLANKET SHALL BE USED WITH TEMPORARY EROSION CONTROL SEEDING FOR LINING DITCHES AND SLOPES 1V:3H.
9. PERMANENT LANDSCAPING ITEMS SHALL BE IMPLEMENTED IN CONJUNCTION WITH CONSTRUCTION STAGING.
10. EROSION CONTROL MEASURES SHALL BE INSPECTED WITHIN 24 HOURS OF ANY STORM EXCEEDING 1/2" OF PRECIPITATION.
11. EROSION CONTROL ITEMS ARE CONSIDERED TO BE HIGH PRIORITY ITEMS ON THIS CONTRACT. THE ENGINEER WILL IMPLEMENT ALL PROVISIONS OF THE SPECIFICATION NECESSARY TO ASSURE THAT EROSION CONTROL ITEMS ARE CONSTRUCTED AND MAINTAINED IN A TIMELY WAY. ALL EROSION CONTROL MEASURES SHALL BE INSTALLED PRIOR TO BEGINNING ANY CONSTRUCTION ACTIVITIES WHICH WILL POTENTIALLY CREATE ERODABLE CONDITIONS.
12. THE EROSION CONTROL MEASURES SHOWN ARE BUT A GRAPHICAL REPRESENTATION OF SUGGESTED MEASURES. DEVIATIONS FROM THIS PLAN ARE TO BE EXPECTED PENDING A JOBSITE INSPECTION BETWEEN THE CONTRACTOR AND THE DEPARTMENT.



LIMIT OF CONSTRUCTION
STA. 10+00.00 RAMP "E"
MATCH EXISTING

LIMIT OF CONSTRUCTION
STA. 0+00.00 RAMP "E"
MATCH EXISTING

APPROX. LOCATION OF EARTH STOCKPILE #1

LAKE ST (US 20)

MATCHLINE STA. 366+00

SEEDING NOTE:
THE SEEDING DATES FOR BARE EARTH SEEDING OF MIXTURE CLASS 4 (MODIFIED) SHALL BE FROM NOVEMBER 15 TO MARCH 15. ALL SEEDING NOT SOWN ACCORDING TO THE SPECIFIED SEASONAL DATE SHALL REQUIRE PRIOR WRITTEN APPROVAL FROM THE ENGINEER. FAILURE TO SECURE SUCH APPROVAL SHALL RESULT IN THE REJECTION OF THE SEEDING AND REPLACEMENT BY THE CONTRACTOR AT HIS/HER EXPENSE.

LEGEND

- SEEDING, CLASS 2A, EROSION CONTROL BLANKET
- SEEDING, CLASS 4 (MODIFIED), EROSION CONTROL BLANKET
- PERIMETER EROSION BARRIER
- TEMP. DITCH CHECKS
- AGGREGATE DITCH CHECKS

FILE NAME =	USER NAME = nranpfer	DESIGNED - SGL	REVISED -
\$FILEL\$		DRAWN - SGL	REVISED -
	PLOT SCALE = 50.0000' / IN.	CHECKED - FML	REVISED -
	PLT DATE = 6/16/2010	DATE - 01/09/10	REVISED -

**STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION**

**FAU ROUTE 3537 - US ROUTE 20 (LAKE STREET)
EROSION AND SEDIMENT CONTROL PLANS**

F.A.U. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
3537	(4Y & 22-3)R-2	DUPAGE	284	88
CONTRACT NO. 62093			ILLINOIS FED. AID PROJECT	

SCALE: 1" = 50' SHEET NO. 1 OF 4 SHEETS STA. 355+65.00 TO STA. 366+00.00