PRE-STAGE

STAGING

- 1. SETUP & USE TRAFFIC CONTROL & PROTECTION 701326
- 2. PLACE THE AGGREGATE SUBGRADE IMPROVEMENT 12"
- 3. CONSTRUCT THE TEMPORARY PAVEMENT
- 4. DRESS UP THE SLOPES AND DITCHES

STAGE 1

- 1. SETUP & USE TRAFFIC CONTROL & PROTECTION 701201
- 2. REMOVE PAVEMENT & SHOULDERS FROM STA 412+43 TO STA 412+78 LT
- 3. REMOVE PART OF EXISTING CULVERT
- 4. PLACE ROCK FILL, PRECAST BOX CULVERT, END SECTION AND BACKFILL
- 5. CONSTRUCT TEMPORARY PATCH, USING TEMPORARY PAVEMENT

STAGE 2

- 1. UTILIZING TRAFFIC CONTROL & PROTECTION 701201
- 2. REMOVE PAVEMENT & SHOULDERS FROM STA 412+43 TO STA 412+78 RT
- 3. REMOVE REMAINDER OF EXISTING CULVERT
- 4. PLACE ROCK FILL, PRECAST BOX CULVERT AND BACKFILL
- 5. CONSTRUCT TEMPORARY PATCH, USING TEMPORARY PAVEMENT

CHECKED

DATE

REVISED

REVISED

STAGE 3

- 1. UTILIZING TRAFFIC CONTROL & PROTECTION 701201
- 2. REMOVE TEMPORARY PATCH
- 3. CONSTRUCT THE CLASS C PATCH

PLOT DATE = Wed Oct 02 08:55:17 2013

STAGE 4

- 1. UTILIZING TRAFFIC CONTROL & PROTECTION 701201
- 2. REMOVE TEMPORARY PAVEMENT
- 3. PLACE AGGREGATE SUBGRADE IMPROVEMENT 12"
- 4. CONSTRUCT THE HOT-MIX ASPHALT SHOULDERS, 5 3/4"
- 5. DRESS UP THE SLOPES AND DITCHES
- 6. PLACE GRATED END SECTION

NOTE: ANY SHOULDER WORK WHICH RESULTS IN A DROP-OFF GREATER THAN 12"

SHALL BE COMPLETED WITHIN 48 HOURS. AT NO TIME WILL A DROP-OFF

GREATER THAN 18" BE ALLOWED WITHIN 3 FEET OF AN OPEN LANE OF TRAFFIC.

STAGE 5

1. SETUP & USE TRAFFIC CONTROL & PROTECTION 701331 & AS SHOWN IN THE STAGING PLAN

505

TO STA.

(W-15D)T-2

WINNEBAGO 41 23

CONTRACT NO. 64HO4

- 2. CONSTRUCT DROP BOX
- 3. DRESS UP THE SLOPES AND DITCHES
- 4. REMOVE TRAFFIC CONTROL FOR STAGING


STAGE 6

SCALE:

SHEET

OF SHEETS STA.

- 1. COMPLETE PAVING WORK
- 2. COMPLETE FINAL GRADING AND SHAPING WITH SEEDING



DEPARTMENT OF TRANSPORTATION