

**2013 STAGE 2 TRAFFIC NOTES**

NORTHBOUND IL RTE 2

BEGINNING NORTH OF THE FIRE STATION TRAFFIC SIGNALS MERGE NB IL RTE 2 PASSING LANE INTO NB DRIVING LANE AND THEN SHIFT TO THE NEW NB DRIVING LANE CONSTRUCTED IN STAGE 1 USING HIGHWAY STANDARD 701606.

MAINTAIN ONE NB IL RTE 2 LANE IN THE NB IL RTE 2 DRIVING LANE CONSTRUCTED IN STAGE 1 FROM SOUTH OF KNOWLTON TO NORTH OF CEDAR ST MEETING EXISTING ONE WAY ONLY NB TRAFFIC NORTH OF PROJECT LIMIT.

SOUTHBOUND IL RTE 2

FROM NORTH PROJECT LIMIT TO CEDAR ST MAINTAIN EXISTING ONE WAY NB TRAFFIC ONLY.

SB IL RTE 2 TRAFFIC SHALL BE DETOURED FROM CEDAR ST TO MONTAGUE ST. SEE DETOUR PLANS.

FROM MONTAGUE ST TO SOUTH OF KNOWLTON ST MAINTAIN ONE SB IL RTE 2 LANE IN THE NB PASSING LANE CONSTRUCTED IN STAGE 1. TWO SB LANES SHALL BE OPENED UP FROM NORTH OF LANE ST.

SIDESTREETS

KNOWLTON ST

CLOSE THE WEST LEG OF KNOWLTON ST. THE EAST LEG OF KNOWLTON ST SHALL BE OPENED.

MONTAGUE ST

BOTH LEGS AND ALL LANES OF MONTAGUE ST SHALL BE OPEN.

LOOMIS ST

CLOSE THE WEST LEG OF LOOMIS ST. THE EAST LEG OF LOOMIS SHALL BE OPENED.

MORGAN ST

CLOSE THE WEST LEG OF MORGAN ST. THE EAST LEG IS SCHEDULED TO STILL BE CLOSED BY CONTRACT \*85529.

KENT ST/ROCK ST

CLOSE KENT ST. ROCK ST SHALL BE OPENED.

MILL ST

MILL ST SHALL BE OPENED, BUT WITH THE RIGHT TURN LANE CLOSED.

RACE ST

RACE ST SHALL BE OPENED.

CEDAR ST

THE WEST LEG OF CEDAR ST SHALL BE CLOSED TO THRU TRAFFIC, BUT ACCESS TO BUSINESS LOCATED BETWEEN IL RTE 2 AND CHURCH ST SHALL BE MAINTAINED AT ALL TIMES. THE EAST LEG OF CEDAR ST SHALL BE OPENED.

CHURCH ST

TRAFFIC SHALL REMAIN THE SAME AS DURING 2013 STAGE 1 EXCEPT THE EXISTING MIDDLE LANE OF CHURCH ST SHALL BE LIMITED TO THRU MOVEMENT ONLY.

**2013 STAGE 2A TRAFFIC NOTES**

NORTHBOUND AND SOUTHBOUND IL RTE 2 TRAFFIC SHALL REMAIN THE SAME AS DURING STAGE 2, EXCEPT THE SOUTHBOUND DETOUR OF IL RTE 2 SHALL BE SHIFTED TO MORGAN ST.

KNOWLTON ST, LOOMIS ST, AND KENT ST SHALL BE OPENED.

THE WEST LEG OF MONTAGUE SHALL BE CLOSED.

THE EAST LEG OF MORGAN ST IS SCHEDULED TO STILL BE CLOSED. THE WEST LEG OF MORGAN ST SHALL BE OPENED WITH THE LEFT TURN LANE CLOSED. THE PROPOSED THRU MOVEMENT LANE WILL BE SIGNED AND STRIPED AS A LEFT TURN LANE DURING THIS STAGE.

CEDAR ST

CEDAR SHALL BE OPENED TO THE SAME TRAFFIC PATTERN AS DURING 2013 STAGE 1.

MAIN ST RAMP

THE RAMP TO MAIN ST LOCATED NORTH OF CEDAR SHALL BE CLOSED.

**2013 STAGE 2B TRAFFIC NOTES (WINTER SHUTDOWN)**

ALL LANES OF IL RTE 2 AND ALL SIDESTREETS SHALL BE OPENED.

**2013 STAGE 2 CONSTRUCTION**

INSTALL TEMPORARY EROSION CONTROL PER EROSION CONTROL PLANS AND THE STORM WATER POLLUTION PREVENTION PLAN.

INSTALL TEMPORARY TRAFFIC CONTROL AND MOVE TEMPORARY TRAFFIC SIGNALS HEADS AS REQUIRED.

CONSTRUCT SANITARY SEWER REPAIRS PER SANITARY SEWER PLANS.

CONSTRUCT STORM SEWER ALONG WEST SIDE OF IL RTE 2.

CONSTRUCT WATER MAINS PER WATER MAIN PLANS.

CONSTRUCT THE SB LANES (LEFT SIDE) OF IL RTE 2 FROM SOUTH OF KNOWLTON ST TO CEDAR ST INCLUDING PAVEMENT, CURB AND GUTTER, SIDEWALK, DRIVEWAYS AND RETAINING WALLS EXCEPT FOR GAP AT MONTAGUE ST.

CONSTRUCT THE WEST LEG OF KNOWLTON ST, LOOMIS ST, MORGAN ST, KENT ST, AND CEDAR ST INCLUDING PAVEMENT, CURB AND GUTTER, SIDEWALK AND DRIVEWAYS.

**2013 STAGE 2A CONSTRUCTION**

INSTALL TEMPORARY TRAFFIC CONTROL ALONG MONTAGUE ST AND CEDAR ST AND MOVE TEMPORARY TRAFFIC SIGNAL HEADS AS REQUIRED.

CONSTRUCT THE WEST LEG OF MONTAGUE ST.

CONSTRUCT IL RTE 2 NORTH OF CEDAR INCLUDING RAMP TO MAIN ST.

**2013 STAGE 2B CONSTRUCTION**

INSTALL TEMPORARY TRAFFIC CONTROL FOR WINTER SHUTDOWN.

**2013 STAGE 2, STAGE 2A & STAGE 2B NOTES**

THE 1000 AND 1100 BLOCK OF SOUTH MAIN STREET HAVE BUSINESSES WITH PRIMARY ACCESS FROM THE SIDEWALK. THE CONTRACTOR SHALL MAINTAIN ACCESS TO THESE BUSINESSES IN ACCORDANCE WITH THE SPECIAL PROVISION "SIDEWALK CONSTRUCTION". A COMBINATION OF SIDEWALK DIVERSIONS, SIDEWALK CLOSURES AND CORNER CLOSURES PER HIGHWAY STANDARD 701801 SHALL BE USED TO REMOVE AND CONSTRUCT THE PROPOSED SIDEWALK.

THE EAST LEG OF MORGAN ST IS NOT SCHEDULED TO BE OPENED BY CONTRACT # 85529 UNTIL NOV 2013. IF THE EAST LEG OF MORGAN ST IS OPENED PRIOR TO THIS DATE THEN A STOP SIGN (R1-1), NO RIGHT TURN SIGN (R3-2) SHALL BE INSTALLED ON MORGAN ST AND DO NOT ENTER SIGNS (R5-1) AND WRONG WAY SIGNS (R5-1A) SHALL BE INSTALLED ON IL RTE 2 SOUTH OF MORGAN ST.

SANITARY SEWER AND WATER MAIN IMPROVEMENTS HAVE BEEN DEVELOPED SEPERATELY. SEE THE SANITARY SEWER AND WATER MAIN PLANS AND SPECIFICATIONS FOR INFORMATION ON ANY ADDITIONAL 2013 STAGE 2 TRAFFIC AND CONSTRUCTION REQUIREMENTS.

WHEN SIDESTREETS ARE CLOSED THE SIDESTREETS CLOSURE SHALL BE SIGNED IN ACCORDANCE WITH DISTRICT STANDARD 40.1, AS APPLICABLE.

*Rev. Sheet 2-20-13*

NOTE: EVERY OTHER SIDEROAD SHALL REMAIN OPEN DURING STAGE CONSTRUCTION.

|  |                                      |                       |                        |   |   |                           |                         |                     |                     |                  |         |
|--|--------------------------------------|-----------------------|------------------------|---|---|---------------------------|-------------------------|---------------------|---------------------|------------------|---------|
| FILE NAME :<br>c:\pwork\pvidot\goffj\108231687\02640 | USER NAME : goffj<br>108231687\02640 | DESIGNED -<br>DRAWN - | REVISED -<br>REVISED - | <b>STATE OF ILLINOIS<br/>DEPARTMENT OF TRANSPORTATION</b> | <b>MAINTENANCE OF TRAFFIC<br/>2013 STAGE 2 - TYPICAL SECTIONS &amp; NOTES</b> | F.A.P.<br>RTE.<br>742     | SECTION<br>(32, 33) R-1 | COUNTY<br>WINNEBAGO | TOTAL SHEETS<br>705 | SHEET NO.<br>199 |         |
|  |                                      |                       |                        |   |   | SCALE:                    | SHEET NO.               | OF                  | SHEETS              | STA.             | TO STA. |
|  |                                      |                       |                        |   |   | CONTRACT NO. 64821        |                         |                     |                     |                  |         |
|  |                                      |                       |                        |   |   | ILLINOIS FED. AID PROJECT |                         |                     |                     |                  |         |