



FRONTAGE ROAD BY OTHERS  
CONTRACT NO. 78251

1752+41.00  $\phi$  ILLINOIS ROUTE 13 =  
9+13.62  $\phi$  MARATHON DRIVE

- NOTES:
1. IL ROUTE 13 AND FRONTAGE ROAD TRAFFIC REMAINS THE SAME AS STAGE 1B.
  2. REMOVE MARATHON DRIVE MEDIAN AND REPLACE WITH HOT-MIX ASPHALT PAVEMENT. MARATHON DRIVE HOT-MIX ASPHALT SURFACE COURSE IS NOT CONSTRUCTED THIS STAGE, BUT IN STAGE 2F.
  3. MAINTAIN TRAFFIC ON MARATHON DRIVE AS SHOWN IN STAGE 1B.
  4. CLOSE THE INSIDE LANES USING HIGHWAY STANDARD 701601 TO REMOVE AND REPLACE THE MEDIAN WITH PROPOSED PAVEMENT.

**LEGEND**

- DIRECTION OF TRAFFIC FLOW
- WORK ZONE (STAGE AS SPECIFIED)
- TEMPORARY PAVEMENT
- COMPLETED TEMPORARY PAVEMENT
- TEMPORARY RAMP
- COMPLETED TEMPORARY RAMP
- COMPLETED PAVEMENT
- TEMPORARY CONCRETE BARRIER WITH BARRIER WALL MARKERS PER STANDARD 704001
- ARROW BOARD
- SIGN
- DIRECTION INDICATOR BARRICADE WITH STEADY BURN MONODIRECTIONAL LIGHT
- TYPE II BARRICADE, DRUM, OR VERTICAL BARRICADE WITH STEADY BURN MONODIRECTIONAL LIGHT
- TYPE III BARRICADE
- IMPACT ATTENUATORS, TEMPORARY (NON-REDIRECTIVE), TEST LEVEL 2
- IMPACT ATTENUATORS, TEMPORARY (FULLY REDIRECTIVE, NARROW), TEST LEVEL 2

FILE NAME =	USER NAME = OpenH&B Springfield	DESIGNED - KPF	REVISED -
I:\dot\0906603\draw\CADD_Sheets\D99885	raht-mot-stage1f.dgn	DRAWN - TAP	REVISED -
	PLOT SCALE = 50,0000 / IN.	CHECKED - SPH	REVISED -
	PLOT DATE = 12/14/2011	DATE - 12/9/11	REVISED -

**STATE OF ILLINOIS  
DEPARTMENT OF TRANSPORTATION**

**MAINTENANCE OF TRAFFIC PLAN  
STAGE 1F - MARATHON DRIVE**

SCALE: 1"=50' SHEET NO. OF SHEETS STA. TO STA.

F.A. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
331	(IX-1) VB-1, B-1, N-4, R-3	WILLIAMSON	367	80

CONTRACT NO. 98859  
ILLINOIS FED. AID PROJECT