

CALENDAR OF CONSTRUCTION AND ESTABLISHMENT WORK

Phase I	YEAR	WORK DATES		TREE MITIGATION SITE		CORRIDOR SITE	
		FROM	TO	CONSTRUCTION WORK	ESTABLISHMENT WORK	CONSTRUCTION WORK	ESTABLISHMENT WORK
Phase I	2005-2006	Prior to start of work		Layout of mowing areas by IDOT and others			
				Mowing designated areas by others			
				Layout of tree planting locations by IDOT and others			
			March 15			Selective Clearing	
		Thawed Soil	Apr. 1	Period of establishment plant care required for woody plants.*		Period of establishment plant care required for woody plants.*	
		Thawed Soil	Apr. 15	Finish installation of all container trees by April 15. Apply Pre-emergent Granular Herbicide.	1) Supplemental Watering of woody plants if required by Engineer. 2) Weed spray of non-selective, non-residual herbicide around planted trees if required by Engineer.	Finish installation of all container trees by April 15. Apply Pre-emergent Granular Herbicide.	1) Supplemental Watering of woody plants if required by Engineer. 2) Weed spray of non-selective, non-residual herbicide around planted trees if required by Engineer.
		Apr. 1	Apr. 15	Period of establishment plant care required for woody plants.*		Period of establishment plant care required for woody plants.*	
		April 17		Certification to the Bureau of Maintenance that all container trees have been installed and are in a live healthy condition and eligible for a May 15, 2006 period of establishment inspection.			
		Thawed Soil	Apr. 30			Install evergreens.	
		Apr. 15	Apr. 30			Period of establishment plant care required for woody plants.*	
		May 1	May 15			Period of establishment plant care required for woody plants.*	
		May 15	May 31	Installation of all required replacement container trees and all required clean up shall be completed by this date. Apply Pre-Emergent Granular Herbicide.		1) Installation of all required replacement container trees and all required clean up shall be completed by this date. Apply Pre-Emergent Granular Herbicide. 2) Period of establishment plant care required for woody plants.*	
	Thawed Soil	May 31			Finish installation of all woody plants by May 15. Apply Pre-Emergent Granular Herbicide.		

Phase II	YEAR	WORK DATES		TREE MITIGATION SITE		CORRIDOR SITE	
		FROM	TO				
Phase II	2006	June 1				Certification to the Bureau of Maintenance that all woody plants have been installed and are in a live healthy condition and eligible for a September 2006 period of establishment inspection.	
		June 1	June 15			Period of establishment plant care required for woody plants.*	
		June 15	June 30			Period of establishment plant care required for woody plants.*	
		July 1	July 15			Period of establishment plant care required for woody plants.*	
		July 15	July 31			Period of establishment plant care required for woody plants.*	
		Aug. 1	Aug. 15			Period of establishment plant care required for woody plants.*	
		Aug. 15	Aug. 31			Period of establishment plant care required for woody plants.*	
		Sept. 1	Sept. 15			Period of establishment plant care required for woody plants.*	
		Sept. 15	Sept. 30			Period of establishment plant care required for woody plants.*	

Phase III	YEAR	WORK DATES		CONSTRUCTION WORK	ESTABLISHMENT WORK	CONSTRUCTION WORK	ESTABLISHMENT WORK
		FROM	TO				
Phase III	2007	Thawed Soil	May 15			Installation of all required replacement woody plants, and all required clean up of woody plants shall be completed by this date.	Apply Pre-Emergent Granular Herbicide to all woody plants.
		May 15	May 31				Mow turf areas to a turf height of 3 inches.

* Weeding, watering and other work which is necessary to maintain health and satisfactory appearance of the planting is included in the cost of the contract.

ILLINOIS DEPARTMENT OF TRANSPORTATION	
CALENDAR OF CONSTRUCTION AND ESTABLISHMENT WORK	
SCALE: VERT.	DRAWN BY
HORIZ.	CHECKED BY
DATE	