

**CALENDAR OF CONSTRUCTION AND ESTABLISHMENT WORK**

Phase I	YEAR	WORK DATES		TREE MITIGATION SITE		CORRIDOR SITE	
		FROM	TO	CONSTRUCTION WORK	ESTABLISHMENT WORK	CONSTRUCTION WORK	ESTABLISHMENT WORK
	2006	Prior to planting			Weed spray of non-selective, non-residual herbicide in designated planting areas.	Planting layout	Weed spray of non-selective, non-residual herbicide in designated planting areas.
		Thawed Soil	Apr. 30	<b>Finish installation of all container trees by April 30.</b> Apply Pre-emergent Granular Herbicide and mulch.	Supplemental Watering of woody plants if required by Engineer.	<b>Finish installation of all container trees by April 30.</b> Install evergreens. Apply Pre-emergent Granular Herbicide and mulch.	Supplemental Watering of woody plants if required by Engineer.
		Apr. 1	Apr. 15	Period of establishment plant care required for woody plants.*		Period of establishment plant care required for woody plants.*	
		Apr. 15	Apr. 30	Period of establishment plant care required for woody plants.*		Period of establishment plant care required for woody plants.*	
		May 1		Certification to the Bureau of Maintenance that all container trees have been installed and are in a live healthy condition and eligible for a <b>May 31, 2006</b> period of establishment inspection.			
		May 1	May 15	Period of establishment plant care required for woody plants.*		Period of establishment plant care required for woody plants.*	
		Thawed Soil	May 15			<b>Finish installation of all woody plants by May 15.</b> Apply Pre-Emergent Granular Herbicide.	
		May 15	May 30	Period of establishment plant care required for woody plants.*		Period of establishment plant care required for woody plants.*	

Phase II	YEAR	WORK DATES		TREE MITIGATION SITE		CORRIDOR SITE	
		FROM	TO	CONSTRUCTION WORK	ESTABLISHMENT WORK	CONSTRUCTION WORK	ESTABLISHMENT WORK
	2006	June 1				Certification to the Bureau of Maintenance that all woody plants have been installed and are in a live healthy condition and eligible for a September 2006 period of establishment inspection.	
		June 1	June 15	<b>1) Installation of all required replacement container trees</b> and all required clean up shall be completed by this date. Apply Pre-Emergent Granular Herbicide and mulch.		<b>1) Installation of all required replacement container trees</b> and all required clean up shall be completed by this date. Apply Pre-Emergent Granular Herbicide and mulch. <b>2) Period of establishment plant care required for woody plants.*</b>	
		June 15	June 30			Period of establishment plant care required for woody plants.*	
		July 1	July 15			Period of establishment plant care required for woody plants.*	Supplemental Watering of woody plants if required by Engineer.
		July 15	July 31			Period of establishment plant care required for woody plants.*	
		Aug. 1	Aug. 15			Period of establishment plant care required for woody plants.*	Supplemental Watering of woody plants if required by Engineer.
		Aug. 15	Aug. 31			Period of establishment plant care required for woody plants.*	
		Sept. 1	Sept. 15			Period of establishment plant care required for woody plants.*	
		Sept. 15	Sept. 30			Period of establishment plant care required for woody plants.*	

Phase III	YEAR	WORK DATES		CONSTRUCTION WORK	ESTABLISHMENT WORK	CONSTRUCTION WORK	ESTABLISHMENT WORK
		FROM	TO				
	2007	Thawed Soil	May 15			Installation of all required replacement woody plants, and all required clean up of woody plants shall be completed by this date.	Apply Pre-Emergent Granular Herbicide to all woody plants.
		May 15	May 31				Mow turf areas to a turf height of 3 inches.

\* Weeding, watering and other work which is necessary to maintain health and satisfactory appearance of the planting is included in the cost of the contract.

REVISIONS	
NAME	DATE

ILLINOIS DEPARTMENT OF TRANSPORTATION

**CALENDAR OF CONSTRUCTION AND ESTABLISHMENT WORK**

SCALE: VERT. \_\_\_\_\_  
HORIZ. \_\_\_\_\_  
DATE \_\_\_\_\_

DRAWN BY \_\_\_\_\_  
CHECKED BY \_\_\_\_\_

Rev. Sheet 2-24-06