

F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
90/94	2004-073RS	COOK	74	5
STA.	TO STA.			
FED. ROAD DIST. NO. 1	ILLINOIS	FED. AID PROJECT		

62812

ACTIVITY ID	ACTIVITY DESCRIPTION	EARLY START	EARLY FINISH	ORIG DUR	2004					2005					2006									
					JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN
CONTRACT 9B1 (62795) - WELLS CONC. SIDEWALKS AND DRIVEWAYS																								
WELLS STREET																								
1	CONSTRUCT PCC SIDEWALKS AND DRIVEWAYS	24-Nov-05	28-Dec-05																					
CONTRACT 9B2 (62796) - WENTWORTH CONC. SIDEWALKS AND DRIVEWAYS																								
WENTWORTH AVENUE																								
1	CONSTRUCT PCC SIDEWALKS AND DRIVEWAYS	24-Nov-05	28-Dec-05																					
CONTRACT 9B3 (62797) - TEMPORARY CONC. BARRIER/SHOULDER/FENCE																								
WENTWORTH AVENUE																								
1	INSTALL TEMP. CONC. BARRIER/SHOULDER/FENCE	10-Jun-05	26-Oct-05																					
WELLS STREET																								
1	INSTALL TEMP. CONC. BARRIER/SHOULDER/FENCE	29-Mar-05	21-Sep-05																					
CONTRACT 9B4 (62798) - FRONTAGE ROAD SIGNING																								
WENTWORTH AVENUE																								
1	REMOVE EXISTING SIGNAGE	01-Oct-04	07-Oct-04																					
2	INSTALL NEW SIGNAGE/REINSTALL SIGNAGE	14-Dec-05	27-Dec-05																					
WELLS STREET																								
1	REMOVE EXISTING SIGNAGE	01-Oct-04	07-Oct-04																					
2	INSTALL NEW SIGNAGE/REINSTALL SIGNAGE	14-Dec-05	27-Dec-05																					
CONTRACT 9B5 (62799) - FRONTAGE ROAD PERMANENT PAVEMENT MARKING																								
STAGE 3 - WENTWORTH AVENUE																								
1	INSTALL PAVEMENT MARKING	14-Dec-05	27-Dec-05																					
STAGE 3 - WELLS STREET																								
1	INSTALL PAVEMENT MARKING	14-Dec-05	27-Dec-05																					
CONTRACT 9B6 (62800) - TREE REMOVAL																								
PRESTAGE - WENTWORTH AVENUE																								
1	REMOVE EMBANKMENT TREES	01-Oct-04	14-Oct-04																					
STAGE 3 - WELLS STREET																								
1	REMOVE EMBANKMENT TREES	01-Oct-04	14-Oct-04																					
CONTRACT 9B7 (62801) - 57TH STREET TRAFFIC SIGNALS																								
WENTWORTH AVENUE / WELLS STREET																								
1	REMOVE EXISTING TRAFFIC SIGNALS AND INSTALL NEW TRAFFIC SIGNALS	06-Oct-04	15-Nov-05																					
WENTWORTH AVENUE / WELLS STREET / 57TH STREET BRIDGE																								
1	REMOVE EXISTING LIGHTING AND INSTALL NEW LIGHTING	06-Oct-04	15-Nov-05																					
CONTRACT 9B8 (62802) - 55TH STREET TRAFFIC SIGNALS																								
WENTWORTH AVENUE																								
1	REMOVE EXISTING TRAFFIC SIGNALS AND INSTALL NEW TRAFFIC SIGNALS	02-Mar-05	15-Dec-05																					
WENTWORTH AVENUE / WELLS STREET																								
1	REMOVE EXISTING LIGHTING AND INSTALL NEW LIGHTING	02-Mar-05	15-Dec-05																					
CONTRACT 9B9 (62803) - 51ST STREET TRAFFIC SIGNALS																								
WENTWORTH AVENUE / WELLS STREET																								
1	REMOVE EXISTING TRAFFIC SIGNALS AND INSTALL NEW TRAFFIC SIGNALS	12-Jul-05	14-Nov-05																					
WENTWORTH AVENUE / WELLS STREET																								
1	REMOVE EXISTING LIGHTING AND INSTALL NEW LIGHTING	12-Jul-05	14-Nov-05																					
CONTRACT 9B10 (62804) - 47TH STREET TRAFFIC SIGNALS																								
WENTWORTH AVENUE / WELLS STREET																								
1	REMOVE EXISTING TRAFFIC SIGNALS AND INSTALL NEW TRAFFIC SIGNALS	17-May-05	10-Nov-05																					
WENTWORTH AVENUE / WELLS STREET																								
1	REMOVE EXISTING LIGHTING AND INSTALL NEW LIGHTING	17-May-05	10-Nov-05																					

NOTE: DATES ASSOCIATED WITH WORK ITEMS MAY CHANGE BASED ON OTHER CONTRACTS AND/OR THE ENGINEER. NO ADDITIONAL COMPENSATION WILL BE CONSIDERED DUE TO CHANGES OR EXTENSIONS IN THE SCHEDULE.



LEGEND:
 WORK PERFORMED IN CONTRACTS BY OTHERS
 WORK PERFORMED AS PART OF THIS CONTRACT

REVISIONS	
NAME	DATE

ILLINOIS DEPARTMENT OF TRANSPORTATION
 F.A.I. 90/94 (DAN RYAN EXPRESSWAY)
 51st ST (WENTWORTH AVE AND WELLS ST)
 SUGGESTED CONSTRUCTION SCHEDULE

SCALE: NONE
 DATE: December 23, 2004
 DRAWN BY: LC
 CHECKED BY: JAL

12/21/2004 3:44:30 PM