

GENERAL CONSTRUCTION STAGING NOTES

STAGE 1

INSTALL NEW HANDHOLES AND COMPLETE TEMPORARY ELECTRICAL WORK AS SHOWN ON THE TEMPORARY ELECTRICAL PLAN.


CLOSE EXISTING EASTBOUND PLATFORM TO PEDESTRIAN TRAFFIC AND INITIATE USE OF EXISTING WESTBOUND PLATFORM AND TEMPORARY ISLAND BOARDING PLATFORMS FOR ALL COMMUTER TRAFFIC.

REMOVE EXISTING EASTBOUND PLATFORM AND WALKWAYS AS SHOWN.

CONSTRUCT PROPOSED TRACK, PLATFORMS, RETAINING WALL AND LIGHTING FROM STATION 4204+20 TO 4212+20.

THE EXISTING WESTBOUND PLATFORM, THE TEMPORARY ISLAND BOARDING PLATFORMS, AND THE TEMPORARY PEDESTRIAN CROSSWALK CONSTRUCTED DURING THE PRE-STAGE WILL BE USED FOR ALL PEDESTRIAN TRAFFIC.

CONSTRUCTION DEBRIS AND/OR EQUIPMENT SHALL NOT BE PRESENT WITHIN THE ACTIVE PLATFORM AREAS DURING THIS STAGE.



STRUCTURE NO.	STATION	OFFSET	TYPE	RIM ELEVATION	INVERT ELEVATION
104	4213+08.7	11.1' RT	FES, 12"	N/A	694.0

