

KANE DUPAGE SOIL AND WATER CONSERVATION DISTRICT (KDSWCD) NOTES:

- UNLESS OTHERWISE INDICATED, ALL VEGETATIVE AND STRUCTURAL EROSION AND SEDIMENT CONTROL PRACTICES WILL BE CONSTRUCTED ACCORDING TO MINIMUM STANDARDS AND SPECIFICATIONS IN THE ILLINOIS URBAN MANUAL REVISED FEBRUARY 2002.
- THE KANE-DUPAGE SOIL AND WATER CONSERVATION DISTRICT (KDSWCD) MUST BE NOTIFIED ONE WEEK PRIOR TO THE PRE-CONSTRUCTION CONFERENCE, ONE WEEK PRIOR TO THE COMMENCEMENT OF LAND DISTURBING ACTIVITIES, AND ONE WEEK PRIOR TO THE FINAL INSPECTION.
- A COPY OF THE APPROVED EROSION AND SEDIMENT CONTROL PLAN SHALL BE MAINTAINED ON THE SITE AT ALL TIMES.
- PRIOR TO COMMENCING LAND-DISTURBING ACTIVITIES OTHER THAN INDICATED ON THESE PLANS (INCLUDING BUT NOT LIMITED TO, ADDITIONAL PHASES OF DEVELOPMENT AND OFF-SITE BORROW OR WASTE AREAS) A SUPPLEMENTARY EROSION CONTROL PLAN SHALL BE SUBMITTED TO THE ENGINEER FOR REVIEW BY THE KDSWCD.
- THE CONTRACTOR IS RESPONSIBLE FOR INSTALLATION OF ANY ADDITIONAL EROSION CONTROL MEASURES NECESSARY TO PREVENT EROSION AND SEDIMENTATION AS DETERMINED BY THE KDSWCD. THIS WORK WILL BE PAID FOR ACCORDING TO ARTICLE 109.04.
- IT IS THE RESPONSIBILITY OF THE GENERAL CONTRACTOR TO INFORM ANY SUBCONTRACTOR(S) WHO MAY PERFORM WORK ON THIS PROJECT OF THE REQUIREMENTS IN IMPLEMENTING AND MAINTAINING THESE EROSION CONTROL PLANS AND THE NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM PERMIT REQUIREMENTS SET FORTH BY THE ILLINOIS EPA.

GENERAL NOTES FOR SOIL EROSION AND SEDIMENT CONTROL:

- ALL TREE PROTECTION, SEDIMENT CONTROL MEASURES, AND PERMANENT AND TEMPORARY STORMWATER PRACTICES SHALL BE IN PLACE PRIOR TO STARTING CONSTRUCTION.
- NO WORK SHALL BE PERFORMED IN FLOWING WATER. WORK IN AND NEAR THE CRITICAL AREAS SHOULD BE ISOLATED FROM CONCENTRATED FLOWS OR STREAM FLOW AT ALL TIMES.
- CONSTRUCTION MATERIALS AND/OR THE OTHER STOCKPILES SHALL NOT BE LOCATED ON STREAM BANKS OR IN THE PATH OF THE STREAM FLOW.
- TEMPORARY EROSION CONTROL DEVICES SHALL BE CONSTRUCTED AS SHOWN ON THE PLANS OR AS DIRECTED BY THE ENGINEER.
- PERMANENT SEEDING SHALL BE USED WHENEVER POSSIBLE, UNDER NO CIRCUMSTANCES SHALL THE CONTRACTOR PROLONG GRADING OR SHAPING SO THAT THE ENTIRE PROJECT CAN BE PERMANENTLY SEEDED AT ONE TIME.
- CONTRACTOR SHALL INSPECT ADJACENT STREETS TWICE DAILY AND CLEAN ADJACENT STREET WHEN NECESSARY. ADJACENT STREETS SHALL BE KEPT CLEAN OF DEBRIS AS DIRECTED BY ENGINEER.
- SHOULD IT BE NECESSARY TO REMOVE ANY EROSION CONTROL DEVICES FOR CONSTRUCTION REASONS, THE CONTRACTOR SHALL FIRST OBTAIN PERMISSION AND SHALL REPAIR OR REPLACE THE REMOVED DEVICES THE SAME DAY. THE COST OF REMOVING AND REPLACING THE DEVICE SHALL BE INCLUDED WITH THE PAY ITEM MAINTENANCE OF TEMPORARY EROSION CONTROL SYSTEMS.
- ALL OTHER SOIL EROSION CONTROL DEVICES AND MEASURE DEEMED NECESSARY BY THE RESIDENT ENGINEER, KANE COUNTY, THE IEPA OR THE KANE-DUPAGE COUNTY SOIL AND WATER CONSERVATION DISTRICT SHALL BE IMPLEMENTED IMMEDIATELY UPON NOTIFICATION OF THE CONTRACTOR. THIS WORK WILL BE PAID FOR ACCORDING TO ARTICLE 109.04.
- ALL SEDIMENT AND EROSION CONTROL MEASURES WILL BE INSTALLED PER IDOT STANDARD 280001 OR AS SPECIFIED HEREIN AND PAID FOR IN ACCORDANCE WITH SECTION 280 OF THE STANDARD SPECIFICATIONS. ALL CONSTRUCTION ACTIVITIES WILL BE IN ACCORDANCE WITH THE NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM STORM WATER PERMIT ILR40.
- CONTRACTOR SHALL PROVIDE LOCATIONS FOR CONCRETE TRUCK WASHOUT 2 DAYS PRIOR TO CONCRETE POUR. THESE LOCATIONS WILL NOT BE NEAR THE MCKEE ROAD TRIBUTARY LOCATIONS SHALL BE APPROVED BY ENGINEER PRIOR TO ANY CONCRETE POURS.
- THE CONTRACTOR SHALL COORDINATE CONSTRUCTION ACTIVITIES TO ENSURE THAT EROSION CONTROL MEASURES ARE CONSISTENT AND CONSTANT BETWEEN PROJECT PHASES AND SUB-CONTRACTORS.
- SPECIAL ATTENTION SHOULD BE PAID TO THE DRAINAGE INTO THE MCKEE ROAD TRIBUTARY DOUBLE ROW PERIMETER SILT FENCE AS SHOWN ON THE PLANS SHALL BE MAINTAINED AT THIS OUTLET AT ALL TIMES.
- THE CONTRACTOR SHALL TAKE ALL PRECAUTIONS TO PROTECT WETLANDS TO REMAIN FROM DAMAGE BY SEDIMENT, CONSTRUCTION EQUIPMENT OR BY HIS WORK CREWS. THE CONTRACTOR SHALL ASSURE THAT DEBRIS OR ANY CONSTRUCTION MATERIAL IS NOT DISPOSED OF IN WETLANDS. THE CONTRACTOR SHALL PAY FOR RESTORATION AND ASSOCIATED PENALTIES FOR WETLAND DISTURBANCE BEYOND THAT SHOWN ON THE PLANS.
- WHEN TEMPORARY DRAINAGE IS ESTABLISHED, EROSION CONTROL MEASURES MAY BE REQUIRED BY THE ENGINEER. THIS WORK SHALL BE PAID FOR ACCORDING TO ARTICLE 109.04, UNLESS IT INVOLVES THE TEMPORARY DIVERSION IN WHICH CASE THE WORK IS INCLUDED IN THE COST "THREE SIDED PRECAST CONCRETE STRUCTURE".
- CLEANING OF VEHICLES AND EQUIPMENT, INCLUDING CONCRETE MIXERS, SHALL BE PERFORMED IN A MANNER TO REDUCE THE AMOUNT OF POLLUTANTS LEAVING PROJECT AREA, TRIBUTARY TO STORM SEWERS AND OPEN WATERS TO THE MAXIMUM EXTENT PRACTICAL AND TO THE SATISFACTION OF THE ENGINEER.
- SEDIMENT COLLECTED DURING CONSTRUCTION BY THE VARIOUS TEMPORARY EROSION CONTROL SYSTEMS SHALL BE DISPOSED OF ON A REGULAR BASIS. SEDIMENT SHALL BE REMOVED FROM EROSION CONTROL SYSTEMS WHEN THE HEIGHT OF THE SEDIMENT EXCEEDS ONE-HALF OF THE HEIGHT OF THE FILTER DEVICE. THIS WORK IS INCLUDED WITH THE LUMP SUM PAY ITEM MAINTENANCE OF TEMPORARY EROSION CONTROL SYSTEMS.
- ALL EROSION CONTROL MEASURES SHALL BE KEPT OPERATIONAL AND MAINTAINED CONTINUOUSLY THROUGHOUT THE PERIOD OF LAND DISTURBANCE UNTIL PERMANENT SEDIMENT AND EROSION CONTROL MEASURES ARE OPERATIONAL. THIS WORK IS INCLUDED WITH THE LUMP SUM PAY ITEM MAINTENANCE OF TEMPORARY EROSION CONTROL SYSTEMS.
- THE CONDITION OF THE CONSTRUCTION SITE FOR WINTER SHUTDOWN SHALL BE ADDRESSED EARLY IN THE FALL GROWING SEASON SO THAT SLOPES AND OTHER BARE EARTH AREAS MAY BE STABILIZED WITH TEMPORARY AND/OR PERMANENT VEGETATIVE COVER FOR PROPER EROSION AND SEDIMENT CONTROL. ALL OPEN AREAS THAT ARE TO REMAIN IDLE THROUGHOUT THE WINTER SHALL RECEIVE TEMPORARY EROSION CONTROL MEASURES INCLUDING TEMPORARY SEEDING, MULCHING AND/OR EROSION CONTROL BLANKET PRIOR TO THE END OF THE FALL GROWING SEASON. THE AREAS TO BE WORKED BEYOND THE END OF THE GROWING SEASON MUST INCORPORATE SOIL STABILIZATION MEASURES THAT DO NOT RELY ON VEGETATIVE COVER SUCH AS EROSION CONTROL BLANKET AND HEAVY MULCHING. THIS WORK SHALL BE PAID FOR ACCORDING TO ARTICLE 109.04.
- PERMANENT STABILIZATION SHALL BE COMPLETED WITHIN SEVEN (7) DAYS FOR AREAS WHERE WORK IS COMPLETED. THIS WORK SHALL BE INCLUDED IN THE BID PRICE FOR VARIOUS PERMANENT EROSION CONTROL PAY ITEMS.
- RUNOFF FROM THE ROADSIDE DITCHES SHALL BE PROPERLY FILTERED WITH SOIL AND SEDIMENT CONTROL MEASURES PRIOR TO ENTERING THE MCKEE ROAD TRIBUTARY TO THE SATISFACTION OF THE ENGINEER. THIS WORK IS INCLUDED IN THE COST OF TEMPORARY EROSION CONTROL PAY ITEMS.
- STOCKPILES OF SOIL AND OTHER BUILDING MATERIALS TO REMAIN IN PLACE MORE THAN THREE (3) DAYS SHALL BE FURNISHED WITH EROSION AND SEDIMENT CONTROL MEASURES. STOCKPILES TO REMAIN IN PLACE FOR FOURTEEN (14) DAYS OR MORE SHALL RECEIVE TEMPORARY SEEDING.

CONTRACTOR CERTIFICATION STATEMENT

THIS CERTIFICATION STATEMENT IS PART OF THE STORM WATER POLLUTION PLAN FOR THE PROJECT DESCRIBED BELOW IN ACCORDANCE WITH NPDES PERMIT NO. ILR10 _____, ISSUED BY THE ILLINOIS ENVIRONMENTAL PROTECTION AGENCY ON _____.

ROUTE: COUNTY HIGHWAY 34 MARKED: RANDALL ROAD

SECTION: 01-00269-00-CH PROJECT NO. _____

COUNTY: KANE CONTRACT NO. _____

I CERTIFY UNDER PENALTY OF LAW THAT I UNDERSTAND THE TERMS OF THE GENERAL NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM (NPDES) PERMIT THAT AUTHORIZES THE STORM WATER DISCHARGES ASSOCIATED WITH INDUSTRIAL ACTIVITY FROM THE CONSTRUCTION SITE IDENTIFIED AS PART OF THIS CERTIFICATION.

STREET ADDRESS _____

SIGNATURE _____ DATE _____

TITLE _____

NAME OF FIRM _____

CITY, STATE, ZIP _____

PHONE NUMBER _____

NOTE: THE ABOVE BOXED IN AREA SHALL BE FILLED OUT BY THE CONTRACTOR AFTER THE AWARD OF THE CONTRACT TO OBTAIN THE REQUIRED NPDES PERMIT FROM IEPA. THIS IS A REQUIREMENT FOR THIS CONTRACT.

FILE NAME = L:\KANE\CD\09292623\01-00-ACADD_Sheets\A_SWPPP_02.dgn

 CMT <small>CRAMFORD, MURPHY & TILLY, INC.</small> <small>CONSULTING ENGINEERS</small> <small>License No. 184-000613</small>	<small>USER NAME = Matt Baldwin</small> <small>DESIGNED - PWK</small> <small>REVISOR -</small>	<small>DRAWN - ERD</small> <small>REVISIONS -</small>	<small>CHECKED - KDF</small> <small>REVISIONS -</small>	<small>DATE - 12/29/2010</small> <small>REVISIONS -</small>	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	RANDALL ROAD STORM WATER POLLUTION PREVENTION PLAN (SWPPP) NOTES	<small>F.A.P. RTE.</small> 336	<small>SECTION</small> 01-00269-00-CH	<small>COUNTY</small> KANE	<small>TOTAL SHEETS</small> 124	<small>SHEET NO.</small> 55
	SCALE: SHEET NO. OF SHEETS STA. TO STA.						ILLINOIS FED. AID PROJECT CONTRACT NO. 63533				