


NOTES


1. Refer to Special Provisions for TRAFFIC CONTROL AND PROTECTION, STANDARD 701206 and STAGE CONSTRUCTION ACROSS ROAD STRUCTURES for additional information.
2. The Engineer may reduce or eliminate lengths or locations of Aggregate Shoulders, Type B, 6" and Earth Excavation based on field conditions.
3. Construct downstream end of A.R. culvert first.
4. Earth excavated for the construction of Aggregate Shoulders, Type B, 6" shall be deposited and graded to smooth the foreslopes. This excavated earth will be added to the final cross-section volumes for the Earthwork Balance/Waste calculations.
5. Aggregate Shoulders, Type B, 6" for stage I may be completed at any time prior to stage I. Aggregate Shoulders, Type B, 6" for stage II should not be completed until the half-width culvert from stage I has been constructed.
6. Replace previously constructed Aggregate Shoulders, Type B, 6" as needed when construction is completed.
7. CMS boards shall be placed 3 days in advance prior to work.
8. A Temporary Soil Retention System will be required when forming up the box culvert end sections. This work shall be paid for according to Article 109.04

TYPICAL STAGING DETAILS SN 092-8073 STAGE I



A. R. CULVERT LOCATION	TRAFFIC CONTROL STANDARD	ESTIMATED TIME	CHANGEABLE MESSAGE SIGNS
STA. 889+37.00	701206	2 Days - 48 hrs. - Non-Stop (2) - 12 hr. Day Shifts (2) - 12 hr. Night Shifts	2 EACH AT 5.0 CAL DAY = 10.0 CAL DAY

TYPICAL STAGING DETAILS SN 092-8073 STAGE II



DRAWING NOT TO SCALE

FILE NAME =	USER NAME = bowerm1	DESIGNED -	REVISED -
ct:\pw\work\p1dot\bowerm1\d0186764\7080	details.dgn	DRAWN -	REVISED -
	PLOT SCALE = 40.0000' / IN.	CHECKED -	REVISED -
	PLOT DATE = 11/30/2010	DATE -	REVISED -

STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION

STAGING DETAIL FOR SN 092-8073

SCALE: SHEET NO. OF SHEETS STA. TO STA.

F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
711	116CR	VERMILION	50	25
CONTRACT NO. 70801				
ILLINOIS FED. AID PROJECT				