


MOUTE NO.	BECYLON	COUNTY		TOTAL SHEETS	SHEET NO.	SHEET NO.
FAP 662	(V,T)B-2	MACOUPIN		6 8	34	20 SHEETS
FEO. RONG DIST. NO. 7 LLINGIS FED. ALD PR		DJECY+				
***************************************		otrant	#720	7. CO 3.		

Contract #72993



Hatched area indicates the maximum portion of the existing pier that may be removed during Stage I Removal to allow Stage I Construction. Remaining portions of the existing pier that are to be removed shall be removed during Stage II Removal. Cost included with Removal of Existing Structures.


BILL OF MATERIAL

	Unit	Total
Temporary Shoring	Each	2

TEMPORARY SHORING DETAILS AT EXISTING PIERS F.A.P. RT. 662 SECTION (V,T)B-2 MACOUPIN COUNTY STATION 447+03.80 STRUCTURE NO. 059-0504

DPN DESIGNED AJBCHECKED h.t. duong DRAWN AJB/DPN

CHECKED



Notes: . The existing piers shall be shored as shown on this sheet prior to beginning Stage I Removal. The temporary shoring shall remain in place until Stage Traffic has been moved to the Stage I Construction location. See Special Provision. (See sheet 2 of 20 for Stage

Construction Details,)

Temporary shoring shall not be supported on any part of the pier, its footing or the existing slopewall. . Design service load at support contact as shown is 125 kips.