

SUGGESTED SEQUENCE OF CONSTRUCTION - STAGE IV

- > REMOVE HMA SURFACE WITHIN PROJECT LIMITS ALONG IL ROUTE 157.
- > CONSTRUCT GUTTER AND HMA SHOULDERS WITHIN PROJECT LIMITS ALONG IL ROUTE 157.
- > CONSTRUCT THE ENTRANCES ALONG IL 157.
- > PLACE TRAFFIC CONTROL, STANDARD 701316 (SPECIAL), FOR REMOVAL AND PLACEMENT OF FULL-DEPTH PAVEMENT FROM STATION 62+75 TO STATION 64+25. ADDITIONAL TRAFFIC SIGNALS ARE REQUIRED FOR THE ENTRANCE AT STATION 63+00.
- > REMOVE FULL-DEPTH PAVEMENT IN EASTBOUND LANE FROM STATION 62+75 TO STATION 64+25.
- > PLACE FULL-DEPTH HMA PAVEMENT IN EASTBOUND LANE FROM STATION 62+75 TO STATION 64+25.
- > REMOVE FULL-DEPTH PAVEMENT IN WESTBOUND LANE FROM STATION 62+75 TO STATION 64+25.
- > PLACE FULL-DEPTH HMA PAVEMENT IN WESTBOUND LANE FROM STATION 62+75 TO STATION 64+25.
- > PLACE THE FINAL LIFT ON IL ROUTE 157 ROADWAY AND SHOULDERS.
- > TRAFFIC CONTROL AND PROTECTION STANDARDS USED: 701306 AND 701316.

FILE NAME =	USER NAME = harbaughrd	DESIGNED -	REVISED -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	STAGE IV CONSTRUCTION SHEET			F.A.S. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
et:\pw\work\p\dot\harbaughrd\0139799\076401-sht-Staging-4.dgn		DRAWN -	REVISED -									
	PLOT SCALE = 40.0000' / in.	CHECKED -	REVISED -									
	PLOT DATE = 3/8/2012	DATE -	REVISED -			SCALE: 1" = 20'	SHEET 1 OF 1 SHEETS	STA. 59+00.00 TO STA. 65+00.00				
								CONTRACT NO. 76401		ILLINOIS FED. AID PROJECT		