



- NOTES:**
1. TEMPORARY CONCRETE BARRIER FOR CONSTRUCTION STAGING PRIOR TO NOVEMBER 15, 2011 AND AFTER MARCH 18, 2012.
 2. TEMPORARY CONCRETE BARRIER FOR CONSTRUCTION STAGING DURING WINTER SHUTDOWN FROM NOVEMBER 15, 2011 TO MARCH 18, 2012. CONTRACTOR SHALL STAGE CONSTRUCTION TO ENSURE THAT BARRIER IS LOCATED ON EXISTING SHOULDER PAVEMENT OR COMPLETED PROPOSED PAVEMENT. RELOCATION OF TEMPORARY CONCRETE BARRIER AT THE BEGINNING AND END OF WINTER SHUTDOWN SHALL BE PAID AT THE CONTRACT UNIT PRICE FOR RELOCATE TEMPORARY CONCRETE BARRIER.
 3. RAMP B ENTRANCE LANE AND SHOULDER CONSTRUCTION STAGE 2: COMPLETE CONSTRUCTION FROM STA. 1037+42 TO STA. 1050+00. STAGE 3: CONTINUE CONSTRUCTION FROM STA. 1050+00 TO STA. 1084+50

LEGEND

	CONSTRUCTION ZONE
	TEMPORARY PAVEMENT

EJM ENGINEERING, INC.
 411 South Wells Street Suite 800
 Chicago, Illinois 60607

FILE NAME =	USER NAME = grol	DESIGNED - GR	REVISED -
...\\D160F12-SHT-STAGING02.dgn		DRAWN - GR	REVISED -
		CHECKED - RY	REVISED -
		DATE - 02/04/2011	REVISED -

**STATE OF ILLINOIS
 DEPARTMENT OF TRANSPORTATION**

MAINTENANCE OF TRAFFIC TYPICAL SECTIONS	
SCALE: NONE	SHEET NO. 2 OF 4 SHEETS
STA. _____	TO STA. _____

F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
55	99-2HB-2B-1	WILL	756	89
CONTRACT NO. 60F12				
FED. ROAD DIST. NO. 1 ILLINOIS FED. AID PROJECT				