



PHASE 1:

- REMOVE TRACK & TIES.




PHASE 2:

- EXCAVATE FOR PLACEMENT OF JUMP SPAN




PHASE 3:

- CUT-OFF H PILES
- WELD CAPS (SEE END ELEVATION-JUMP SPAN)
- INSTALL CAP BEAM



PHASE 4:

- INSTALL JUMP SPANS



USER NAME = wholent
 PLOT SCALE = 20.000' / 1" =
 PLOT DATE = 3/16/2011

DESIGNED - TJW
 DRAWN - TJW
 CHECKED - TJW
 DATE - March 17, 2011

REVISED -
 REVISED -
 REVISED -
 REVISED -

**STATE OF ILLINOIS
 DEPARTMENT OF TRANSPORTATION**

**JUMP SPAN OUTAGE - 10 HOURS
 SUGGESTED STAGING**

SCALE: 1"=20' SHEET NO. 20 OF 65 SHEETS STA 58+60.00 TO STA 60+00.00

F.A.U. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
1537	06-00050-00-GS	COOK	209	112A
FED. ROAD DIST. NO. 1 ILLINOIS			CONTRACT NO. 63556	
FED. AID PROJECT CRE-90031099				

FILE NAME = P:\A60156077\062_GAO\001_Draining\Sheets\Civil\62105877-ant-18_out_staging-01.dgn