

SUGGESTED CONSTRUCTION SEQUENCING

**PRESTAGE 1**

IL ROUTE 59

*CONSTRUCTION*

WORK IN PRESTAGE INCLUDES CONSTRUCTION OF THE FOLLOWING: REMOVAL OF EXISTING TRAFFIC SIGNAL EQUIPMENT, INSTALLATION OF TEMPORARY TRAFFIC SIGNALS, COMPLETE REMOVAL OF THE BARRIER MEDIAN, MEDIAN CONCRETE CURB AND GUTTER AND ADJUSTMENT OF MEDIAN DRAINAGE STRUCTURES ON IL ROUTE 59. THE RAISED MEDIAN AND EXISTING CHANNELIZATION ISLANDS ARE TO BE REMOVED AND REPLACED WITH TEMPORARY PAVEMENT. MEDIAN REMOVAL AND REPLACEMENT WORK WILL BE A SHORT-TERM MOVING WORK ZONE OPERATION. THE CONTRACTOR IS REQUIRED TO PLACE TEMPORARY PAVEMENT IN ALL LOCATIONS WHERE MEDIAN IS REMOVED BY THE END OF WORK FOR THAT DAY.

*TRAFFIC*

TRAFFIC CONTROL SHALL BE IN ACCORDANCE WITH IDOT STANDARDS 701601, 701606 AND 701701 WHERE APPLICABLE.

NEW YORK STREET / AURORA AVENUE

*CONSTRUCTION*

WORK IN PRESTAGE INCLUDES CONSTRUCTION OF THE FOLLOWING: COMPLETE REMOVAL OF THE BARRIER MEDIAN, MEDIAN CONCRETE CURB AND GUTTER AND ADJUSTMENT OF MEDIAN DRAINAGE STRUCTURES ON NEW YORK STREET / AURORA AVENUE. THE RAISED MEDIAN IS TO BE REMOVED AND REPLACED WITH TEMPORARY PAVEMENT. MEDIAN REMOVAL AND REPLACEMENT WORK WILL BE A SHORT-TERM MOVING WORK ZONE OPERATION. THE CONTRACTOR IS REQUIRED TO PLACE TEMPORARY PAVEMENT IN ALL LOCATIONS WHERE MEDIAN IS REMOVED BY THE END OF WORK FOR THAT DAY.

*TRAFFIC*

TRAFFIC CONTROL SHALL BE IN ACCORDANCE WITH IDOT STANDARDS 701601, 701606 AND 701701 WHERE APPLICABLE.

LIBERTY STREET / JEFFERSON AVENUE

*CONSTRUCTION*

WORK IN PRESTAGE ON LIBERTY STREET INCLUDES CONSTRUCTION OF THE FOLLOWING: COMPLETE REMOVAL OF THE BARRIER MEDIAN, MEDIAN CONCRETE CURB AND GUTTER AND ADJUSTMENT OF MEDIAN DRAINAGE STRUCTURES. THE RAISED MEDIAN IS TO BE REMOVED AND REPLACED WITH TEMPORARY PAVEMENT.

WORK IN PRESTAGE ON JEFFERSON STREET INCLUDES CONSTRUCTION OF TEMPORARY PAVEMENT AND CONCRETE CURB AND GUTTER ON THE NORTH SIDE OF JEFFERSON AVENUE.

*TRAFFIC*

TRAFFIC CONTROL SHALL BE IN ACCORDANCE WITH IDOT STANDARD 701101, 701301, 701601 AND 701701 WHERE APPLICABLE.

MERIDIAN PARKWAY / GLACIER PARK AVENUE

*CONSTRUCTION*

CONSTRUCT TEMPORARY PAVEMENT AND CONCRETE CURB AND GUTTER ON THE SOUTH SIDE.

WORK IN PRESTAGE ON GLACIER PARK AVENUE INCLUDES PARTIAL REMOVAL OF THE BARRIER MEDIAN, MEDIAN CONCRETE CURB AND GUTTER AND ADJUSTMENT OF ANY DRAINAGE STRUCTURES. TEMPORARY PAVEMENT IS TO BE PLACED IN THESE AREAS AND IN THE SOUTHEAST CORNER.

*TRAFFIC*

TRAFFIC CONTROL SHALL BE IN ACCORDANCE WITH IDOT STANDARD 701101, 701601 AND 701701 WHERE APPLICABLE.

NORTH AURORA ROAD

WORK IN PRESTAGE ON NORTH AURORA AVENUE INCLUDES REMOVAL OF THE BARRIER MEDIAN, MEDIAN CONCRETE CURB AND GUTTER, ADJUSTMENT OF DRAINAGE STRUCTURES, CONSTRUCTION OF TEMPORARY PAVEMENT AND CONCRETE CURB AND GUTTER ON THE NORTH SIDE OF NORTH AURORA ROAD EAST OF IL ROUTE 59 (STA. 405+00 TO STA. 408+00).

*TRAFFIC*

TRAFFIC CONTROL SHALL BE IN ACCORDANCE WITH IDOT STANDARD 701101, 701601 AND 701701 WHERE APPLICABLE.

**PRESTAGE 1A**

IL ROUTE 59

*CONSTRUCTION*

WORK IN PRESTAGE 1A INCLUDES CONSTRUCTION OF THE FOLLOWING: STORM SEWER MAIN ON THE EAST SIDE OF IL ROUTE 59 BETWEEN AURORA AVENUE AND GLACIER PARK AVENUE AND TEMPORARY PAVEMENT ON THE EAST SIDE OF IL ROUTE 59 NORTH OF THE BNSF RAILROAD AND SOUTH OF NORTH AURORA ROAD.

*TRAFFIC*

MAINTAIN TWO NORTHBOUND THROUGH LANES ON IL ROUTE 59. CLOSE THE THIRD (FAR RIGHT) THROUGH LANE IN ACCORDANCE WITH IDOT STANDARD 701606 BETWEEN AURORA AVENUE AND THE BNSF RAILROAD. NORTH OF THE BNSF RAILROAD, PROVIDE TWO NORTHBOUND LANES. LANES SHIFT LEFT ONTO TEMPORARY PAVEMENT PLACED IN PRESTAGE 1.

SOUTHBOUND TRAFFIC IS TO REMAIN IN THE EXISTING CONFIGURATION.

NEW YORK STREET / AURORA AVENUE

*CONSTRUCTION*

NO CONSTRUCTION ACTIVITY.

*TRAFFIC*

TRAFFIC IS TO REMAIN IN THE EXISTING CONFIGURATION.

LIBERTY STREET / JEFFERSON AVENUE

*CONSTRUCTION*

NO CONSTRUCTION ACTIVITY.

*TRAFFIC*

TRAFFIC IS TO REMAIN IN THE EXISTING CONFIGURATION.

MERIDIAN PARKWAY / GLACIER PARK AVENUE

*CONSTRUCTION*

WORK IN PRESTAGE 1A ON MERIDIAN PARKWAY INCLUDES THE FOLLOWING: REMOVAL OF THE BARRIER MEDIAN, REMOVAL OF THE MEDIAN CONCRETE CURB AND GUTTER, ADJUSTMENT OF DRAINAGE STRUCTURES, STORM SEWER MAIN CONSTRUCTION IN THE MEDIAN AND TEMPORARY PAVEMENT.

NO CONSTRUCTION ACTIVITY ON GLACIER PARK AVENUE.

*TRAFFIC*

ON MERIDIAN PARKWAY, EASTBOUND TRAFFIC SHIFTS TO THE SOUTH ONTO TEMPORARY AND EXISTING PAVEMENTS. PROVIDE ONE THROUGH LANE IN EACH DIRECTION AND A LEFT TURN LANE AT IL ROUTE 59.

ON GLACIER PARK AVENUE, PROVIDE ONE WESTBOUND TRAVEL LANE AND A LEFT TURN LANE. TRAFFIC ON EASTBOUND GLACIER PARK AVENUE IS TO REMAIN IN THE EXISTING CONFIGURATION.

NORTH AURORA ROAD

*CONSTRUCTION*

NO CONSTRUCTION ACTIVITY ON NORTH AURORA AVENUE.

*TRAFFIC*

TRAFFIC IS TO REMAIN IN THE EXISTING CONFIGURATION.

**STAGE 1**

IL ROUTE 59

*CONSTRUCTION*

WORK IN STAGE 1 INCLUDES CONSTRUCTION OF THE FOLLOWING: STORM SEWER MAIN DRAIN, BOX CULVERT AT WAUBANSEE CREEK, SOUTHBOUND PROPOSED PAVEMENT, TEMPORARY PAVEMENT ADJACENT TO PROPOSED PAVEMENT ON THE WEST SIDE OF IL ROUTE 59 AT VARIOUS LOCATIONS AND TEMPORARY PAVEMENT WITHIN THE PROPOSED CHANNELIZATION ISLANDS AT NEW YORK STREET AND NORTH AURORA ROAD.

*TRAFFIC*

PROVIDE TWO THROUGH LANES IN EACH DIRECTION AND A LEFT TURN LANE AT ALL SIGNALIZED INTERSECTIONS ON IL ROUTE 59. PROVIDE ONE THROUGH LANE IN EACH DIRECTION AT THE BNSF RAILROAD UNDERPASS. TRAVEL LANES SHIFT TO THE EAST SIDE OF IL ROUTE 59 AND UTILIZE EXISTING PAVEMENT AND TEMPORARY PAVEMENT.

NEW YORK STREET / AURORA AVENUE

*CONSTRUCTION*

WORK IN STAGE 1 INCLUDES CONSTRUCTION OF THE FOLLOWING: STORM SEWER MAIN DRAIN, WESTBOUND PROPOSED PAVEMENT AND TEMPORARY PAVEMENT TO MEET PROPOSED ELEVATIONS AT IL ROUTE 59.

*TRAFFIC*

PROVIDE TWO THROUGH LANES IN EACH DIRECTION AND A LEFT TURN LANE. TRAVEL LANES SHIFT TO THE SOUTH SIDE OF NEW YORK STREET / AURORA AVENUE AND UTILIZE EXISTING PAVEMENT.

MEIJER ENTRANCE / WESTRIDGE COURT ENTRANCE (STA. 3926+36)

*CONSTRUCTION*

CONSTRUCT PROPOSED PAVEMENT IN THE SOUTHWEST QUADRANT OF THE INTERSECTION.

*TRAFFIC*

PROVIDE ONE THROUGH LANE IN EACH DIRECTION. TRAVEL LANES SHIFT TO THE NORTH SIDE OF THE COMMERCIAL ENTRANCES AND UTILIZE EXISTING PAVEMENT.

LIBERTY STREET / JEFFERSON AVENUE

*CONSTRUCTION*

WORK IN STAGE 1 INCLUDES CONSTRUCTION OF THE FOLLOWING: STORM SEWER MAIN DRAIN, EASTBOUND PROPOSED PAVEMENT, TEMPORARY PAVEMENT ADJACENT TO PROPOSED PAVEMENT ON THE SOUTH SIDE OF JEFFERSON AVENUE AND TEMPORARY PAVEMENT AT IL ROUTE 59 TO MEET PROPOSED ELEVATIONS.

*TRAFFIC*

PROVIDE ONE THROUGH LANE IN EACH DIRECTION AND A LEFT TURN LANE AT THE IL ROUTE 59 INTERSECTION. TRAVEL LANES SHIFT TO THE NORTH SIDE OF LIBERTY STREET / JEFFERSON AVENUE AND UTILIZE EXISTING PAVEMENT.

MERIDIAN PARKWAY / GLACIER PARK AVENUE

*CONSTRUCTION*

ON MERIDIAN PARKWAY, WORK IN STAGE 1 INCLUDES CONSTRUCTION OF THE FOLLOWING: WESTBOUND PROPOSED PAVEMENT, TEMPORARY PAVEMENT ADJACENT TO PROPOSED PAVEMENT AND WITHIN THE PROPOSED MEDIAN.

ON GLACIER PARK AVENUE, WORK IN STAGE 1 INCLUDES STORM SEWER CONSTRUCTION AND TEMPORARY PAVEMENT ADJACENT TO EXISTING PAVEMENT.

*TRAFFIC*

PROVIDE ONE THROUGH LANE IN EACH DIRECTION AND A LEFT TURN LANE AT THE IL ROUTE 59 INTERSECTION. TRAVEL LANES SHIFT TO THE SOUTH SIDE OF MERIDIAN PARKWAY / GLACIER PARK AVENUE AND UTILIZE EXISTING PAVEMENT.

NORTH AURORA ROAD

*CONSTRUCTION*

CONSTRUCT THE EASTBOUND PROPOSED PAVEMENT ON THE WEST SIDE OF IL ROUTE 59.

*TRAFFIC*

PROVIDE TWO THROUGH LANES IN EACH DIRECTION AND A LEFT TURN LANE. TRAVEL LANES SHIFT TO THE NORTH SIDE OF NORTH AURORA AVENUE AND UTILIZE EXISTING AND TEMPORARY PAVEMENT.

	DESIGNED	<i>PJO</i>	REVISED	-	<b>STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION</b>	<b>MAINTENANCE OF TRAFFIC SUGGESTED CONSTRUCTION SEQUENCING</b>			F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
	DRAWN	<i>KES</i>	REVISED	-					338	(112 & 113) WRS-7	DUPAGE	1156	96
	CHECKED	<i>JCM</i>	REVISED	-		CONTRACT NO. 60R30							
	DATE	<i>12/14/2012</i>	REVISED	-		SCALE: NONE	SHEET NO. 2 OF 195 SHEETS	STA.	TO STA.	ILLINOIS FED. AID PROJECT			